

DETAILED PROJECT REPORT

OF

JALORE II (IWMP)

(UNDER INTEGRATED WATERSHED MANAGEMENT PROGRAMME)

BLOCK: JALORE DISTRICT : JALORE


AGRO CLIMATIC ZONE- IIB

TOTAL GEOGRAPHICAL AREA – 4198 Hac.

TOTAL EFFECTIVE AREA- 4198 Hac.

TOTAL COST- 629.70 Lacs.

UNIT COST- 15,000/Hac.



SUBMITTED BY
PROJECT MANAGER
DISTRICT WATERSHED DEVELOPMENT UNIT
JAORE, (RAJASTHAN)

DPR TEMPLATE

Index

S.No	Topics	Page no.
	1 Chapter	
	<ul style="list-style-type: none">• Location• General Features of watershed (Cost and Area details)• Climatic and Hydrological information• Other Development Schemes in the project area• Details of infrastructure in the project areas• Institutional arrangements (,DWDU,PIA,WDT,WC)	
	2 Chapter Basic Data ,Analysis and Scope	
	<ul style="list-style-type: none">2.1 Demography Details2.2 Development Indicators2.3 Land use2.4 Agriculture status and Productivity Gap Analysis2.5 Horticulture/Vegetable/Floriculture status2.6 Land holding pattern2.7 Livestock status2.8 Fodder status2.9 Farm Implements2.10 NREGS Status2.11 Migration details2.12 Livelihood Details.2.13 Existing SHG2.14 Ground Water details2.15 Drinking Water Status2.16 Water use efficiency2.17 Slope details2.18 Water Budgeting2.19 Soil Details2.20 Soil erosion status	
	3 Chapter Proposed Development Plan	
	4 Chapter Activity wise Total Abstract of cost	
	5 Chapter Annual Action Plan	
	<ul style="list-style-type: none">5.1 Project fund5.2 Convergence Plan	
	6 Chapter Project outcomes	
	7 Technical designs and estimates for proposed activities	
	8 Enclosures	
	8.1 Maps	
	<ul style="list-style-type: none">a. Location –District, block, village, watershed location mapb. Map of Project with Watershed Boundary demarcation in cadastral mapc. Land Use Land Cover mapd. Existing water bodies, DLTe. PRA Map (along with photos & paper drawing)f. GIS based intervention mapg. Treatment map ie proposed works on revenue map	

8.2 Documents of Agreements:

- Proceedings of gram sabha for EPA approval
- Proceedings of gram sabha Resolution for committee constitution
- Documents related to PRA exercise
- Proceedings of gram sabha for DPR approval
- Proceedings of Panchayat Samiti General body for DPR approval
- Watershed Committee Registration certificate
- MoU – PIA – DWMA, PIA – WC(in case of NGO as PIA)

CHAPTER – I

INTRODUCTION

Location.

Jalore-(IWMP) II Project is located in Jalore Block, of Jalore district. The project area is between the 25° 24' N latitudes & 72° 40' E longitudes. It is at a distance of 20 km from its Block head quarters and 20 Kms from the district head quarters. There are 2412 no. of habitations in the Project area and other details are given below.

General features of watershed

S.No.	Name of Project(as per GOI)	Jalore (IWMP) II
(a)	Name of Catchment	Jalore IWMP II
(b)	Name of watershed area(local name)	Jalore II
©	Project Area	4198 Ha.
(d)	Net treatable Area	4198 Ha.
e)	Cost of Project	629.70 Lac.
f)	Cost/hectare	15000
g)	Year of Sanction	2009-10
h)	Watershed Code	
i)	No. of Gram Panchayats in project area	7
j)	No. of villages in project area	11
k)	Type of Project	Desert
l)	Elevation (metres)	-
m)	Major streams	Jawai Stream
n)	Slope range (%)	0--1%

Macro/micro	Name of Gram Panchayat	Name of Villages Covered	Census code of villages	Area
2/1,1/4, 1/5	Samtipura	Samtipura	02294000	553.50
2/1,1/4	Samtipura	Maheshpura	02294200	241.94
1/4,1/5	Samtipura	Sardargadh	02293900	180.50
2/3	Sankarna	Sankarna	02285600	769.63

2/3	Sankarna	Bichhawadi	02285700	279.66
2/1,1/4	Leta	Jalore B	02293800	621.34
2/3, 1/4	Godan	Godan	02285800	463.02
1/4	Badanwadi	Badanwadi	02285400	594.06
1/4	Desu	Desu	02285300	112.43
2/3	Uan	Uan	02287900	288.84
2/3	Uan	Bhagli Purohitan	02287800	63.83

The watershed falls in Agroclimatic Zone-II B .The soil texture is sandylomy The average rainfall is 387 mm.The temperatures in the area are in the range between 35--47 centigrade during summer and 08—25 centigrade during winter. The major crops in the area are Bajra 80% land is under cultivation 8% land fallow,6% land is wasteland.Nil land is irrigated through Tubewell's

1037 No of households are BPL (27% households) 309 are landless households (8% households) and 1039 household are small and marginal farmers(27 %household) .Average land holding in the area is 1.08 ha. 91.58% area is single cropped area and 8.42% is double cropped. The main source of irrigation is Tube well's. The average annual rainfall (5 years) in the area is 414 mm. The Major streams in the Watershed are Jawai stream. The major festivals in the village are Holi, Deewali, krishana janamaastmi, Navratra, Gangor, Raksha-bandhan. At present this village is having 21859 population with Communities like Rajput, Dewasi, Kumhar, Suthar, Mali,Rajpurohit,Meena,Megwal and Bhil.

Climatic and Hydrological information

1	Average Annual Rainfall(mm)	
	Year	Average Annual Rainfall(mm)
1	2001	340.00 mm
2	2002	171.60 mm
3	2003	660.60 mm
4	2004	314.20 mm
5	2005	320.60 mm
6	2006	713.20 mm
7	2007	368.00 mm
8	2008	343.60 mm
9	2009	198.60 mm
10	2010	446.34 mm

2	Average Monthly rainfall (last ten years)		
	Month	Rainfall(mm)	
i)	June	45.46	
ii)	July	123.63	
iii)	August	149.56	
iv)	September	65.33	
3	Maximum rainfall intensity (mm)		
	Duration	rainfall intensity(mm)	
	i) 15 minute duration	--	
	ii) 30 minute duration	--	
	iii) 60 minute duration	--	
4	Temperature (Degree C)		
	Season	Max	Min
	i) Summer Season	45	25
	ii) Winter Season	25	13
	iii) Rainy Season	35	30

5	Potential Evaporation Transpiration (PET) (mm/day)		
	Season	PET	
	i) Summer	1.17	
	ii) Winter	0.53	
	iii) Rainy	0.31	
6	Runoff		
	i) Peak Rate (cum/hr)		
	ii) Total run off volume of rainy season (ha.m.)		
	iii) Time of return of maximum flood	5 years	10 years
	iv) Periodicity of Drought in village area	In-Year	

Other Development Schemes in the project area

S.No	Scheme	Name of the department	Key interventions under the Scheme	Targeted Beneficiaries	Provisions under the Scheme
1	MG NREGA	RURAL DEVELOPMENT & PANCHAYAT RAJ DEPARTMENT	-	-	-
2	TFC		-	-	-
3	SFC		-	-	-
4	BRGF		-	-	-
5	TSC		-	-	-
6	SGS		-	-	-
7	IAY		-	-	-

Details of infrastructure in the project areas

Parameters		Status			
(i)	No. of villages connected to the main road by an all-weather road	11			
(ii)	No. of villages provided with electricity	11			
(iii)	No. of households without access to drinking water				
(iv)	No. of educational institutions : Primary(P)/ Secondary(S)/ Higher Secondary(HS)/ vocational institution(VI)	(P) 22	(S) 5	(HS) 3	(VI) -
(v)	No. of villages with access to Primary Health Centre	13			
(vi)	No. of villages with access to Veterinary Dispensary	1			
(vii)	No. of villages with access to Post Office	5			
(viii)	No. of villages with access to Banks	1			
(ix)	No. of villages with access to Markets/ mandis	0			
(x)	No. of villages with access to Agro-industries	NIL			
(xi)	Total quantity of surplus milk	1000 Ltr.			
(xii)	No. of milk collection centres (e.g. Union(U)/ Society(S)/ Private agency(PA)/ others (O))	(U) -	(S) -	(PA) 1	(O) -
(xiii)	No. of villages with access to Anganwadi Centre	22			
(xiv)	Any other facilities with no. of villages (please specify)	-			
(xv)	KVK	Kesvana (Jalore)			
(xvi)	cooperative society	7			
(xvii)	NGOs	-			
(xviii)	Credit institutions				
	(i) Bank	1			
	(ii) Cooperative Society	7			
(xix)	Agro Service Centre's	-			

Institutional arrangements (SLNA,DWDU,PIA,WDT,WC, Secretary)

DWDU Details

1	2	3
S.No	Particulars	Details of DWDU
1.	PM ,DWDU	Sh. Chandra prakash Bagdi Executive Engineer
2.	Address with contact no., website	PM, DWDU District Jalore
3.	Telephone	9414263064
4.	Fax	-
5.	E-mail	dwdu.jalore@gmail.com

PIA particulars

1	2	3
S.No	Particulars	Details of PIA
6.	Name of PIA	Sh. Shiv Kumar Lata
7.	Designation	Assist. Engineer
8.	Address with contact no., website	AEN. (IWMP) P.S. jalore
9.	Telephone	+919414133890
10	Fax	-
11	E-mail	Jalore.iwmp@gmail.com

WDT Particulars:

1	2	3	4	5	6	7	8
S. No	Name of WDT member	M/F	Age	Qualification	Experience in watershed(Yrs)	Description of professional training	Role/ Function
1	Nanda Meena	F	22	B.A. Stc.	-	Yes	SHG
2	Sh. Ravindra singh Ranawat	M	21	2Year Diploma in A.H.	-	Yes	Animal Husbandry
3	Sh. Bhoparam Bohamaniya	M	35	B.Sc. (A.g)	-	Yes	Agriculture
4							Watershed Management & Soil Conservation

Details of Watershed Committees (WC)

S. N.	Name of WCs	Date of Gram Sabha for WC	Date of Registration as a Society (dd/mm/yyyy)	Designation	Name	M/F	SC/ST/OBC/General	Landless/MF/SF/BF	Name of UG/SHG	Educational qualification
1	Desu	07-06-10	-	President	Mahaveer singh S/o Amar Singh	M	ST	MF	-	Primary
				Secretary	Narayan Singh S/o Auok Singh	M	OBC	MF	-	Secondary
				Member	Hansharam S/o Kapoorji	F	SC	MF	-	-
					Bhairaram S/o Bagata ji	F	OBC	MF	-	-
					Rashal Kanwer W/o Auok Singh	M	OBC	MF	-	Primary
					Chhagni W/o Mangiya	M	OBC	SF	-	Primary
					Hanja W/o Joitaram	M	OBC	SF	-	B.A. LLB
					Smt. Ganga Devi W/o Bhawaram	M	OBC	SF	-	B.A.
					Junjharan S/o Devaram	M	SC	MF	-	Primary
					Rawat singh S/o Bheru Singh	M	SC	MF	UG	Middle
					Bhagraj S/o Magaram	F	OBC	MF	-	-

S.N.	Name of WCs	Date of Gram Sabha for WC	Date of Registration as a Society (dd/mm/yyyy)	Designation	Name	M/F	SC/ST/OBC/Gen	Landless /MF/SF/BF	Name of UG/SHG	Educational qualification
2	Badanwadi	08-06-10	-	President	Santilal S/O BhimaRam	M	OBC	SF	-	H.Sec.
				Secretary	Ashok Kumar S/O Chhatra ram	M	SC	MF	-	Sec.
				Member	Mahendra Singh S/o MishriSingh	F	SC	MF	-	-
					Mana ram S/o Vardha ji	F	OBC	MF	UG	-
					Smt. Poni Devi W/o Tima ram	F	OBC	MF	SHG	-
					Smt. Pasia W/o Kuia ram	M	ST	MF	-	Primary
					Udha ram S/o Chunaram	M	OBC	MF	-	Primary
					Babra Ram S/o Okharam	M	OBC	L.Less	-	-
					Khuma ram S/o Prahlad ram	M	OBC	MF	-	Primary
					Rana ram S/o Mangilal	M	SC	MF	UG	-
					Santilal S/O BhimaRam	M	Gen	SF	-	H. Sec.

S.N.	Name of WCs	Date of Gram Sabha for WC	Date of Registration as a Society (dd/mm/yyyy)	Designation	Name	M/F	SC/ST/OBC/Gen	Landless /MF/SF/BF	Name of UG/SHG	Educational qualification
3	Samtipur a	11-06-10	-	President	Ghanshyam Singh S/O Parwat singh	M	Gen	BF	-	Graduate
				Secretary	Mula ram S/O Shawa ram	M	OBC	MF	-	Secondary
				Member	Jetha ram S/o Shawa ram	M	ST	MF	-	Middle
					Derama ram S/o Mannaji	M	OBC	MF	-	Literate
					Illaram S/o Prabhu ji	F	ST	MF	-	Literate
					Jitendra Singh S/o Harisingh	M	Gen	MF	UG	Graduate
					Praga ram S/o Manaji	M	OBC	MF	UG	Literate
					Okaram S/o Sadaji	M	OBC	MF	-	Middle
					Bhima ram S/o Modaji	M	OBC	MF	-	Middle
					Gajra w/o Megharam	F	OBC	MF	SHG	Literate
					Maina w/o Nainram	F	SC	MF	-	Literate

S.N.	Name of WCs	Date of Gram Sabha for WC	Date of Registration as a Society (dd/mm/yyyy)	Designation	Name	M/F	SC/ST/OBC/Gen	Landless /MF/SF/BF	Name of UG/SHG	Educational qualification
4	Godan	10-06-10	-	President	Hapta Ram S/O Saka Ram	M	ST	MF	-	Middle
				Secretary	Amra ram S/O tejaram	M	SC	SF	-	Secondary
				Member	Bheem singh S/o Hanumn singh	M	OBC	MF	-	Middle
					Gangadevi w/o Himtaram	F	sc	SF	SHG	Ill Literate
					Isha w/o Babraram	F	ST	MF	-	Ill Literate
					Seemo w/o Himtaram	M	OBC	MF	-	Ill Literate
					Virma ram S/o Kasturji	M	OBC	SF	-	Literate
					UttamSingh S/o SambhuSingh	M	Gen	MF	UG	Middle
					Tikma ram S/o Nathaji	M	OBC	MF	UG	Ill Literate
					Jhabu Khan w/o Ali Khan	M	OBC	MF	-	Ill Literate

S.N.	Name of WCs	Date of Gram Sabha for WC	Date of Registration as a Society (dd/mm/yyyy)	Designation	Name	M/F	SC/ST/OBC/Gen	Landless /MF/SF/BF	Name of UG/SHG	Educational qualification
5	sankarna	09-06-10	-	President	Chopa Ram S/O Vardaji	M	OBC	BF	-	Literate
				Secretary	Gumansingh S/O Tejrajsingh	M	Gen	BF	-	M A
				Member	Pukhraj S/o Madhosingh	M	gen	MF	-	Literate
					Ramsingh S/o hansrajji	M	Gen	MF	UG	Middle
					Narayansingh s/o Babuji	M	Gen	MF	UG	Literate
					Bhanwarlal s/o Chandaram	M	OBC	MF	-	Literate
					Shakuntala w/o Deep Singh	F	Gen	MF	-	Literate
					Sakaram S/o Motiji	M	ST	MF	-	Ill Literate
					Babulal S/o Hosaji	M	SC	MF	-	Ill Literate
					Kamla w/o Jepararam	F	SC	MF	SHG	Ill Literate
					Devi w/o Hemtaram	F	SC	SF	-	Ill Literate

S.N.	Name of WCs	Date of Gram Sabha for WC	Date of Registration as a Society (dd/mm/yyyy)	Designation	Name	M/F	SC/ST/OBC/Gen	Landless /MF/SF/BF	Name of UG/SHG	Educational qualification
6	Leta	19-06-10	-	President	Chaganlal S/O Ganeshaji	M	OBC	BF	-	Middle
				Secretary	Tikmaram S/O Galbaram	M	OBC	MF	-	Secondary
				Member	Malu w/o Thanaram	F	OBC	MF	-	Literate
					Poni S/o Jasaram	F	OBC	L.Less	-	Ill Literate
					Kamla w/o Umaram	F	OBC	MF	-	Ill Literate
					Bhursingh s/o Khimvsingh	M	OBC	MF	UG	Literate
					Lalu khan ji s/o Kasam Khan ji	M	OBC	SF	-	Literate
					Mohanlal S/o Madaji	M	OBC	MF	UG	Literate
					Bhomaram S/o Khangarji	M	OBC	MF	UG	Secondary
					Chotharam S/o Achlaji	M	OBC	MF	-	Ill Literate
					Ukaram S/o Sangram ji	M	OBC	MF	-	Literate

S.N.	Name of WCs	Date of Gram Sabha for WC	Date of Registration as a Society (dd/mm/yyyy)	Designation	Name	M/F	SC/ST/OBC/Gen	Landless /MF/SF/BF	Name of UG/SHG	Educational qualification
7	Uan	29-04-11	-	President	Jointaram S/o Gajaji	M	OBC	BF	-	Secondary
				Secretary	Kansingh S/O Bhopji	M	Gen	MF	UG	Middle
				Member	Jabarpuri s/o Khimpuri	M	OBC	MF	UG	Literate
					Vadli W/o valaram	F	SC	L.Less	-	Ill Literate
					Kamla Devi w/o Karansingh	F	Gen	MF	-	Ill Literate
					Aasusingh s/o valaji	M	Gen	MF	-	Literate
					Bhimaram s/o gomaji	M	OBC	MF	-	Literate
					Ansi Devi w/o Goparam	F	SC	MF	-	Ill Literate
					Kamla devi W/o Ranaram	F	SC	MF	-	Ill Literate
					Chatraram S/o Bhairaji	M	OBC	MF	-	Ill Literate
					Diwali devi w/o Mansaram	F	ST	L.Less	-	Ill Literate

Problems and scope of improvement in the project area

The socio economic conditions of the area can be improved through increased production which can be achieved through expansion in cultivated area and productivity enhancement.

0 ha land is arable wasteland and 869 ha is fallow can be brought under cultivation.

597 ha is only irrigated and with efforts this can be increased to 700. The productivity gap of major crops in the area as compared with district and with areas in the same agro climatic zones indicate potential to increase the productivity. The demonstration of improved package of practices, improved varieties, increased irrigation facilities and soil conservation measures under the project can bridge this gap. Due to small land holdings in the area focus of the project would be on diversification in agriculture (horticulture, vegetables, green houses, Agro forestry, fodder crops) and diversification in Livelihoods (Agriculture, Animal husbandry, self employment)

89850 Quintal fodder scarcity can be met out through Pasture development .Improved animal Husbandry practices can increase the productivity of livestock. 2850 no of persons migrate due to Employment this migration can be checked through creation of employment opportunities in the project area through increase in production and diversification in agriculture and Livelihoods as mentioned above.

CHAPTER – II

Socio economic Features, Problems and Scope

Table 2.1 Population & Household Details:

Total Population				
Male	Female	Total	SC	ST
10744	11115	21859	3482	2968

Household Details						
BPL household	L. Less	Small Farmer	M. Farmer	Total household	SC household	ST household
1037	309	814	225	3855	273	410

Table 2.2 Development indicators

S. No.	Development Indicators	State	Project Area
1	Per capita income (Rs.)	16260	16150
2	Poverty ratio	0.22	26.56%
3	Literacy (%)	0.604	40.78%
4	Sex Ratio	921	1017
5	infant mortality rate		5.90%
6	maternal mortality ratio		0.04%

The table indicates poor socio economic conditions.

Table 2.3 Land Use

Land Use	Total area in Ha.				
	Private	Panchayat	Government	Community	Total
Agriculture Land	3162.59	-	-	-	3162.59
Temporary fallow	-	-	-	-	-
Permanent Fallow	-	-	-	-	-
Cultivated Rainfed	2529	-	-	-	2529
Cultivated irrigated	-	-	-	-	-
Net Sown Area	3162.59	-	-	-	3162.59
Net Area sown more than once	2529	-	-	-	2529
Forest Land	-	-	28.71	-	28.71
Waste Land	-	-	46.40	-	46.40
Pastures	-	430.75	-	-	-
Others	-	-	360.56	168.99	529.55
Total	-	-	-	-	4198

The project area has 0 ha of cultivable wasteland . 869 ha of fallow land (total 4198 ha) can be brought under cultivation if some irrigation source can be provided through Construction of WHS like Khadin, Tanka, Farm ponds etc. and also through demonstration of rainfed

varieties of crops. Construction of WHS can also increase in area under irrigation which is only 8.71%

541 ha. (7.2% of the project area) is under wastelands and can be brought under vegetative cover, with reasonable effort. Activities like Earthen check dams, Vegetative filter strip, V-ditches, staggered trenches, WHS (Johad) Afforestation of wastelands and Pasture development will be taken up on these lands

Pasture development the land use table shows that there is 59 hectare pasture land (8.95%) This emphasizes the need for taking up pasture land development works through sowing of promising species of grasses and plantation

Table 2.4 .a Agriculture and Horticulture status and fuel availability.

Cropping Status												
S. No	Season	Crop sown	Rain fed				Irrigated				Total	
			Varieties	Area (ha)	Production (Ton)	Productivity (kg/ha)	Varieties	Area (ha)	Production (Ton)	Productivity (kg/ha)	Area (ha)	Production (Ton)
1	Kharif	Bajra	HHB 67	1686	1011	600	-	-	-	-	1686	1011
		Moong	K851	843	421	500	-	-	-	-	843	421
2	Rabi	Mustered	-	-	-	-	Pusha Bold	98	147	1500	98	147
		Wheat	-	-	-	-	Raj 3077	54	135	2500	54	135
3	Jaid	-	-	-	-	-	-	-	-	-	-	

Table 2.4.b Abstract of cropped Area(ha)

Area under Single crop	2529
Area under Double crop	152
Area under Multiple crop	109

****Write for each crop:** The farmers are using WCC 75, Raj. 171, varieties of Bajra, whereas varieties like HHB 67, RCB2 can increase the production.

Crop Rotation** will vary from project to project

Bajra	-	Wheat
Bajra	-	Fallow
Moong	-	Mustered
Moong	-	Fallow
Fallow	-	Jeera
Fallow	-	Isabgoal
Fallow	-	Lucern
Cluster Bean	-	Fallow
Fallow	-	Tarameera

Til	-	Fallow
Caster	-	Caster
Moth	-	Fallow

The table 2.3 shows that only 152 ha is (0.04%) is double cropped area. Also the crop rotation shows that fallow lands are there. This indicates that there is scope for change in crop rotation in fields where there are fallow lands through Soil and Water conservation measures, crop demonstration and diversification in agriculture.

Soil and Water conservation measures besides putting fallow lands under cultivation can change the area under single cropping to double and multiple cropping.

Table 2.4.c Productivity Gap Analysis (The table can also be given in bar chart form)

Name of the crop	Productivity kg/ha				
	India	Highest Average in Rajasthan	Highest Average of Agro climatic zone	District	Project Area
Wheat	2708	2751	2200	2200	2200
Mustured	1095	1203	1250	1250	1250
Zeera	-	339	500	500	500
Isab gol	-	476	600	600	600
Bajra	886	679	750	750	800
Guar	-	277	400	400	500
Ground nut	866	1310	1000	1000	1000
Moong	-	312	450	450	500
Caster	-	997	800	800	850

Analysis of the above table indicate that besides national gap there is wide gap in productivity within state and even within same agro climatic zones.

The reasons for this variation are

- The farmers are using varieties WCC-75,Raj.171 of Bajra. whereas the recommended varieties like HHB 67, RCB -2 provide 18 qnt. yield (write for all crops)
- Lack of Availability of good quality seeds of desired crop and variety in adequate quantities and time to the farmers.
- Availability of water for cultivation

The productivity gap and reasons of it indicate potential to increase the productivity through crop demonstration .Crop demonstrations would be carried out on improved crops/ varieties, improved agronomic practices. INM, IPM, Mixed cropping, distribution of fodder seed mini kit. Demonstration of improved methods and economics of fodder crops cultivation and also distribution foundation seeds of Forage Crops for further multiplication, introduction of fodder crops in the existing crop rotations.

Activity	Area(Hact.)	Species	Varieties	Recommended varieties	Production
Horticulture	02	Anwla	Banarasi	Banarasi	500Kg/hact.
Vegetables	136	Onion	Pusa Nasik red	-	300Qtl/hact
Floriculture	-	-	-	-	-
Medicinal Plants	195	isabgol	GI-2	RI-89	400Kg/hact.

Table 2.6 Land holding Pattern in project area

Type of Farmer	Total House holds	Land holding (ha) irrigation source wise			Land holding (ha)Social group wise				
		Irrigated (source)	Rain fed	Total	Gen	SC	ST	OBC	BPL
(i) Large farmer	138	-	1065.01	1065.01	559.59	57.24	61.69	386.49	-
(ii) Small farmer	814	-	1115.82	1115.82	412.41	120.57	59.39	523.38	-
(iii) Marginal farmer	225	-	981.76	981.76	382.20	123.62	31.38	444.56	-
(iv) Landless person	309	-	-	-	-	-	-	-	-
(V)No. of BPL households	1037	-	-	-	-	-	-	-	-
Total	-	-	3162.59	3162.59	1354.27	301.43	152.46	1354.43	

88.27 % land holdings belong to small and marginal farmers who own 75.33 % of total cultivated area. Horticulture/vegetables could be more economical to Small and marginal farmers with irrigation source. For large farmers with no irrigation facility Horticulture/vegetables will be promoted in a part of land with farm pond/Tanka construction. The following activities will be more beneficial for small land holdings and for diversification and income for large farmers

Horticulture plantation, Medicinal and Aromatic Crops, floriculture: As discussed earlier . Horticulture/vegetables could be more economical to Small and marginal farmers with irrigation source. Also the project area has good potential for medicinal & aromatic crops like Sonamukhi, Isabgol, Ashwagandha, Khus, Mehandi etc.

Agro forestry plantation: To increase the income of farmers and also for shelter belt plantation as wind velocity is high in the project area.

Setting of Vermi Compost Units - Keeping in view the side effect of residues of chemicals and fertilizers on human health the emphasis would be on cultivation of organic produce through motivating farmers and providing assistance for production of organic input, vermi compost.

Production and distribution of quality seed – There is need to ensure that good quality seed is available for cultivators for which adequate seed production would be initiated in watershed areas with the assistance of private sector and agriculture department technologies

Sprinklers and pipelines for efficient water management practices emphasis on demonstration of sprinklers with adequate financial support and convergence/private partnership.

Establishment of Green House - For growing off season vegetables seedlings and other horticultural crops under controlled atmospheric conditions of green house.

Establishment of nurseries: Most of the planting material is procured from other parts of the State/ country. The procurement of planting material from distant places causes damage to the planting material and often results in untimely supply. Hence nursery development activity in area.

Innovative hi-tech/ export oriented activities: innovative hi-tech/ export oriented projects like mushroom cultivation, floriculture, etc which are in negligible existence at present, can be implemented by individual farmers / private companies.

Drip irrigation Drip irrigation will be promoted in all horticulture plantations, vegetables, green houses and in nurseries for rational use of irrigation higher yields and quality produce.

Table 2.7 Livestock Status - animals/milk production / average yield.

S.No	Description of animals	Population in No.	Yield(milk/mutton/Wool)	Equ. cow units	Dry matter requirement per year (7Kg per animal.)	Total requirement in M.T.
1	Cows					
	Indigenous	2325	4 ltr. per day	2325	6357960	6357.96
	Hybrid		6 ltr. per day			
2	Buffaloes	4813	7 ltr. per day	4813	12128760	12128.76
3	Goat	7877	2 ltr. per day	3938	8507160	8507.16
4	Sheep	7342	½ kg per no.	3671	7929360	7929.36
5	Camel	07	-	07	25200	25.20
6	Poultry	113	-	113	0	0
7	Piggery	0	-	0	0	0
	Total	22477	-	14867	34948440	34948.44

In spite of the large number of livestock, production is less hence increase in productivity across all species, is a major challenge. To reduce production of unproductive cattle and improve the productivity by improving the breeds by breeding management following activities will be taken up

- Castration
- Artificial insemination
- Distribution of superior Breeding bulls for use in Cattle and Buffalo
- Breeding distribution crossbred rams

Besides breed improvement other animal husbandry practices like better health, hygiene and feeding practices can increase productivity of livestock. Hence Activities like Animal health camps ,Urea-Molasses treatment demonstration ,demonstration of improved methods of conservation and utilization of Forage crops are proposed.

Table 2.8 Existing area under fodder (ha)

S.No	Item	Unit	Area/Quantity
1	Existing Cultivable area under Fodder	Ha	1500/10500
2	Production of Green fodder	Tonns/year	60/1800
3	Production of Dry fodder	Tonns/ Year	4500/22500
4	Area under Pastures	Ha	59/118
5	Production of fodder	Tonns/year	6552/37283
6	Existing area under Fuel wood	Ha	-
7	Supplementary feed	Kgs/ day	1 kg/965
8	Silage Pits	No	-
9	Availability of fodder	quintals	37283

i.Requirement of fodder= 46268 tonns

ii. Availability of fodder = 37283 tonns.

Deficiency of fodder = 46268-37283 = 8985 tonns.

The table above shows there is fodder deficiency (Requirement is 46268 tonns and 37283 tonns

To minimize the large and expanding gap between feed and fodder resource availability and demand there is need for

- Increase in area under fodder crops
- Increase in productivity of fodder crops
- Development of pastures

- And reduction in large number of livestock production through replacement by few but productive animals

Table 2.9 Agriculture implements

1	2	3
S. No	Implements	Nos.
1	Tractor	123
2	Sprayers-manual/ power	19
3	Cultivators/Harrows	11
4	Seed drill	78
5	Any Other	00

Farm mechanization and seed banks: As discussed earlier 67% land holdings belong to small and marginal farmers who own only 11% of total cultivated area so owning of big farm implements by individual farmers is not economical so SHG would be promoted to buy farm implements and rent to farmer

Table 2.10 NREGA Status - No. of Card Holder, activities taken so far, employment status.

Sr. no.	Name of village	Total No .of job cards	Employment Status	Activity taken up so far
1	Samtipura	407	34768	Nadi,Tanka,Greval road,Bunding
2	Maheshpura	211	17890	
3	Sardargadh	383	12345	
4	Sakrana	391	18765	
5	Bichawadi	96	11324	
6	Jalore b	881	124235	
7	Godan	526	43215	
8	Badanwadi	386	36754	
9	Desu	215	23431	
10	Uan	235	24563	
11	Bhagli purohitan	125	9876	

Table 2.11 Migration Details

Name of village	No. of persons migrating	No. of days per year of migration	Major reason(s) for migrating	Distance of destination of migration from the village (km)	Occupation during migration	Income from such occupation (Rs. in lakh)
samtapura	250	325	Employment & Business	350-2000	Employment & Business	90.00
Sardargadh	60	325				59.00
Maheshpura	65	325				21.60
Sankarna	330	325				118.80
Bichhawadi	75	325				27.00
Jalore - B	240	325				86.40
Godan	189	325				68.04
Badanwadi	130	325				46.80
Desu	127	325				45.72
Uan	85	325				30.60
Bhagli	80	325				28.80
Purohitan						

The migration can be check by creation of employment opportunities, enhancing farm level economy, increases the income of the people engaged in animal husbandry by dairy, poultry and marketing and value addition. (As discussed earlier) and diversification in livelihoods .

The existing livelihoods Village are given below

Name of activity	No of House holds	Average annual income from the
cultivators	2690	1054 Lac
Dairying	856	31 Lac
Poultry	-	-
Piggery	-	-
Landless Agri. Labourers	309	84 Lac

Name of activity	Households/individuals	Average annual income from the
Artisans	-	-
Carpenter	52	28.60 Lac
Blacksmith	38	20.52 Lac
Leather Craft	-	-
Porter	25	9.00 Lac
Mason	115	82.80 Lac
Others specify (Cycle Repair ,STD,Craft etc)	13	4.55 Lac

The efforts for increase in income through off farm activities will be made under livelihood component through assistance to SHG or individuals

Table 2.13(a) Status of Existing SHG

S.No	Name of SHG	Members	Activity involved	Monthly income	Fund avai.	Assistance available	Source of assistance	Training received
1	Ramdev SHG Sardagadh	10	Saving	200	-	-	-	-
2	Mahadev SHG Samtipura	10	Saving	200	-	-	-	-
3	Khetalagi SHG Sakarana	10	Saving	200	-	-	-	-
4	Maa Chamunda SHG Godan	10	Saving	200	-	-	-	-
5	Gotam Richi SHG Badanwadi	10	Saving	200	-	-	-	-

The table indicates existence of number of groups in the area also these need to be strengthened through trainings and financial assistance

II. Technical Features

Table 2.14 Ground Water

S.No	Source	No.	Functional depth(meter)	Dry	Area irrigated	Water availability (days)
i)	Dug wells	85	68	55	60 hac	65 - 70 days
ii)	Shallow tube wells	52	84	30	55 hac	110 -150
iii)	Pumping sets	05	80	02	8 hac	30 days
iv)	Deep Tube Wells	90	115	67	46 hac	75-80 days
	Total	232	-	-	-	-

Table 2.15 Availability of drinking water

S. No	Name of the village	Drinking water requirement Ltrs/day	Present availability of drinking water Ltrs/day	No. of drinking water sources available	No. functional	No. requires repairs	No. defur
1	Samtipu ra	64490	47000	2	2	-	-
2	Mahesh pura	18920	13640	1	1	-	-
3	Sardarg adh	29680	19680	2	2	-	-
4	Sakrana	55410	43740	2	2	-	-
5	Bichawa di	4920	3580	1	1	-	-
6	Jalore b	91040	84920	2	2	-	-
7	Godan	56130	49250	3	3	-	-
8	Badanw adi	42450	39550	2	2	-	-

9	Desu	32640	27980	2	2	-	-
10	Uan	35710	28750	2	2	-	-
11	Bhagli purohita n	29630	23860	1	1	-	-

Table 2.16 Water Use efficiency

Name of major crop	Area (Hectare)			Total
	through water saving devices(Drip/Sprinklers)	through water conserving agronomic practices [#]	Any other (pl. specify)	
Mustard	20%	20%	-	-
wheat	20%	20%	-	-

- The tables above indicate need for judicious use of available Water.
- Encouraging optimum use of water through installation of sprinklers on every operational wells

Table 2.17 Slope details.

Slope of Watershed		
S.No.	Slope percentage	Area in hectares
1	0 to 3%	4198
2	3 to 8%	-
3	8 to 25%	-
4	> 25%	-

As most of the area has slope less than 3% construction of contour bunds can solve the problem of water erosion in agriculture fields and protect washing of top soil and manures/fertilisers

Table 2.18 Water Budgeting

Water Budgeting:

To propose the total number of water harvesting structure, it is necessary to do water budgeting of area i.e. how much total run- off is available, out of which how much is being already stored in existing structures and how much balance is available for storage. As per guideline, maximum 75% of balance available run – off is to be stored and 25% of balance available run – off is to be allowed to flow in the drainage line.

In the proposed are, the various water harvesting structure have been constructed . The surface runoff has been stored in the structures. In the area about 38 structures have been constructed. After onset of monsoon i.e. in the end of the September month. All the main structures constructed in the area were visited. While visiting the area it was observed that about 38 structures were having water up to 20 % of their capacity.

For water budgeting the area is calculated and divided in following groups:

Average catchments: Cultivated land, forest land with vegetation

For estimation/ water budgeting the proposed water shed area has been divided as follows:

Good Catchment: -

Average Catchment: 4198Hac.

Bad Catchment: -

Average annual Rainfall for the block is 387.50 mm

By interpolation method the proportion of estimated runoff of 387.50 mm rainfall have been calculated form Strange's Table as follows:

Table No. 2.18 Total available water

Micro no	Area ha.	Type of catchment	Utilisable rain water/ ha (Cu.m.)	Utilisable rain water from micro w/s (Cu.m.)
2/1	220	Average	387.5	67650
1/4	1877	Average	387.5	577177.5
1/5	497	Average	387.5	152827.5
2/3	1604	Average	387.5	493230
			Total	1290885

Table No. 2.18(a) Water tapped in existing structure

S.No.	Name	No.	Storage Capacity
i)	Major Irrigation Project	0	
ii)	Medium Irrigation Project	1	0
iii)	Form Ponds/Tanks	23	316000
iv)	Anicuts	2	53000
	Total		369000

Table No. 2.18 (b) Balance available water

Total available water	Net tapped water	Balance	Available for Harvesting 75%
1290885	369000	921885	691413.5

The water budgeting indicates potential for water harvesting in the area. LDSC, Masonry check dam, contour bunding, Dug out pond, Nallah bunding and WHS in arable land (Tanka) etc. activities could be done.

Table No. 2.18 (c) Structure proposed for water harvesting

Activity	No.	Storage capacity per No. (Cu.m.)	Total water to be harvested (Cu.m.)
Tanka	169	25	4225
Anicut	6	5500	33000

LSCD	202	200	40400
Bunding	1061	300	318300
Dug out pond	59	500	29500
Nalla bund	67	20	1340
PD	40	1770	70800
		Total	497565

Table 2.19 Soil details

S.No.	Major Soil Classes	Area in hectares
1	II class	6230
2	III class	1178
3	Iv class	531
	Soil Depth :	
B	Depth (Cms.)	Area in hectares
1	0.00 to 7.50	-
2	7.50 to 45.00	5210
3	> 45.00	2298

C	Soil fertility Status	Kg/ha	Recommended
	N	50-70	80-90
	P	20-30	40-50
	K	10-15	20-30
	Micronutrients	10-500 ppm	100-500

The analysis of table shows need to improve and maintain soil fertility. Soil health card to every farmer every crop season will be provided, which will include the recommendation for Application micro nutrient and fertilizers

Table 2.20 Erosion details

Erosion status in project Area				
Cause	Type of erosion	Area affected (ha)	Run off(mm/year)	Average soil loss (Tonnes/ha/year)
Water erosion				
a	Sheet	3252	300	15-20
b	Rill	759	300	
c	Gully	187	300	
Sub-Total		4198	NA	
Wind erosion		-		
Total for project		4198		

The need is:

- To check land degradation
- To reduce excessive biotic pressure by containing the number and increase of livestock
- To check cultivation on sloping lands without adequate precautions of soil and water conservation measures
- To discourage cultivation along susceptible nallah beds
- To check Faulty agriculture techniques
- To check Uncontrolled grazing and developed cattle tracks
- To check Deforestation of steep slopes
- To check erosive velocity of runoff, store Runoff, to arrest silt carried by runoff and to recharge Ground Water structures life Earthen check dams, gully plugs, Bank Stabilisation, Loose stone check Dams, Gabions, Earthen embankment (Nadi) and Anicuts would be taken up.

CHAPTER – III

Proposed Development Plan: The Activities are indicative addition /deletion in activities will be as per local conditions

A) Preparatory phase activities Capacity Building Trainings and EPA

The IEC activities like Kalajathas, Group meetings, door to door campaign, slogans and wall writings etc. were carried out in all the habitations of Jalore (IWMP) IV Micro Watershed. A series of meetings were conducted with GP members, community and discussed about the implementation of IWMP programme. User groups were also formed.

Grama Sabhas were conducted for approval of EPA (Village), for selecting the watershed committee and approval of DPR.

S.no	Name of the Gram Panchayat	Date on which Grama Sabha approved EPA
1	Samtipura	11-06-2010
2	Sankarna	09-06-2010
3	Leta	19-06-2010
4	Godan	10-06-2010
5	Badanwadi	08-06-2010
6	Desu	07-06-2010
7	Uan	29-04-2010

1	4	5	6	7	8	9	10	11
S. No.	Names of village	Amount earmarked for EPA	Entry Point Activities planned	Estimated cost	Expenditure incurred	Balance	Expected outcome	Actual outcome
1	Samtipura	6.078			-	6.078		
2	Maheshpura				-			
3	sardargadh				-			
4	sankarna	5.778			-	5.778		
5	Bichhawadi	4.446			-	4.446		
6	Jalore-B	3.762			-	3.762		
7	Godan	2.934			-	2934		
8	Badanwadi				-			
9	Desu	0.672			-	0.672		
10	Uan	1.518			-	1.518		
11	Bhagli purohitan				-			

The PRA exercise was carried out in all the villages on the dates shown below:

S.no	Name of the village/Habitation	Date on which PRA conducted
1	Samtipura	11-06-2010
2	Sankarna	09-06-2010
3	Leta	19-06-2010
4	Godan	10-06-2010
5	Badanwadi	08-06-2010
6	Desu	07-06-2010
7	Uan	29-04-2010

Transact walk were carried out involving the community for Social mapping, Resource mapping. Detailed discussions and deliberations with all the primary stakeholders were carried out.

Socio-economic survey was carried out during **26-3-2011** (dates) period covering all the households and primary data on demography, Land holdings, Employment status, Community activities etc. was collected as mentioned in chapter 2.

State remote sensing department was assigned the work of preparing various thematic layers **using** Cartosat-1 and LISS-3 imageries for **Creation**, development and management of geo-spatial database depicting present conditions of land (terrain), water and vegetation with respect to watershed under different ownerships at village level

Various thematic layers provided by SRSAC are :

- Delineation of Macro/Micro watershed boundaries.
- Digitised Khasara maps of the villages falling in project area.
- Network of Drainage lines, existing water bodies, falling in the project area.
- Base maps (transport network, village/boundaries, and settlements).
- Land Use / Land cover map.
- Contours at 1 meter interval, slope map

Based on GIS thematic layers, Field visits , PRA and analysis of benchmark data (as discussed in chapter 2) final Treatment plan on revenue map for implementation has been framed. Thus each intervention identified has been marked on revenue map (map enclosed in DPR as annexure-----).The GIS based intervention map, PRA based intervention map are annexed as -----.

CHAPTER – VI EXPECTED OUT COMES

1	2	3	4	5	6
S. No.	Item	Unit of measurement	Pre-project Status	Expected Post-project Status	Remarks
1	Status of water table (Depth to Ground water level)	Meters	110-115	108-113	
2	Ground water structures repaired/ rejuvenated	No.	-	-	
3	Quality of drinking water	Description	salty	Clean water	
4	Availability of drinking water	Description	6 month	12 month	
5	Change in irrigated Area	Ha	-	-	
6	Change in cropping/ land use pattern	Description	-	-	
7	Area under agricultural crop	Ha	-		
	I Area under single crop	Ha	3120	3200	
	li Area under double crop	Ha	597	950	
	lii Area under multiple crop	Ha	3132	3550	
8	Change in cultivated Area	Ha	6252	6800	
9.yield of major crops of area	Yield of Bajra	q/ha	8	12	
	Yield of Wheat	q/ha	22	26	
	Yield of Gram	q/ha	-	-	
	Yield of Mustard	q/ha	12.5	15	
10 production of major crops of area	Production of Bajra	ton	1840	2250	
	Production of Wheat	ton	110	130	
	Production of Gram	ton	-	-	
	Production of Mustard	ton	500	600	
11	Area under vegetation	Ha	59	90	
12	Area under horticulture	Ha	-	12	
13	Area under fuel	Ha	25	50	
14	Area under Fodder	Ha	90	130	
15	Fodder production	Q	372830	475000	
16	Milk production	Litres/day	1630	3000	
17	SHGs Active	No.	-	30	
18	No. of livelihoods	No.	30969	40000	
19	Income	Rs.in la	0.16	0.20	
20	Migration	No.	1885	200	
21	SHG Federations formed	No.	-	1	

Critical Assumption

- No severe droughts/ unexpected floods/ natural disasters
- Adequate funds are allocated for the same and released on time.
- There is no significant pest/ disease attack, and if so, then it will have been contained before irreversible damage is done.
- Adverse market conditions do not persist long.
- Sound macro-economic and growth conditions continue and the benefits are widely distributed particularly in the rural areas.
- Facilitating agencies and resource providers have the required competent staff so that timely and appropriate technical advice and services are provided to farmers whenever required.
- The Capacity Building Plan is implemented, monitored and modified to address evolving needs and feedback from participants.
- The execution of the Women's Empowerment Pedagogy is regularly monitored by the District and State level Implementing Agencies

Means of Verification of indicators

- Baseline surveys like household income ,expenditure, health and nutrition etc at the beginning, mid-term and end of the project period
- Annual participatory assessment by communities during project period.
- Regular project monitoring reports prepared by project monitoring teams/ agencies.
- Membership and other Records, Minutes of Meetings maintained by the SHGs, WCs/ Individual beneficiaries/project-related village and local bodies/PRIs.
- External review missions
- Data maintained by Government department (Revenue, Agriculture, Groundwater, Irrigation, Animal Husbandry

CHAPTER VII TECHNICAL DESIGNS AND ESTIMATES

Technical designs and estimates for proposed activities.

For Estimates GKN of the districts should be used. For Production System activities, rates of Agriculture/Horticulture/Animal Husbandry should be used.

CHAPTER - VIII Enclosures -

- h. Location –District, block, village, watershed location map
- i. Map of Jalore IV IWMP Project (Watershed Boundary demarcation in cadastral & Topo Sheet)
- j. PRA Map (along with photos & paper drawing)
- k. Treatment map (Indicate proposed works)
- l. Cadastral Map on watershed boundary
- m. Information on Soils, Soil fertility, Land capability, Soil chemical problems like salinity, alkalinity
- n. Land Use Land Cover map
- o. Information on existing water harvesting structures & well inventory along with GPS co-ordinates.
- p. High resolution, latest Remote Sensing Satellite data

Documents of Agreements:

Proceedings of gram sabha for EPA approval

Proceedings of gram sabha Resolution for committee constitution

Proceedings of gram sabha for DPR approval

DPR approval by district

Watershed Committee Registration certificate

MoU – PIA – DWMA, PIA – WC(in case of NGO as PIA)

PROPOSED DEVELOPMENT PLAN

STATE RAJASTHAN	IWMP-II	UNIT COST 15000/- Hac.
District: JALORE	JALORE	Geographical Area
AGROCLIMATIC ZONE: IIB	II B	Effective Area 4198
Name of the BLOCK:	Jalore	Total Arable land 0
Name of WATERSHED	JALORE II	1. Unirrigated 3313
CATEGORY OF WATERSHED	DESERT AREA	Total Nonarable land 0
IRRIGATION PERCENTAGE		1. Pasture 479
		2. Govt. / waste /OTHER LAND 406
		TOTAL COST 629.70

S. N.	ACTIVITY	Unit	Unit Cost	Samtipura					Sankarna					Leta						
				Quantity	Total Cost	Cost from Project Fund	Convergence Fund	Beneficiary contribution	Quantity	Total Cost	Cost from Project Fund	Convergence Fund	Beneficiary contribution	Quantity	Total Cost	Cost from Project Fund	Convergence Fund	Beneficiary contribution	Quantity	Total Cost
AI.	ADMINISTRATIVE COST		10%	-	15.195	15.195	-	-	-	14.445	14.445	-	-	-	9.405	9.405	-	-	-	7.335
II	MONITORING		1%	-	1.520	1.520	-	-	-	1.445	1.445	-	-	-	0.941	0.941	-	-	-	0.734
III	EVALUATION		1%	-	1.520	1.520	-	-	-	1.445	1.445	-	-	-	0.941	0.941	-	-	-	0.734
	TOTAL		12%	-	18.234	18.234	-	-	-	17.334	17.334	-	-	-	11.286	11.286	-	-	-	8.802
BI	PREPARATORY PHASE ENTRY POINT ACTIVITY		4%		6.078	6.078	0.000	-	-	5.778	5.778	-	-	-	3.762	3.762	-	-	-	2.934
II	Instituion & CAPACITY BUILDING		5%		7.598	7.598	0.000		0.000	7.223	7.223	-	-	-	4.703	4.703	-	-	-	3.668
III	Preparation of DETAILED PROJECT REPORT		1%		1.520	1.520	0.000		0.000	1.445	1.445	-	-	-	0.941	0.941	-	-	-	0.734
	TOTAL		10%		15.195	15.195	0.000		0.000	14.445	14.445			-	9.405	9.405			-	7.335
	W/S WORK PHASE																			
VII	NRM		60%	91.170			-	-				-	-							
1	ARABLE CONSERVATION WORK																			
(i)	Earthen Bund	Hac	11280	300	33.840	33.840	9.024	2.370	288	32.486	32.486	9.024	2.275	135	15.228	15.228	1.066	1.066	108	12.182
(ii)	WHS (Tanka)	No.	82000	46	37.720	37.720	16.400	2.642	20	16.400	16.400	16.400	1.148	25	20.500	20.500	1.436	1.436	20	16.400
(iii)	Waste weir	No.	10600	20	2.800	2.800	0.000	0.196	12	1.680	1.680	0.000	0.118	4	0.560	0.560	0.039	0.039	5	0.700
(iv)	Gulley Control Structure Nallah Bunding	No.	50000	6	0.636	0.636	4.000	0.045	10	1.060	1.060	4.000	0.074	8	0.848	0.848	0.059	0.059	5	0.530
(v)	Farm Pond	No.	14000	2	1.000	1.000	1.400	0.070	8	4.000	4.000	1.400	0.280	8	4.000	4.000	0.280	0.280	2	1.000
	TOTAL				75.996	75.996	30.824	5.322		55.626	55.626	30.824	3.896		41.136	41.136	2.881	2.881		30.812
2	NON ARABLE CONSERVATION WORK																			
(i)	V Ditch for PD		13760	10	1.376	1.376	0.000	0.096	10	1.376	1.38	0.000	0.096	10	1.376	1.376	0.096	0.096	10	1.376
(ii)	Staggered Contour Trenches for PD		11790	0	0.000	0.000	0.000	0.000	0	0.000	0.00	0.000	0.000	0	0.000	0.000	0.000	0.000	0	0.000
(iii)	Dug out Pond		50000	4	2.000	2.000	1.500	0.140	5	2.500	2.50	1.500	0.175	4	2.000	2.000	0.140	0.140	4	2.000
(iv)	WHS (Tanka)		82000	2	1.640	1.640	2.460	0.115	8	6.560	6.56	2.460	0.459	8	6.560	6.560	0.459	0.459	2	1.640
(v)	Nallah Bunding with ww		24600	5	1.230	1.230	1.968	0.086	40	9.840	9.84	1.968	0.689	8	1.968	1.968	0.138	0.138	4	0.984
3	DRAINAGE LINE TREATMENT																			0
(i)	LSCD 'A'		18700	2	0.374	0.374	0.000	0.026	8	1.496	1.50	0.000	0.105	4	0.748	0.748	0.052	0.052	4	0.748
(ii)	LSCD 'B'		17200	3	0.516	0.516	0.000	0.036	8	1.376	1.38	0.000	0.096	4	0.688	0.688	0.048	0.048	4	0.688
(iii)	LSCD 'C'		15800	4	0.632	0.632	0.000	0.044	8	1.264	1.26	0.000	0.089	4	0.632	0.632	0.044	0.044	4	0.632
(iv)	LSCD 'D'		14400	8	1.152	1.152	0.000	0.081	8	1.152	1.15	0.000	0.081	4	0.576	0.576	0.040	0.040	4	0.576

S. N.	ACTIVITY	Unit	Unit Cost	Santipura					Sankarna					Leta					Quantity	Total Cost
				Quantity	Total Cost	Cost from Project Fund	Convergence Fund	Beneficiary contribution	Quantity	Total Cost	Cost from Project Fund	Convergence Fund	Beneficiary contribution	Quantity	Total Cost	Cost from Project Fund	Convergence Fund	Beneficiary contribution		
(v)	LSCD 'E'		13000	10	1.300	1.300	0.000	0.091	8	1.040	1.04	0.000	0.073	4	0.520	0.520	0.036	0.036	4	0.520
(vi)	Masonry Check Dam			1	4.954	4.954	0.000	0.347	1	4.440	4.44		0.311	0	0.226	0.226	0.016	0.016	1	4.034
TOTAL					91.170	91.170	67.576	6.385		86.670	86.670	67.576	6.069		56.430	56.430	6.833	3.952		44.010
VIII	PRODUCTION SYSTEM & MICRO ENTERPRISES																			
	For Arable Land			15%	22.793															
1	Arable bund		320	300	0.960	0.960	0.000	0.282	288	0.922	0.922	0.000	0.270	135	0.432	0.432	0.127	0.127	108	0.346
2	Agro Forestry		73	1159	0.846	0.846	0.000	0.248	625	0.456	0.456	0.000	0.134	20	0.015	0.015	0.004	0.004	250	0.183
3	Horticulture Plantation with fencing & Tanka		29400	46	13.524	13.524	5.880	3.968	20	5.880	5.880	5.880	1.725	25	7.350	7.350	2.156	2.156	20	5.880
4	Horticulture Plantation without fencing (Orchard)		10000	3	0.300	0.300	0.300	0.088	3	0.300	0.300	0.300	0.088	2	0.200	0.200	0.059	0.059	5	0.500
5	Vermi Compost		36000	2	0.720	0.720	0.000	0.211	5	1.800	1.800	0.000	0.528	1	0.360	0.360	0.106	0.106	0	0.000
6	Crop Demonstration		2000	40	0.800	0.800	0.000	0.235	40	0.800	0.800	0.000	0.235	5	0.100	0.100	0.029	0.029	5	0.100
7	Homestead Kitchen Garden		1000	40	0.400	0.400	0.000	0.117	40	0.400	0.400	0.000	0.117	3	0.030	0.030	0.009	0.009	5	0.050
8	Medicinal Plants		3000	20	0.600	0.600	0.000	0.176	20	0.600	0.600	0.000	0.176	4	0.120	0.120	0.035	0.035	5	0.150
	For Non-arable Land																			
1	V Ditch for PD		2200	10	0.220	0.220	0.000	0.065	10	0.220	0.220		0.065	10	0.220	0.220	0.000	0.065	10	0.220
2	Staggered Contour Trenches for PD		900	0	0.000	0.000	0.000	0.000	0	0.000	0.000	0.000	0.000	0	0.000	0.000	0.000	0.000	0	0.000
3	Fencing of PD (by SW)		0.00	0	0.000	0.000	0.000	0.000	0	0.000	0.000	0.000	0.000	0	0.000	0.000	0.000	0.000	0	0.000
4	Fencing of PD (by DCB)		0.00	10	2.517	2.517	0.000	0.738	10	2.517	2.517	0.000	0.738	10	2.517	2.517	0.000	0.738	10	2.517
1	TOOLKIT, TRAINING & REVOLVING FUND OF SHG												0.000							
(i)	KARIGER		26250	1	0.263	0.263	0.000	0.000	2	0.525	0.525	0.000	0.000	2	0.525	0.525	0.000	0.000	1	0.263
(ii)	WHITEWASH & PENT		40500	0	0.000	0.000	0.000	0.000	2	0.810	0.810	0.000	0.000	2	0.810	0.810	0.000	0.000	0	0.000
(iii)	TAILORING		67000	0	0.000	0.000	0.000	0.000	2	1.340	1.340	0.000	0.000	1	0.670	0.670	0.000	0.000	0	0.000
(iv)	MASALA UDYOG		42200	1	0.422	0.422	0.000	0.000	2	0.844	0.844	0.000	0.000	0	0.000	0.000	0.000	0.000	0	0.000
(v)	BICYCLE/MOBILE		34000	0	0.000	0.000	0.000	0.000	2	0.680	0.680	0.000	0.000	0	0.000	0.000	0.000	0.000	0	0.000
(vi)	KUMAHRI UDYOG		22000	1	0.220	0.220	0.000	0.000	2	0.440	0.440	0.000	0.000	0	0.000	0.000	0.000	0.000	0	0.000
(vii)	ARI TARI UDYOG		50000	0	0.000	0.000	0.000	0.000	2	1.000	1.000	0.000	0.000	0	0.000	0.000	0.000	0.000	0	0.000
2	LIVESTOCK MANAGEMENT																			
(i.)	Animal Health Camp		20000	3	0.600	0.600	0.000	0.176	3.000	0.600	0.600	0.000	0.176	0	0.000	0.000	0.000	0.000	0	0.000
(ii)	Vaccination		0.00	0	0.200	0.200	0.000	0.059	0.000	0.500	0.500	0.000	0.147	0	0.500	0.500	0.000	0.147	0	0.500
(iii)	Purchase of Bull / Pada		20000	0	0.000	0.000	0.000	0.000	4.000	1.000	1.000	0.000	0.293	0	0.000	0.000	0.000	0.000	0	0.000
(iv)	A I		0.00	0	0.201	0.201	0.000	0.059	0.000	0.034	0.034	0.000	0.010	0	0.259	0.259	0.000	0.076	0	0.295
TOTAL					22.793	22.793	6.180	6.422		21.668	21.668	6.180	4.703		14.108	14.108	2.525	3.551		11.003
IX	CONSOLIDATION PHASE			3%	4.559	4.559	0.000	0.000		4.334	4.33	0.000	0.000		2.822	2.822	0.000	0.000		2.201
GRAND TOTAL					151.950	151.950	73.756	12.806		144.450	144.450	73.756	10.772		94.050	94.050	9.358	7.502		73.350

Godan			Badanwadi					Oun					Desu				
Cost from Project Fund	Convergence Fund	Beneficiary contribution	Quantity	Total Cost	Cost from Project Fund	Convergence Fund	Beneficiary contribution	Quantity	Total Cost	Cost from Project Fund	Convergence Fund	Beneficiary contribution	Quantity	Total Cost	Cost from Project Fund	Convergence Fund	Beneficiary contribution
7.335	-	-	-	11.115	11.115	-	-	-	3.795	3.795	-	-	-	1.680	1.680		
0.734	-	-	-	1.112	1.112	-	-	-	0.380	0.380	-	-	-	0.168	0.168		
0.734	-	-	-	1.112	1.112	-	-	-	0.380	0.380	-	-	-	0.168	0.168		
8.802	-	-	-	13.338	13.338	-	-	-	4.554	4.554	-	-	-	2.016	2.016		
2.934	-	-	-	4.446	4.446	-	-	-	1.518	1.518	-	-	-	0.672	0.672		
3.668	-	-	-	5.558	5.558	-	-	-	1.898	1.898	-	-	-	0.840	0.840		
0.734	-	-	-	1.112	1.112	-	-	-	0.380	0.380	-	-	-	0.168	0.168		
7.335	-	-	-	11.115	11.115	-	-	-	3.795	3.795	-	-	-	1.680	1.680		
12.182	1.066	0.853	159	17.935	17.935	1.066	1.256	46	5.189	5.189	6.768	0.363	25	2.820	2.820	4.512	0.197
16.400	1.436	1.148	27	22.140	22.140	1.436	1.550	5	4.100	4.100	12.300	0.287	2	1.640	1.640	8.200	0.115
0.700	0.039	0.049	5	0.700	0.700	0.039	0.049	5	0.700	0.700	1.400	0.049	5	0.700	0.700	1.400	0.049
0.530	0.059	0.037	5	0.530	0.530	0.059	0.037	5	0.530	0.530	0.000	0.037	2	0.212	0.212	0.000	0.015
1.000	0.280	0.070	8	4.000	4.000	0.280	0.280	2	1.000	1.000	4.000	0.070	1	0.500	0.500	4.000	0.035
30.812	2.881	2.158		45.305	45.305	2.881	3.173		11.519	11.519	24.468	0.807		5.872	5.872	18.112	0.411
1.376	0.096	0.096	0	0.000	0.000	0.096	0.000	0	0.000	0.000	0.000	0.000	0	0.000	0.000	0.000	0.000
0.000	0.000	0.000	0	0.000	0.000	0.000	0.000	0	0.000	0.000	0.000	0.000	0	0.000	0.000	0.000	0.000
2.000	0.140	0.140	5	2.500	2.500	0.140	0.175	5	2.500	2.500	1.500	0.175	1	0.500	0.500	1.500	0.035
1.640	0.459	0.115	2	1.640	1.640	0.459	0.115	2	1.640	1.640	2.460	0.115	0	0.000	0.000	2.460	0.000
0.984	0.138	0.069	5	1.230	1.230	0.138	0.086	5	1.230	1.230	1.968	0.086	0	0.000	0.000	1.968	0.000
0.748	0.052	0.052	15	2.805	2.805	0.052	0.196	2	0.374	0.374	0.000	0.026	2	0.374	0.374	0.000	0.026
0.688	0.048	0.048	15	2.580	2.580	0.048	0.181	2	0.344	0.344	0.000	0.024	2	0.344	0.344	0.000	0.024
0.632	0.044	0.044	15	2.370	2.370	0.044	0.166	2	0.316	0.316	0.000	0.022	2	0.316	0.316	0.000	0.022
0.576	0.040	0.040	15	2.160	2.160	0.040	0.151	2	0.288	0.288	0.000	0.020	2	0.288	0.288	0.000	0.020

Godan			Badanwadi					Oun					Desu				
Cost from Project Fund	Convergence Fund	Beneficiary contribution	Quantity	Total Cost	Cost from Project Fund	Convergence Fund	Beneficiary contribution	Quantity	Total Cost	Cost from Project Fund	Convergence Fund	Beneficiary contribution	Quantity	Total Cost	Cost from Project Fund	Convergence Fund	Beneficiary contribution
0.520	0.036	0.036	15	1.950	1.950	0.036	0.137	2	0.260	0.260	0.000	0.018	2	0.260	0.260	0.000	0.018
4.034	0.016	0.282	1	4.150	4.150	0.016	0.291	1	4.299	4.299	0.000	0.301	1	2.126	2.126	0.000	0.149
44.010	6.833	3.082		66.690	66.690	6.833	4.670		22.770	22.770	54.864	1.595		10.080	10.080	42.152	0.706
0.346	0.127	0.101	159	0.509	0.509	0.127	0.149	46	0.147	0.147	0.127	0.043	25	0.080	0.080	0.127	0.023
0.183	0.004	0.054	1500	1.095	1.095	0.004	0.321	250	0.183	0.183	0.004	0.054	550	0.402	0.402	0.004	0.118
5.880	2.156	1.725	27	7.938	7.938	2.156	2.329	5	1.470	1.470	2.156	0.431	2	0.588	0.588	2.156	0.173
0.500	0.059	0.147	4	0.400	0.400	0.059	0.117	2	0.200	0.200	0.059	0.059	0	0.000	0.000	0.059	0.000
0.000	0.106	0.000	1	0.360	0.360	0.106	0.106	0	0.000	0.000	0.106	0.000	0	0.000	0.000	0.106	0.000
0.100	0.029	0.029	2	0.040	0.040	0.029	0.012	5	0.100	0.100	0.029	0.029	0	0.000	0.000	0.029	0.000
0.050	0.009	0.015	2	0.020	0.020	0.009	0.006	5	0.050	0.050	0.009	0.015	0	0.000	0.000	0.009	0.000
0.150	0.035	0.044	2	0.060	0.060	0.035	0.018	2	0.060	0.060	0.035	0.018	0	0.000	0.000	0.035	0.000
0.220	0.000	0.065	0	0.000	0.000	0.000	0.000	0	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
0.000	0.000	0.000	0	0.000	0.000	0.000	0.000	0	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
0.000	0.000	0.000	0	0.000	0.000	0.000	0.000	0	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
2.517	0.000	0.738	0	0.000	0.000	0.000	0.000	0	2.517	2.517	0.000	0.738	0.000	0.000	0.000	0.000	0.000
0.263	0.000	0.000	4	1.050	1.050	0.000	0.000	1	0.263	0.263	0.000	0.000	2	0.525	0.525	0.000	0.000
0.000	0.000	0.000	1	0.405	0.405	0.000	0.000	0	0.000	0.000	0.000	0.000	0	0.000	0.000	0.000	0.000
0.000	0.000	0.000	0	0.000	0.000	0.000	0.000	0	0.000	0.000	0.000	0.000	0	0.000	0.000	0.000	0.000
0.000	0.000	0.000	1	0.422	0.422	0.000	0.000	0	0.000	0.000	0.000	0.000	0	0.000	0.000	0.000	0.000
0.000	0.000	0.000	1	0.340	0.340	0.000	0.000	0	0.000	0.000	0.000	0.000	0	0.000	0.000	0.000	0.000
0.000	0.000	0.000	0	0.000	0.000	0.000	0.000	0	0.000	0.000	0.000	0.000	0	0.000	0.000	0.000	0.000
0.000	0.000	0.000	1	0.500	0.500	0.000	0.000	0	0.000	0.000	0.000	0.000	0	0.000	0.000	0.000	0.000
0.000	0.000	0.000	10	2.000	2.000	0.000	0.587	0	0.000	0.000	0.000	0.000	1	0.200	0.200	0.000	0.059
0.500	0.000	0.147	0	0.500	0.500	0.000	0.147	0	0.000	0.000	0.000	0.000	0	0.500	0.500	0.000	0.147
0.000	0.000	0.000	1	0.250	0.250	0.000	0.073	0	0.000	0.000	0.000	0.000	0	0.000	0.000	0.000	0.000
0.295	0.000	0.087	0	0.784	0.784	0.000	0.230	0	0.703	0.703	0.000	0.206	0	0.225	0.225	0.000	0.066
11.003	2.346	3.151		16.673	16.673	2.346	4.094		5.692	5.692	2.346	1.593		2.520	2.520	2.346	0.585
2.201	0.000	0.000		3.335	3.335	0.000	0.000		1.139	1.139	0.000	0.000		0.504	0.504	0.000	0.000
73.350	9.179	6.233		111.150	111.150	9.179	8.765		37.950	37.950	57.210	3.188		16.800	16.800	44.498	1.291

CHAPTER IV
ACTIVITY WISE TOTAL ABSTRACT OF COST

STATE RAJASTHAN	IWMP-II	UNIT COST	15000/-	Hac.
District: JALORE	Samtipura	Geographical Area		
AGROCLIMATIC ZONE: IIB	II B	Effective Area	4198	
Name of the BLOCK:	Jalore	Total Arable land	0	
Name of WATERSHED	JALORE II	1. Unirrigated	3313	
CATEGORY OF WATERSHED	DESERT AREA	Total Nonarable land	0	
IRRIGATION PERCENTAGE		1. Pasture	479	
		2. Govt. / waste /OTHER LA	406	
		TOTAL COST	629.70	

S. N.	ACTIVITY	Unit	Qty	Unit Cost	Cost from Project Fund	Convergence Fund	Total Cost	Beneficiary contribution
AI.	ADMINISTRATIVE COST		10%	62.97	62.970	0.000	62.970	
II	MONITORING		1%	6.297	6.297	0.000	6.297	0.000
III	EVALUATION		1%	6.297	6.297	0.000	6.297	0.000
	TOTAL		12%	75.564	75.564	0.000	75.564	0.000
B I	PREPARATORY PHASE (Entry Point Activity)		4%	25.188	25.188	0.000	25.188	0.000
II	Institution And CAPACITY BUILDING		5%	31.485	31.485	0.000	31.485	0.000
III	Preparation of DETAILED PROJECT REPORT(DPR)		1%	6.297	6.297	0.000	6.297	0.000
	TOTAL		10%	62.97	62.970	0.000	62.970	0.000
C	Watershed Development Works NRM		60%	377.820				
1	ARABLE land CONSERVATION measures							
(i)	Vegetative Contour Bund	Ha.	1061	11280	119.681	56.400	176.081	8.381
(ii)	WHS (Tanka)	No.	145	82000	118.900	9.800	128.700	8.327
(iii)	Waste weir	No.	56	14000	5.676	0.000	5.676	0.397
(iv)	Gulley Control Structure Nallah Bunding	No.		10600	4.710	102.500	107.210	0.330
(v)	Farm Pond	No.		50000	17.300	28.000	45.300	1.212
	TOTAL				266.267	196.700	462.967	18.647
2	NON ARABLE Land CONSERVATION Measures							
(i)	V Ditch for PD	Ha.		13760	5.504	0.000	5.504	0.385
(ii)	Staggered Contour Trenches for PD	Ha.		11790	0.000	0.000	0.000	0.000
(iii)	Dug out Pond	No.		50000	14.000	10.500	24.500	0.980
(iv)	WHS (Tanka)	No.		82000	19.680	17.220	36.900	1.378
(v)	Nallah Bunding with ww	No.		24600	16.482	13.776	30.258	1.154
3	DRAINAGE LINE TREATMENT							
(i)	LSCD 'A'	No.		18700	6.919	0.000	6.919	0.485
(ii)	LSCD 'B'	No.		17200	6.536	0.000	6.536	0.458
(iii)	LSCD 'C'	No.		15800	6.162	0.000	6.162	0.432
(iv)	LSCD 'D'	No.		14400	6.192	0.000	6.192	0.434
(v)	LSCD 'E'	No.		13000	5.850	0.000	5.850	0.410
(vi)	Masonry Check Dam	No.			24.228	0.000	24.228	1.697
	TOTAL				377.820	238.196	616.016	26.459
VIII	PRODUCTION SYSTEM & MICRO ENTERPRISES							
	For Arable Land							
1	Arable bund	Ha.		320	3.395	0.000	3.395	0.996
2	Agro Forestry	No.		73	3.178	41.160	44.338	0.932

3	Horticulture Plantation with fencing & Tanka	No.		29400	42.630	2.100	44.730	12.507
4	Horticulture Plantation without fencing (Orchard)	No.		10000	1.900	0.000	1.900	0.557
5	Vermi Compost	No.		36000	3.240	0.000	3.240	0.951
6	Crop Demonstration	No.		2000	1.940	0.000	1.940	0.569
7	Homestead Kitchen Garden	No.		1000	0.950	0.000	0.950	0.279
8	Medicinal Plants	No.		3000	1.590	0.000	1.590	0.466
	For Non-arable Land							
1	V Ditch for PD	Ha.		2200	0.880	0.000	0.880	0.258
2	Staggered Contour Trenches for PD	Ha.		900	0.000	0.000	0.000	0.000
3	Fencing of PD (by SW)	Ha.		0	0.000	0.000	0.000	0.000
4	Fencing of PD (by DCB)	Ha.		0	12.585	0.000	12.585	3.692
1	TOOLKIT, TRAINING & REVOLVING FUND OF SHG							
(i)	KARIGER	No.		26250	3.413	0.000	3.413	0.000
(ii)	WHITEWASH & PENT	No.		40500	2.025	0.000	2.025	0.000
(iii)	TAILORING	No.		67000	2.010	0.000	2.010	0.000
(iv)	MASALA UDYOG	No.		42200	1.688	0.000	1.688	0.000
(v)	BICYCLE/MOBILE	No.		34000	1.020	0.000	1.020	0.000
(vi)	KUMAHRI UDYOG	No.		22000	0.660	0.000	0.660	0.000
(vii)	ARI TARI UDYOG	No.		50000	1.500	0.000	1.500	0.000
2	LIVESTOCK MANAGEMENT							
(i.)	Animal Health Camp	No.		20000	3.400	0.000	3.400	0.997
(ii)	Vaccination			0	2.700	0.000	2.700	0.792
(iii)	Distribution of Buffalo bulls	No.		25000	1.250	0.000	1.250	0.367
(iv)	A I			0	2.501	0.000	2.501	0.734
	TOTAL				94.455	43.260	137.715	24.098
IX	CONSOLIDATION PHASE		3%		18.891	0.000	18.891	0.000
	GRAND TOTAL				629.700	281.456	911.156	50.557

CHAPTER IV

ACTIVITY WISE TOTAL ABSTRACT OF COST GRAM PANCHAYAT SAMTIPURA

STATE RAJASTHAN	IWMP-II	UNIT COST	15000	Hac.
District: JALORE	Samtipura	Geographical Area		
AGROCLIMATIC ZONE: IIB	II B	Effective Area	1013	Hac.
Name of the BLOCK:	Jalore	Total Arable land		
Name of WATERSHED	JALORE II	1. Unirrigated	709	Hac.
CATEGORY OF WATERSHED	DESERT AREA	Total Nonarable land		
IRRIGATION PERCENTAGE		1. Pasture	207	Hac.
		2. Govt. / waste / OTHER LAND	97	Hac.
		TOTAL COST	151.95	Lac.

S. N.	ACTIVITY	Unit	Quantity	Unit Cost	Total cost	Cost from Project Fund	Convergence Fund	Beneficiary contribution
1	2	3	4	5	6	7	8	9
AI.	ADMINISTRATIVE COST		10%	15.195	15.195	15.195	0.000	0.000
II	MONITORING		1%	1.520	1.520	1.520	0.000	0.000
III	EVALUATION		1%	1.520	1.520	1.520	0.000	0.000
	TOTAL		12%	18.234	18.234	18.234	0.000	0.000
BI	PREPARATORY PHASE ENTRY POINT ACTIVITY		4%	6.078	6.078	6.078	0.000	0.000
II	Instituion & CAPACITY BUILDING		5%	7.598	7.598	7.598	0.000	0.000
III	Preparation of DETAILED		1%	1.520	1.520	1.520	0.000	0.000
	TOTAL		10%	15.195	15.195	15.195	0.000	0.000
VII	watershed Development works(NRM)		60%	91.17				
1	ARABLE CONSERVATION WORK							
(i)	Vegitative counter bund	Hac	300	11280	33.840	33.840	9.024	2.370
(ii)	WHS (Tanka)	No.	46	82000	37.720	37.720	16.400	2.642
(iii)	Waste weir	No.	20	14000	2.800	2.800	1.400	0.196
(iv)	Gulley Control Structure Nallah	No.	6	10600	0.636	0.636	0.000	0.045
(v)	Water harvesting tanka	No.	2	50000	1.000	1.000	4.000	0.070
	TOTAL				75.996	75.996	30.824	5.322
2	NON ARABLE CONSERVATION WORK							

S. N.	ACTIVITY	Unit	Quantity	Unit Cost	Total cost	Cost from Project Fund	Convergence Fund	Beneficiary contribution
(i)	V Ditch for PD		10	13760	1.376	1.376	0.000	0.096
(ii)	Staggered Contour Trenches for		0	11790	0.000	0.000	0.000	0.000
(iii)	Dug out Pond		4	50000	2.000	2.000	1.500	0.140
(iv)	WHS (Tanka)		2	82000	1.640	1.640	2.460	0.115
(v)	Nallah Bunding with ww		5	24600	1.230	1.230	1.968	0.086
3	DRAINAGE LINE TREATMENT							
(i)	LSCD 'A'		2	18700	0.374	0.374	0.000	0.026
(ii)	LSCD 'B'		3	17200	0.516	0.516	0.000	0.036
(iii)	LSCD 'C'		4	15800	0.632	0.632	0.000	0.044
(iv)	LSCD 'D'		8	14400	1.152	1.152	0.000	0.081
(v)	LSCD 'E'		10	13000	1.300	1.300	0.000	0.091
(vi)	Masonry Check Dam		1		4.954	4.954	0.000	0.347
	TOTAL				91.170	91.170	36.752	6.385
VIII	PRODUCTION SYSTEM & MICRO ENTERPRISES		15%	22.793				
	For Arable Land							
1	Arable bund		300	320	0.960	0.960	0.000	0.282
2	Agro Forestry		1159	73	0.846	0.846	0.000	0.248
3	Horticulture Plantation with		46	29400	13.524	13.524	5.880	3.968
4	Horticulture Plantation without		3	10000	0.300	0.300	0.300	0.088
5	Vermi Compost		2	36000	0.720	0.720	0.000	0.211
6	Crop Demonstration		40	2000	0.800	0.800	0.000	0.235
7	Homestead Kitchen Garden		40	1000	0.400	0.400	0.000	0.117
8	Medicinal Plants		20	3000	0.600	0.600	0.000	0.176
	For Non-arable Land							
1	V Ditch for PD		10	2200.00	0.220	0.220	0.000	0.065
2	Staggered Contour Trenches for PD		0	900.00	0.000	0.000	0.000	0.000
3	Fencing of PD (by SW)		0	0.000	0.000	0.000	0.000	0.000
4	Fencing of PD (by DCB)		10	0.000	2.517	2.517	0.000	0.738
1	TOOLKIT, TRAINING & REVOLVING FUND OF SHG							
(i)	KARIGER		1	26250	0.263	0.263	0.000	0.000
(ii)	WHITEWASH & PENT		0	40500	0.000	0.000	0.000	0.000

S. N.	ACTIVITY	Unit	Quantity	Unit Cost	Total cost	Cost from Project Fund	Convergence Fund	Beneficiary contribution
(iii)	TAILORING		0	67000	0.000	0.000	0.000	0.000
(iv)	MASALA UDYOG		1	42200	0.422	0.422	0.000	0.000
(v)	BICYCLE/MOBILE		0	34000	0.000	0.000	0.000	0.000
(vi)	KUMAHRI UDYOG		1	22000	0.220	0.220	0.000	0.000
(vii)	ARI TARI UDYOG		0	50000	0.000	0.000	0.000	0.000
2	LIVESTOCK MANAGEMENT							
(i.)	Animal Health Camp		3	20000	0.600	0.600	0.000	0.176
(ii)	Vaccination				0.200	0.200	0.000	0.059
(iii)	Purchase of Bull / Pada		0	20000	0.000	0.000	0.000	0.000
(iv)	A I				0.201	0.201	0.000	0.059
	TOTAL				22.793	22.793	6.180	6.422
IX	CONSOLIDATION PHASE		3%	4.559	4.559	4.559		
	GRAND TOTAL		100%		151.950	151.950	42.932	12.806

CHAPTER IV

ACTIVITY WISE TOTAL ABSTRACT OF COST GRAM PANCHAYAT SANKARNA

STATE RAJASTHAN	IWMP-II	UNIT COST	15000	Hac.
District: JALORE	Sankarna	Geographical Area		
AGROCLIMATIC ZONE:IIB	II B	Effective Area	963	Hac.
Name of the BLOCK:	Jalore	Total Arable land		
Name of WATERSHED	JALORE II	1. Unirrigated	794	Hac.
CATEGORY OF WATERSHED	DESERT AREA	Total Nonarable land		
IRRIGATION PERCENTAGE		1. Pasture	93	Hac.
		2. Govt. / waste /OTHER LAND	76	Hac.
		TOTAL COST	144.45	Lac.

S. N.	ACTIVITY	Unit	Quantity	Unit Cost	Total cost	Cost from Project Fund	Convergence Fund	Beneficiary contribution
1	2	3	4	5	6	7	8	9
AI.	ADMINISTRATIVE COST		10%	14.445	14.445	14.445	0.000	0.000
II	MONITORING		1%	1.445	1.445	1.445	0.000	0.000
III	EVALUATION		1%	1.445	1.445	1.445	0.000	0.000
TOTAL			12%	17.334	17.334	17.334	0.000	0.000
BI	PREPARATORY PHASE ENTRY POINT ACTIVITY		4%	5.778	5.778	5.778	0.000	0.000
II	Instituion & CAPACITY BUILDING		5%	7.223	7.223	7.223	0.000	0.000
III	Preparation of DETAILED PROJECT REPORT		1%	1.445	1.445	1.445	0.000	0.000
TOTAL			10%	14.445	14.445	14.445	0.000	0.000
VII	watershed Development works(NRM)		60%	86.67				
1	ARABLE CONSERVATION WORK							
(i)	Earthen Bund	Hac	288	11280	32.486	32.486	9.024	2.275
(ii)	WHS (Tanka)		20	82000	16.400	16.400	16.400	1.148
(iii)	Waste weir		12	14000	1.680	1.680	1.400	0.118
(iv)	Gulley Control Structure Nallah Bunding		10	10600	1.060	1.060	0.000	0.074
(v)	Farm Pond		8	50000	4.000	4.000	4.000	0.280
TOTAL					55.626	55.626	30.824	3.896
2	NON ARABLE CONSERVATION WORK							
(i)	V Ditch for PD		10	13760	1.376	1.376	0.000	0.096
(ii)	Staggered Contour Trenches for PD		0	11790	0.000	0.000	0.000	0.000
(iii)	Dug out Pond		5	50000	2.500	2.500	1.500	0.175
(iv)	WHS (Tanka)		8	82000	6.560	6.560	2.460	0.459
(v)	Nallah Bunding with ww		40	24600	9.840	9.840	1.968	0.689
3	DRAINAGE LINE TREATMENT							
(i)	LSCD 'A'		8	18700	1.496	1.496	0.000	0.105
(ii)	LSCD 'B'		8	17200	1.376	1.376	0.000	0.096
(iii)	LSCD 'C'		8	15800	1.264	1.264	0.000	0.089
(iv)	LSCD 'D'		8	14400	1.152	1.152	0.000	0.081
(v)	LSCD 'E'		8	13000	1.040	1.040	0.000	0.073
(vi)	Masonry Check Dam		1		4.440	4.440	0.000	0.311

S. N.	ACTIVITY	Unit	Quantity	Unit Cost	Total cost	Cost from Project Fund	Convergence Fund	Beneficiary contribution
TOTAL					86.670	86.670	36.752	6.069
VIII	PRODUCTION SYSTEM & MICRO ENTERPRISES		15%	21.668				
	For Arable Land							
1	Arable bund		288	320	0.922	0.922	0.000	0.270
2	Agro Forestry		625	73	0.456	0.456	0.000	0.134
3	Horticulture Plantation with fencing & Tanka		20	29400	5.880	5.880	5.880	1.725
4	Horticulture Plantation without fencing (Orchard)		3	10000	0.300	0.300	0.300	0.088
5	Vermi Compost		5	36000	1.800	1.800	0.000	0.528
6	Crop Demonstration		40	2000	0.800	0.800	0.000	0.235
7	Homestead Kitchen Garden		40	1000	0.400	0.400	0.000	0.117
8	Medicinal Plants		20	3000	0.600	0.600	0.000	0.176
	For Non-arable Land					0.000	0.000	0.000
1	V Ditch for PD		10	2200.000	0.220	0.220	0.000	0.065
2	Staggered Contour Trenches for PD		0	900.000	0.000	0.000	0.000	0.000
3	Fencing of PD (by SW)		0		0.000	0.000	0.000	0.000
4	Fencing of PD (by DCB)		10		2.517	2.517	0.000	0.738
1	TOOLKIT, TRAINING & REVOLVING FUND OF SHG							
(i)	KARIGER		2	26250	0.525	0.525	0.000	0.000
(ii)	WHITEWASH & PENT		2	40500	0.810	0.810	0.000	0.000
(iii)	TAILORING		2	67000	1.340	1.340	0.000	0.000
(iv)	MASALA UDYOG		2	42200	0.844	0.844	0.000	0.000
(v)	BICYCLE/MOBILE		2	34000	0.680	0.680	0.000	0.000
(vi)	KUMAHRI UDYOG		2	22000	0.440	0.440	0.000	0.000
(vii)	ARI TARI UDYOG		2	50000	1.000	1.000	0.000	0.000
2	LIVESTOCK MANAGEMENT							
(i.)	Animal Health Camp		3	20000	0.600	0.600	0.000	0.176
(ii)	Vaccination				0.500	0.500	0.000	0.147
(iii)	Purchase of Bull / Pada		4	25000	1.000	1.000	0.000	0.293
(iv)	A I				0.034	0.034	0.000	0.010
TOTAL					21.668	21.668	6.180	4.703
IX	CONSOLIDATION PHASE		3%	4.334	4.334	4.334		
GRAND TOTAL			100%		144.450	144.450	42.932	10.772

CHAPTER IV

ACTIVITY WISE TOTAL ABSTRACT OF COST GRAM PANCHAYAT LETA

STATE RAJASTHAN	IWMP-II	UNIT COST	15000	Hac.
District: JALORE	Leta	Geographical Area		
AGROCLIMATIC ZONE: IIB	II B	Effective Area	627	Hac.
Name of the BLOCK:	Jalore	Total Arable land		
Name of WATERSHED	JALORE II	1. Unirrigated	473	Hac.
CATEGORY OF WATERSHED	DESERT AREA	Total Nonarable land		
IRRIGATION PERCENTAGE		1. Pasture	103	Hac.
		2. Govt. / waste / OTHER LAND	51	Hac.
		TOTAL COST	94.05	Lac.

S. N.	ACTIVITY	Unit	Quantity	Unit Cost	Total cost	Cost from Project Fund	Convergence Fund	Beneficiary contribution
1	2	3	4	5	6	7	8	9
AI.	ADMINISTRATIVE COST		10%	9.405	9.405	9.405	0.000	0.000
II	MONITORING		1%	0.941	0.941	0.941	0.000	0.000
III	EVALUATION		1%	0.941	0.941	0.941	0.000	0.000
TOTAL			12%	11.286	11.286	11.286	0.000	0.000
BI	PREPARATORY PHASE ENTRY POINT ACTIVITY		4%	3.76	3.762	3.762	0.000	0.000
II	Institution & CAPACITY BUILDING		5%	4.70	4.703	4.703	0.000	0.000
III	Preparation of DETAILED PROJECT REPORT		1%	0.94	0.941	0.941	0.000	0.000
TOTAL			10%	9.405	9.405	9.405	0.000	0.000
VII	watershed Development works(NRM)		60%	56.43				
1	ARABLE CONSERVATION WORK							
(i)	Earthen Bund		135	11280	15.228	15.228	9.024	1.066
(ii)	WHS (Tanka)		25	82000	20.500	20.500	16.400	1.436
(iii)	Waste weir		4	14000	0.560	0.560	1.400	0.039
(iv)	Gulley Control Structure Nallah Bunding		8	10600	0.848	0.848	0.000	0.059
(v)	Farm Pond		8	50000	4.000	4.000	4.000	0.280
TOTAL					41.136	41.136	30.824	2.881
2	NON ARABLE CONSERVATION WORK							
(i)	V Ditch for PD		10	13760	1.376	1.376	0.000	0.096
(ii)	Staggered Contour Trenches for PD		0	11790	0.000	0.000	0.000	0.000
(iii)	Dug out Pond		4	50000	2.000	2.000	1.500	0.140
(iv)	WHS (Tanka)		8	82000	6.560	6.560	2.460	0.459
(v)	Nallah Bunding with ww		8	24600	1.968	1.968	1.968	0.138
3	DRAINAGE LINE TREATMENT							
(i)	LSCD 'A'		4	18700	0.748	0.748	0.000	0.052
(ii)	LSCD 'B'		4	17200	0.688	0.688	0.000	0.048
(iii)	LSCD 'C'		4	15800	0.632	0.632	0.000	0.044
(iv)	LSCD 'D'		4	14400	0.576	0.576	0.000	0.040
(v)	LSCD 'E'		4	13000	0.520	0.520	0.000	0.036
(vi)	Masonry Check Dam		0		0.226	0.226	0.000	0.016
TOTAL					56.430	56.430	36.752	3.952
VIII	PRODUCTION SYSTEM & MICRO ENTERPRISES		15%	14.108				
	For Arable Land							
1	Arable bund		135	320	0.432	0.432	0.000	0.127
2	Agro Forestry		20	73	0.015	0.015	0.000	0.004
3	Horticulture Plantation with fencing & Tanka		25	29400	7.350	7.350	5.880	2.156

S. N.	ACTIVITY	Unit	Quantity	Unit Cost	Total cost	Cost from Project Fund	Convergence Fund	Beneficiary contribution
4	Horticulture Plantation without fencing (Orchard)		2	10000	0.200	0.200	0.300	0.059
5	Vermi Compost		1	36000	0.360	0.360	0.000	0.106
6	Crop Demonstration		5	2000	0.100	0.100	0.000	0.029
7	Homestead Kitchen Garden		3	1000	0.030	0.030	0.000	0.009
8	Medicinal Plants		4	3000	0.120	0.120	0.000	0.035
	For Non-arable Land							
1	V Ditch for PD		10	2200.000	0.220	0.220	0.000	0.065
2	Staggered Contour Trenches for PD		0	900.000	0.000	0.000	0.000	0.000
3	Fencing of PD (by SW)		0	0.000	0.000	0.000	0.000	0.000
4	Fencing of PD (by DCB)		10	0.000	2.517	2.517	0.000	0.738
1	TOOLKIT, TRAINING & REVOLVING FUND OF SHG							
(i)	KARIGER		2	26250	0.525	0.525	0.000	0.000
(ii)	WHITEWASH & PENT		2	40500	0.810	0.810	0.000	0.000
(iii)	TAILORING		1	67000	0.670	0.670	0.000	0.000
(iv)	MASALA UDYOG		0	42200	0.000	0.000	0.000	0.000
(v)	BICYCLE/MOBILE		0	34000	0.000	0.000	0.000	0.000
(vi)	KUMAHRI UDYOG		0	22000	0.000	0.000	0.000	0.000
(vii)	ARI TARI UDYOG		0	50000	0.000	0.000	0.000	0.000
2	LIVESTOCK MANAGEMENT							
(i.)	Animal Health Camp		0	20000	0.000	0.000	0.000	0.000
(ii)	Vaccination		0		0.500	0.500	0.000	0.147
(iii)	Purchase of Bull / Pada		0	25000	0.000	0.000	0.000	0.000
(iv)	A I				0.259	0.259	0.000	0.076
	TOTAL				14.108	14.108	6.180	3.551
IX	CONSOLIDATION PHASE		3%	2.822	2.822	2.822	0.000	0.000
	GRAND TOTAL		100%		94.050	94.050	42.932	7.502

CHAPTER IV

ACTIVITY WISE TOTAL ABSTRACT OF COST GRAM PANCHAYAT GODAN

STATE RAJASTHAN	IWMP-II	UNIT COST	15000	Hac.
District: JALORE	Godan	Geographical Area		
AGROCLIMATIC ZONE:IIB	II B	Effective Area	489	Hac.
Name of the BLOCK:	Jalore	Total Arable land		
Name of WATERSHED	JALORE II	1. Unirrigated	378	Hac.
CATEGORY OF WATERSHED	DESERT AREA	Total Nonarable land		
IRRIGATION PERCENTAGE		1. Pasture	30	Hac.
		2. Govt. / waste /OTHER LAND	81	Hac.
		TOTAL COST	73.35	Lac.

S. N.	ACTIVITY	Unit	Quantity	Unit Cost	Total cost	Cost from Project Fund	Convergence Fund	Beneficiary contribution
1	2	3	4	5	6	7	8	9
AI.	ADMINISTRATIVE COST		10%	7.335	7.335	7.335	0.000	0.000
II	MONITORING		1%	0.734	0.734	0.734	0.000	0.000
III	EVALUATION		1%	0.734	0.734	0.734	0.000	0.000
TOTAL			12%	8.802	8.802	8.802	0.000	0.000
BI	PREPARATORY PHASE ENTRY POINT ACTIVITY		4%	2.93	2.934	2.934	0.000	0.000
II	Instituion & CAPACITY BUILDING		5%	3.67	3.668	3.668	0.000	0.000
III	Preparation of DETAILED PROJECT REPORT		1%	0.73	0.734	0.734	0.000	0.000
TOTAL			10%	7.335	7.335	7.335	0.000	0.000
VII	watershed Development works(NRM)		60%	44.01				
1	ARABLE CONSERVATION WORK							
(i)	Earthen Bund	Hac	108	11280	12.182	12.182	9.024	0.853
(ii)	WHS (Tanka)	No	20	82000	16.400	16.400	16.400	1.148
(iii)	Waste weir	No.	5	14000	0.700	0.700	1.400	0.049
(iv)	Gulley Control Structure Nallah Bunding	No.	5	10600	0.530	0.530	0.000	0.037
(v)	Farm Pond	No.	2	50000	1.000	1.000	4.000	0.070
TOTAL					30.812	30.812	30.824	2.158
2	NON ARABLE CONSERVATION WORK							
(i)	V Ditch for PD		10	13760	1.376	1.376	0.000	0.096
(ii)	Staggered Contour Trenches for PD		0	11790	0.000	0.000	0.000	0.000
(iii)	Dug out Pond		4	50000	2.000	2.000	1.500	0.140
(iv)	WHS (Tanka)		2	82000	1.640	1.640	2.460	0.115
(v)	Nallah Bunding with ww		4	24600	0.984	0.984	1.968	0.069
3	DRAINAGE LINE TREATMENT							
(i)	LSCD 'A'	No.	4	18700	0.748	0.748	0.000	0.052
(ii)	LSCD 'B'	No.	4	17200	0.688	0.688	0.000	0.048
(iii)	LSCD 'C'	No.	4	15800	0.632	0.632	0.000	0.044
(iv)	LSCD 'D'	No.	4	14400	0.576	0.576	0.000	0.040
(v)	LSCD 'E'	No.	4	13000	0.520	0.520	0.000	0.036
(vi)	Masonry Check Dam	No.	1		4.034	4.034	0.000	0.282
TOTAL					44.010	44.010	36.752	3.082
VIII	PRODUCTION SYSTEM & MICRO ENTERPRISES		15%	11.003				
	For Arable Land							
1	Arable bund	Hac	108	320	0.346	0.346	0.000	0.101
2	Agro Forestry		250	73	0.183	0.183	0.000	0.054
3	Horticulture Plantation with fencing & Tanka		20	29400	5.880	5.880	5.880	1.725

S. N.	ACTIVITY	Unit	Quantity	Unit Cost	Total cost	Cost from Project Fund	Convergence Fund	Beneficiary contribution
4	Horticulture Plantation without fencing (Orchard)		5	10000	0.500	0.500	0.300	0.147
5	Vermi Compost		0	36000	0.000	0.000	0.000	0.000
6	Crop Demonstration		5	2000	0.100	0.100	0.000	0.029
7	Homestead Kitchen Garden		5	1000	0.050	0.050	0.000	0.015
8	Medicinal Plants		5	3000	0.150	0.150	0.000	0.044
	For Non-arable Land							
1	V Ditch for PD		10	2200.000	0.220	0.220	0.000	0.065
2	Staggered Contour Trenches for PD		0	900.000	0.000	0.000	0.000	0.000
3	Fencing of PD (by SW)		0	0.000	0.000	0.000	0.000	0.000
4	Fencing of PD (by DCB)		10	0.000	2.517	2.517	0.000	0.738
1	TOOLKIT, TRAINING & REVOLVING FUND OF SHG							
(i)	KARIGER		1	26250	0.263	0.263	0.000	0.000
(ii)	WHITEWASH & PENT		0	40500	0.000	0.000	0.000	0.000
(iii)	TAILORING		0	67000	0.000	0.000	0.000	0.000
(iv)	MASALA UDYOG		0	42200	0.000	0.000	0.000	0.000
(v)	BICYCLE/MOBILE		0	34000	0.000	0.000	0.000	0.000
(vi)	KUMAHRI UDYOG		0	22000	0.000	0.000	0.000	0.000
(vii)	ARI TARI UDYOG		0	50000	0.000	0.000	0.000	0.000
2	LIVESTOCK MANAGEMENT							
(i.)	Animal Health Camp		0	20000	0.000	0.000	0.000	0.000
(ii)	Vaccination				0.500	0.500	0.000	0.147
(iii)	Purchase of Bull / Pada		0	25000	0.000	0.000	0.000	0.000
(iv)	A I				0.295	0.295	0.000	0.087
	TOTAL				11.003	11.003	6.180	3.151
IX	CONSOLIDATION PHASE		3%	2.201	2.201	2.201		
	GRAND TOTAL		100%		73.350	73.350	42.932	6.233

CHAPTER IV

ACTIVITY WISE TOTAL ABSTRACT OF COST GRAM PANCHAYAT BADANEADI

STATE RAJASTHAN	IWMP-II	UNIT COST	15000	Hac.
District: JALORE	BADANEADI	Geographical Area		
AGROCLIMATIC ZONE:IIB	II B	Effective Area	741	Hac.
Name of the BLOCK:	Jalore	Total Arable land		
Name of WATERSHED	JALORE II	1. Unirrigated	626	Hac.
CATEGORY OF WATERSHED	DESERT AREA	Total Nonarable land		
IRRIGATION PERCENTAGE		1. Pasture	30	Hac.
		2. Govt. / waste /OTHER LAND	85	Hac.
		TOTAL COST	111.15	Lac.

S. N.	ACTIVITY	Unit	Quantity	Unit Cost	Total cost	Cost from Project Fund	Convergence Fund	Beneficiary contribution
1	2	3	4	5	6	7	8	9
AI.	ADMINISTRATIVE COST		10%	11.115	11.115	11.115	11.115	0.000
II	MONITORING		1%	1.112	1.112	1.112	0.000	0.000
III	EVALUATION		1%	1.112	1.112	1.112	0.000	0.000
	TOTAL		12%	13.338	13.338	13.338	11.115	0.000
BI	PREPARATORY PHASE ENTRY POINT ACTIVITY		4%	4.45	4.446	4.446	4.446	0.000
II	Instituion & CAPACITY BUILDING		5%	5.56	5.558	5.558	5.558	0.000
III	Preparation of DETAILED PROJECT REPORT		1%	1.11	1.112	1.112	1.112	0.000
	TOTAL		10%	11.115	11.115	11.115	11.115	0.000
VII	watershed Development works(NRM)		60%	66.69				
1	ARABLE CONSERVATION WORK							
(i)	Earthen Bund		159	11280	17.935	17.935	9.024	1.256
(ii)	WHS (Tanka)		27	82000	22.140	22.140	16.400	1.550
(iii)	Waste weir		5	14000	0.700	0.700	1.400	0.049
(iv)	Gulley Control Structure Nallah Bunding		5	10600	0.530	0.530	0.000	0.037
(v)	Farm Pond		8	50000	4.000	4.000	4.000	0.280
	TOTAL				45.305	45.305	30.824	3.173
2	NON ARABLE CONSERVATION WORK							
(i)	V Ditch for PD		0	13760	0.000	0.000	0.000	0.000
(ii)	Staggered Contour Trenches for PD		0	11790	0.000	0.000	0.000	0.000
(iii)	Dug out Pond		5	50000	2.500	2.500	1.500	0.175
(iv)	WHS (Tanka)		2	82000	1.640	1.640	2.460	0.115
(v)	Nallah Bunding with ww		5	24600	1.230	1.230	1.968	0.086
3	DRAINAGE LINE TREATMENT						0.000	0.000
(i)	LSCD 'A'		15	18700	2.805	2.805	0.000	0.196
(ii)	LSCD 'B'		15	17200	2.580	2.580	0.000	0.181
(iii)	LSCD 'C'		15	15800	2.370	2.370	0.000	0.166
(iv)	LSCD 'D'		15	14400	2.160	2.160	0.000	0.151
(v)	LSCD 'E'		15	13000	1.950	1.950	0.000	0.137
(vi)	Masonry Check Dam		1		4.150	4.150	0.000	0.291
	TOTAL				66.690	66.690	36.752	4.670
VIII	PRODUCTION SYSTEM & MICRO ENTERPRISES		15%	16.673				
	For Arable Land							
1	Arable bund		159	320	0.509	0.509	0.000	0.149
2	Agro Forestry		1500	73	1.095	1.095	0.000	0.321
3	Horticulture Plantation with fencing & Tanka		27	29400	7.938	7.938	5.880	2.329

S. N.	ACTIVITY	Unit	Quantity	Unit Cost	Total cost	Cost from Project Fund	Convergence Fund	Beneficiary contribution
4	Horticulture Plantation without fencing (Orchard)		4	10000	0.400	0.400	0.300	0.117
5	Vermi Compost		1	36000	0.360	0.360	0.000	0.106
6	Crop Demonstration		2	2000	0.040	0.040	0.000	0.012
7	Homestead Kitchen Garden		2	1000	0.020	0.020	0.000	0.006
8	Medicinal Plants		2	3000	0.060	0.060	0.000	0.018
	For Non-arable Land							
1	V Ditch for PD		0	2200.000	0.000	0.000	0.000	0.000
2	Staggered Contour Trenches for PD		0	900.000	0.000	0.000	0.000	0.000
3	Fencing of PD (by SW)		0	0.000	0.000	0.000	0.000	0.000
4	Fencing of PD (by DCB)		0	0.000	0.000	0.000	0.000	0.000
1	TOOLKIT, TRAINING & REVOLVING FUND OF SHG							
(i)	KARIGER		4	26250	1.050	1.050	0.000	0.000
(ii)	WHITEWASH & PENT		1	40500	0.405	0.405	0.000	0.000
(iii)	TAILORING		0	67000	0.000	0.000	0.000	0.000
(iv)	MASALA UDYOG		1	42200	0.422	0.422	0.000	0.000
(v)	BICYCLE/MOBILE		1	34000	0.340	0.340	0.000	0.000
(vi)	KUMAHRI UDYOG		0	22000	0.000	0.000	0.000	0.000
(vii)	ARI TARI UDYOG		1	50000	0.500	0.500	0.000	0.000
2	LIVESTOCK MANAGEMENT							
(i.)	Animal Health Camp		10	20000	2.000	2.000	0.000	0.587
(ii)	Vaccination		0		0.500	0.500	0.000	0.147
(iii)	Purchase of Bull / Pada		1	25000	0.250	0.250	0.000	0.073
(iv)	A I				0.784	0.784	0.000	0.230
	TOTAL				16.673	16.673	6.180	4.094
IX	CONSOLIDATION PHASE		3%	3.335	3.335	3.335	0.000	0.000
	GRAND TOTAL		100%		111.150	111.150	42.932	8.765

CHAPTER IV

ACTIVITY WISE TOTAL ABSTRACT OF COST GRAM PANCHAYAT OUN

STATE RAJASTHAN	IWMP-II	UNIT COST	15000	Hac.
District: JALORE	Oun	Geographical Area		
AGROCLIMATIC ZONE:IIB	II B	Effective Area	253	Hac.
Name of the BLOCK:	Jalore	Total Arable land		
Name of WATERSHED	JALORE II	1. Unirrigated	222	Hac.
CATEGORY OF WATERSHED	DESERT AREA	Total Nonarable land		
IRRIGATION PERCENTAGE		1. Pasture	16	Hac.
		2. Govt. / waste /OTHER LAND	15	Hac.
		TOTAL COST	37.95	Lac.

S. N.	ACTIVITY	Unit	Quantity	Unit Cost	Total cost	Cost from Project Fund	Convergence Fund	Beneficiary contribution		
1	2	3	4	5	6	7	8	9		
AI.	ADMINISTRATIVE COST		10%	3.795	3.795	3.795	0.000	0.000		
II	MONITORING		1%	0.380	0.380	0.380	0.000	0.000		
III	EVALUATION		1%	0.380	0.380	0.380	0.000	0.000		
TOTAL			12%	4.554	4.554	4.554	0.000	0.000		
BI	PREPARATORY PHASE ENTRY POINT ACTIVITY		4%	1.52	1.518	1.518	0.000	0.000		
II	Instituion & CAPACITY BUILDING		5%	1.90	1.898	1.898	0.000	0.000		
III	Preparation of DETAILED PROJECT REPORT		1%	0.38	0.380	0.380	0.000	0.000		
TOTAL			10%	3.795	3.795	3.795	0.000	0.000		
VII	watershed Development works(NRM)		60%	22.77						
1	ARABLE CONSERVATION WORK									
(i)	Earthen Bund				46	11280	5.189	5.189	6.768	0.363
(ii)	WHS (Tanka)				5	82000	4.100	4.100	12.300	0.287
(iii)	Waste weir				5	14000	0.700	0.700	1.400	0.049
(iv)	Gulley Control Structure Nallah Bunding				5	10600	0.53	0.530	0.000	0.037
(v)	Farm Pond		2	50000	1.00	1.000	4.000	0.070		
TOTAL					11.519	11.519	24.468	0.807		
2	NON ARABLE CONSERVATION WORK									
(i)	V Ditch for PD		0	13760	0.00	0.000	0.000	0.000		
(ii)	Staggered Contour Trenches for PD		0	11790	0.00	0.000	0.000	0.000		
(iii)	Dug out Pond		5	50000	2.50	2.500	1.500	0.175		
(iv)	WHS (Tanka)		2	82000	1.64	1.640	2.460	0.115		
(v)	Nallah Bunding with ww		5	24600	1.23	1.230	1.968	0.086		
3	DRAINAGE LINE TREATMENT						0.000	0.000		
(i)	LSCD 'A'		2	18700	0.37	0.374	0.000	0.026		
(ii)	LSCD 'B'		2	17200	0.34	0.344	0.000	0.024		
(iii)	LSCD 'C'		2	15800	0.32	0.316	0.000	0.022		
(iv)	LSCD 'D'		2	14400	0.29	0.288	0.000	0.020		
(v)	LSCD 'E'		2	13000	0.26	0.260	0.000	0.018		
(vi)	Masonry Check Dam		1		4.299	4.299	0.000	0.301		
TOTAL					22.770	22.770	30.396	1.595		
VIII	PRODUCTION SYSTEM & MICRO ENTERPRISES		15%	5.693						
For Arable Land										
1	Arable bund		46	320	0.147	0.147	0.000	0.043		
2	Agro Forestry		250	73	0.183	0.183	0.000	0.054		
3	Horticulture Plantation with fencing & Tanka		5	29400	1.470	1.470	5.880	0.431		

S. N.	ACTIVITY	Unit	Quantity	Unit Cost	Total cost	Cost from Project Fund	Convergence Fund	Beneficiary contribution
4	Horticulture Plantation without fencing (Orchard)		2	10000	0.200	0.200	0.300	0.059
5	Vermi Compost		0	36000	0.000	0.000	0.000	0.000
6	Crop Demonstration		5	2000	0.100	0.100	0.000	0.029
7	Homestead Kitchen Garden		5	1000	0.050	0.050	0.000	0.015
8	Medicinal Plants		2	3000	0.060	0.060	0.000	0.018
	For Non-arable Land							
1	V Ditch for PD		0	2200.000	0.000	0.000	0.000	0.000
2	Staggered Contour Trenches for PD		0	900.000	0.000	0.000	0.000	0.000
3	Fencing of PD (by SW)		0	0.000	0.000	0.000	0.000	0.000
4	Fencing of PD (by DCB)		0	0.000	2.517	2.517	0.000	0.738
1	TOOLKIT, TRAINING & REVOLVING FUND OF SHG							
(i)	KARIGER		1	26250	0.263	0.263	0.000	0.000
(ii)	WHITEWASH & PENT		0	40500	0.000	0.000	0.000	0.000
(iii)	TAILORING		0	67000	0.000	0.000	0.000	0.000
(iv)	MASALA UDYOG		0	42200	0.000	0.000	0.000	0.000
(v)	BICYCLE/MOBILE		0	34000	0.000	0.000	0.000	0.000
(vi)	KUMAHRI UDYOG		0	22000	0.000	0.000	0.000	0.000
(vii)	ARI TARI UDYOG		0	50000	0.000	0.000	0.000	0.000
2	LIVESTOCK MANAGEMENT							
(i.)	Animal Health Camp		0	20000	0.000	0.000	0.000	0.000
(ii)	Vaccination				0.000	0.000	0.000	0.000
(iii)	Purchase of Bull / Pada		0	25000	0.000	0.000	0.000	0.000
(iv)	A I				0.703	0.703	0.000	0.206
	TOTAL				5.692	5.692	6.180	1.593
IX	CONSOLIDATION PHASE		3%	1.139	1.139	1.139	0.000	
	GRAND TOTAL		100%		37.950	37.950	36.576	3.188

CHAPTER IV

ACTIVITY WISE TOTAL ABSTRACT OF COST GRAM PANCHAYAT DESU

STATE RAJASTHAN	IWMP-II	UNIT COST	15000	Hac.
District: JALORE	Desu	Geographical Area		
AGROCLIMATIC ZONE: IIB	II B	Effective Area	112	Hac.
Name of the BLOCK:	Jalore	Total Arable land		
Name of WATERSHED	JALORE II	1. Unirrigated	111	Hac.
CATEGORY OF WATERSHED	DESERT AREA	Total Nonarable land		
IRRIGATION PERCENTAGE		1. Pasture		Hac.
		2. Govt. / waste / OTHER LAND	1	Hac.
		TOTAL COST	16.80	Lac.

S. N.	ACTIVITY	Unit	Quantity	Unit Cost	Total cost	Cost from Project Fund	Convergence Fund	Beneficiary contribution
1	2	3	4	5	6	7	8	9
AI.	ADMINISTRATIVE COST		10%	1.680	1.680	1.680	0.000	0.000
II	MONITORING		1%	0.168	0.168	0.168	0.000	0.000
III	EVALUATION		1%	0.168	0.168	0.168	0.000	0.000
TOTAL			12%	2.016	2.016	2.016	0.000	0.000
BI	PREPARATORY PHASE ENTRY POINT ACTIVITY		4%	0.67	0.672	0.672	0.000	0.000
II	Instituion & CAPACITY BUILDING		5%	0.84	0.840	0.840	0.000	0.000
III	Preparation of DETAILED PROJECT REPORT		1%	0.17	0.168	0.168	0.000	0.000
TOTAL			10%	1.680	1.680	1.680	0.000	0.000
VII	watershed Development works(NRM)		60%	10.08				
1	ARABLE CONSERVATION WORK							
(i)	Earthen Bund		25	11280	2.820	2.820	4.512	0.197
(ii)	WHS (Tanka)		2	82000	1.640	1.640	8.200	0.115
(iii)	Waste weir		5	14000	0.700	0.700	1.400	0.049
(iv)	Gulley Control Structure Nallah Bunding		2	10600	0.212	0.212	0.000	0.015
(v)	Farm Pond		1	50000	0.500	0.500	4.000	0.035
TOTAL					5.872	5.872	18.112	0.411
2	NON ARABLE CONSERVATION WORK							
(i)	V Ditch for PD		0	13760	0.000	0.000	0.000	0.000
(ii)	Staggered Contour Trenches for PD		0	11790	0.000	0.000	0.000	0.000
(iii)	Dug out Pond		1	50000	0.500	0.500	1.500	0.035
(iv)	WHS (Tanka)		0	82000	0.000	0.000	2.460	0.000

S. N.	ACTIVITY	Unit	Quantity	Unit Cost	Total cost	Cost from Project Fund	Convergence Fund	Beneficiary contribution
(v)	Nallah Bunding with ww		0	24600	0.000	0.000	1.968	0.000
3	DRAINAGE LINE TREATMENT						0.000	0.000
(i)	LSCD 'A'		2	18700	0.374	0.374	0.000	0.026
(ii)	LSCD 'B'		2	17200	0.344	0.344	0.000	0.024
(iii)	LSCD 'C'		2	15800	0.316	0.316	0.000	0.022
(iv)	LSCD 'D'		2	14400	0.288	0.288	0.000	0.020
(v)	LSCD 'E'		2	13000	0.260	0.260	0.000	0.018
(vi)	Masonry Check Dam		1		2.126	2.126	0.000	0.149
TOTAL					10.080	10.080	24.040	0.706
VIII	PRODUCTION SYSTEM & MICRO ENTERPRISES		15%	2.520				
	For Arable Land							
1	Arable bund		25	320	0.080	0.080	0.000	0.023
2	Agro Forestry		550	73	0.402	0.402	0.000	0.118
3	Horticulture Plantation with fencing & Tanka		2	29400	0.588	0.588	5.880	0.173
4	Horticulture Plantation without fencing (Orchard)		0	10000	0.000	0.000	0.300	0.000
5	Vermi Compost		0	36000	0.000	0.000	0.000	0.000
6	Crop Demonstration		0	2000	0.000	0.000	0.000	0.000
7	Homestead Kitchen Garden		0	1000	0.000	0.000	0.000	0.000
8	Medicinal Plants		0	3000	0.000	0.000	0.000	0.000
	For Non-arable Land							
1	V Ditch for PD		0	2200.000	0.000	0.000	0.000	0.000
2	Staggered Contour Trenches for PD		0	900.000	0.000	0.000	0.000	0.000
3	Fencing of PD (by SW)		0		0.000	0.000	0.000	0.000
4	Fencing of PD (by DCB)		0		0.000	0.000	0.000	0.000
1	TOOLKIT, TRAINING & REVOLVING FUND OF SHG							
(i)	KARIGER		2	26250	0.525	0.525	0.000	0.000
(ii)	WHITEWASH & PENT		0	40500	0.000	0.000	0.000	0.000
(iii)	TAILORING		0	67000	0.000	0.000	0.000	0.000
(iv)	MASALA UDYOG		0	42200	0.000	0.000	0.000	0.000
(v)	BICYCLE/MOBILE		0	34000	0.000	0.000	0.000	0.000
(vi)	KUMAHRI UDYOG		0	22000	0.000	0.000	0.000	0.000
(vii)	ARI TARI UDYOG		0	50000	0.000	0.000	0.000	0.000
2	LIVESTOCK MANAGEMENT							
(i.)	Animal Health Camp		1	20000	0.200	0.200	0.000	0.059
(ii)	Vaccination				0.500	0.500	0.000	0.147
(iii)	Purchase of Bull / Pada		0	25000	0.000	0.000	0.000	0.000
(iv)	A I				0.225	0.225	0.000	0.066
TOTAL					2.520	2.520	6.180	0.585
IX	CONSOLIDATION PHASE		3%	0.504	0.504	0.504	0.000	
GRAND TOTAL			100%		16.800	16.800	30.220	1.291

CHAPTER V
ANNUAL ACTION PLAN THROUGH PROJECT FUND

STATE RAJASTHAN		IWMP-II		UNIT COST		15000/- Hac.									
District: JALORE		II B		Geographical Area											
AGROCLIMATIC ZONE:IIB		Jalore		Effective Area		4198									
Name of the BLOCK:		JALORE II		Total Arable land											
Name of WATERSHED		DESERT AREA		1. Unirrigated		3313									
CATEGORY OF WATERSHED				Total Nonarable land											
IRRIGATION PERCENTAGE				1. Pasture		479									
				2. Govt. / waste /OTHER LAND		406									
				TOTAL COST		629.70									
S. N.	ACTIVITY	Unit	Quantity	Unit Cost	Total cost	FIRST YEAR		SECOND YEAR		THIRD YEAR		FOURTH YEAR		FIFTH YEAR	
						PHY	FIN	PHY	FIN	PHY	FIN	PHY	FIN	PHY	FIN
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
AI.	ADMINISTRATIVE COST		10%	62.970	62.970	0.000	12.594	0.000	12.594	0.000	12.594	0.000	12.594	0.000	12.594
II	MONITORING		1%	6.297	6.297	0.000	1.259	0.000	1.259	0.000	1.259	0.000	1.259	0.000	1.259
III	EVALUATION		1%	6.297	6.297	0.000	1.259	0.000	1.259	0.000	1.259	0.000	1.259	0.000	1.259
TOTAL			12%	75.564	75.564		15.113		15.113		15.113		15.113		15.113
BI	PREPARATORY PHASE ENTRY POINT ACTIVITY		4%	25.19	25.188	0.000	25.188	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
II	Instituion & CAPACITY BUILDING		5%	31.49	31.485	0.000	18.891	0.000	5.667	0.000	3.778	0.000	1.574	0.000	1.574
III	Preparation of DETAILED PROJECT REPORT		1%	6.30	6.297	0.000	6.297	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
TOTAL			10%	62.970	62.970		50.376		5.667		3.778		1.574		1.574
VII	watershed Development works(NRM)		60%	377.82		10%	62.97	15%	94.455	15%	94.455	12%	75.564	08%	50.376
1	ARABLE CONSERVATION WORK														
(i)	Earthen Bund		1061	11280	119.681	163.000	18.386	288.000	32.486	275.00	31.020	215.00	24.252	#VALUE!	13.536
(ii)	WHS (Tanka)		145	82000	118.900	19.000	15.580	38.000	31.160	40.000	32.800	38.00	31.160	10.000	8.200
(iii)	Waste weir		56	14000	5.676	11.000	1.506	8.000	1.086	12.000	1.646	8.000	1.086	3.000	0.352
(iv)	Gulley Control Structure Nallah Bunding		37	10600	4.710	9.000	1.348	7.000	1.136	8.000	0.848	8.000	0.848	5.000	0.530
(v)	Farm Pond		49	50000	17.300	8.000	3.640	9.000	3.780	10.000	4.280	16.000	3.680	6.000	1.920
TOTAL					266.267		40.460		69.648		70.594		61.026		24.538
2	NON ARABLE CONSERVATION WORK														
(i)	V Ditch for PD		30	13760	5.504	0.000	0.000	40.000	5.504	0.000	0.000	0.000	0.000	0.000	0.000
(ii)	Staggered Contour Trenches for PD		10	11790	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
(iii)	Dug out Pond		24	50000	14.000	8.000	4.000	6.000	3.000	7.000	3.500	3.000	1.500	4.000	2.000
(iv)	WHS (Tanka)		26	82000	19.680	7.000	5.740	5.000	4.100	6.000	4.920	2.000	1.640	4.000	3.280


S. N.	ACTIVITY	Unit	Quantity	Unit Cost	Total cost	FIRST YEAR		SECOND YEAR		THIRD YEAR		FOURTH YEAR		FIFTH YEAR	
						PHY	FIN	PHY	FIN	PHY	FIN	PHY	FIN	PHY	FIN
(v)	Nallah Bunding with ww		64	24600	16.482	11.000	2.706	18.000	4.428	23.000	5.658	13.000	3.198	2.000	0.492
3	DRAINAGE LINE TREATMENT		5		0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
(i)	LSCD 'A'		35	18700	6.919	10.000	1.870	6.000	1.122	10.000	1.870	7.000	1.309	4.000	0.748
(ii)	LSCD 'B'		37	17200	6.536	9.000	1.548	9.000	1.548	8.000	1.376	6.000	1.032	6.000	1.032
(iii)	LSCD 'C'		38	15800	6.162	9.000	1.422	10.000	1.580	7.000	1.106	6.000	0.948	7.000	1.106
(iv)	LSCD 'D'		39	14400	6.192	10.000	1.440	7.000	1.008	12.000	1.728	8.000	1.152	6.000	0.864
(v)	LSCD 'E'		43	13000	5.850	14.000	1.820	6.000	0.780	12.000	1.560	8.000	1.040	5.000	0.650
(vi)	Masonry Check Dam		15		24.228	2.000	1.964	0.000	1.738	0.000	2.145	1.000	2.719	3.000	15.662
TOTAL					377.820		62.970		94.456		94.457		75.564		50.372
VIII	PRODUCTION SYSTEM & MICRO ENTERPRISES		15%	94.455											
	For Arable Land														
1	Arable bund		761	320	3.395	171.000	0.547	212.000	0.678	261.000	0.835	207.000	0.662	210.000	0.672
2	Agro Forestry		3495	73	3.178	634.000	0.463	826.000	0.603	961.000	0.702	841.000	0.614	1092.000	0.797
3	Horticulture Plantation with fencing & Tanka		1258	29400	42.630	34.000	9.996	46.000	13.524	33.000	9.702	29.000	8.526	3.000	0.882
4	Horticulture Plantation without fencing (Orchard)		62	10000	1.900	2.000	0.200	5.000	0.500	5.000	0.500	2.000	0.200	5.000	0.500
5	Vermi Compost		10	36000	3.240	3.000	1.080	1.000	0.360	2.000	0.720	2.000	0.720	1.000	0.360
6	Crop Demonstration		59	2000	1.940	23.000	0.460	22.000	0.440	27.000	0.540	10.000	0.200	15.000	0.300
7	Homestead Kitchen Garden		95	1000	0.950	23.000	0.230	24.000	0.240	10.000	0.100	23.000	0.230	15.000	0.150

S. N.	ACTIVITY	Unit	Quantity	Unit Cost	Total cost	FIRST YEAR		SECOND YEAR		THIRD YEAR		FOURTH YEAR		FIFTH YEAR	
						PHY	FIN	PHY	FIN	PHY	FIN	PHY	FIN	PHY	FIN
8	Medicinal Plants		73	3000	1.590	8.000	0.240	8.000	0.240	12.000	0.360	18.000	0.540	7.000	0.210
	For Non-arable Land														
1	V Ditch for PD		30	2200	0.880	7.000	0.154	27.000	0.594	2.000	0.044	2.000	0.044	2.000	0.044
2	Staggered Contour Trenches for PD		10	900	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
3	Fencing of PD (by SW)		0	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
4	Fencing of PD (by DCB)		30	0.000	12.585	10.000	0.000	30.000	10.068	0.000	0.000	0.000	0.000	0.000	2.517
1	TOOLKIT, TRAINING & REVOLVING FUND OF SHG		10												
(i)	KARIGER		12	26250	3.413	9.000	2.363	0.000	0.000	0.000	0.000	0.000	0.000	4.000	1.050
(ii)	WHITEWASH & PENT		6	40500	2.025	0.000	0.000	2.000	0.810	0.000	0.000	0.000	0.000	3.000	1.215
(iii)	TAILORING		3	67000	2.010	0.000	0.000	0.000	0.000	2.000	1.340	0.000	0.000	1.000	0.670
(iv)	MASALA UDYOG		3	42200	1.688	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	4.000	1.688
(v)	BICYCLE/MOBILE		4	34000	1.020	0.000	0.000	0.000	0.000	0.000	0.000	2.000	0.680	1.000	0.340
(vi)	KUMAHRI UDYOG		2	22000	0.660	0.000	0.000	0.000	0.000	3.000	0.660	0.000	0.000	0.000	0.000
(vii)	ARI TARI UDYOG		4	50000	1.500	0.000	0.000	2.000	1.000	0.000	0.000	0.000	0.000	1.000	0.500
2	LIVESTOCK MANAGEMENT														
(i.)	Animal Health Camp		14	20000	3.400	5.000	1.000	3.000	0.600	2.000	0.400	2.000	0.400	5.000	1.000
(ii)	Vaccination		3		2.700	0.000	0.600	0.000	0.600	0.000	0.500	0.000	0.500	0.000	0.500
(iii)	Purchase of Bull / Pada		5	25000	1.250	0.000	0.000	3.000	0.750	1.000	0.250	1.000	0.250	0.000	0.000
(iv)	A I		0		2.501	0.000	1.050	0.000	0.575	0.000	0.200	0.000	0.360	0.000	0.316
	TOTAL				94.455		18.383		31.582		16.853		13.926		13.711
IX	CONSOLIDATION PHASE		3%	18.891	18.891								11.335		7.556
	GRAND TOTAL		100%		629.700		146.842		146.819		130.201		117.512		88.327

S. N.	ACTIVITY	Unit	Quantity	Unit Cost	Total cost	FIRST YEAR		SECOND YEAR		THIRD YEAR		FOURTH YEAR		FIFTH YEAR	
						PHY	FIN	PHY	FIN	PHY	FIN	PHY	FIN	PHY	FIN
2	Staggered Contour Trenches for PD		0	900.000	0.000	0	0.000	0	0.000	0	0.000	0	0.000	0	0.000
3	Fencing of PD (by SW)		0		0.000	0	0.000	0	0.000	0	0.000	0	0.000	0	0.000
	TOTAL				43.260		0.000		10.990		10.990		10.990		10.290
	GRAND TOTAL				281.456		0.000		94.810		97.478		44.826		#REF!

CROSS-SECTION OF VEGETATIVE BUND IN ARABLE LAND

Top width Based on seepage line check
Slope of seepage line 3:1



$$CS = \frac{(Tw+Bw) * Ht}{2}$$

$$CS = 1.85 \text{ Sq.m.}$$

Average Cross section	1.85 Sq.m.
Length	1.00 m.
Quantity	1.85 Cu.m.

DESIGN OF VEGETATIVE BUND IN ARABLE LAND

$$V.I = 0.305 (XS+Y)$$

$$0.305(0.8 \times 2+1.0)$$

$$V.I = 0.549$$

V.I	Vertical interval	
X=	Rain Fall Factor	0.8
Y=	Factor due to soil infiltration & Crop cover	1
S=	Percent slope	1
He=	$\frac{(Re \times VI)^{1/2}}{(50)^{1/2}}$	
He=	0.6199 Say 0.60 m	
He	Depth of impounding	
Re	24Hour rainfall excess in Cms. for 10 year recurrence interval	35
V.I	Vertical interval	0.549



Total Height of Bund	=	0.6	+	0.4	1.00	m
Top width of Bund	=				0.6	m
Bottom width of Bund	=				3.1	m

Cross section of bund = $\frac{(\text{Top width of Bund} + \text{Bottom width of Bund}) \times \text{Height}}{2}$

X Section= $\frac{(0.60+3.1) \times 1.00}{2}$

X Section= 1.85 Sq.m.

Drawing of Waste Weir



Construction of Waste Weir

Construction of Waste Weir
DETAILS OF WORK AND ABSTRACT OF COST

S. No.	Item	No.	Detail			Quantity		Unit	Rate		Amount		
			L	B	D/H	Feet	Metre		Lab	Total	Lab	Total	
1	Excavation in hard soil ordinary muram or earth mixed with bajri and kankar or boulder dry or moist & disposal of excavated material within initial lead of 30 m and lift of 1.5 m including dressing etc. complete.	2	9.5	2	2	76							
		2	2	2	2	16							
		1	8	2.5	2	40							
							0						
							0						
							132	3.7356	cum.	82.00	82.00	306.319	306.319
2	Cement concrete well mixed in cement mortar (1 : 4 : 8) laid in position complete including curing. Aggregate size upto 50 mm, HB	2	9.5	2	0.5	19							
		2	2	2	0.5	4							
		1	8	2.5	0.5	10							
							0						
							0						
							33	0.9339	cum.	255.05	1835.00	238.191	1713.71
3	Random rubble stone masonry in cement sand mortar (1 : 6) For foundation	2	9.5	1.75	1.5	49.875							
		2	2	1.75	1.5	10.5							
		1	8	2.5	1.5	30							
							0						
							90.375	2.55761	cum.	437.50	1702.00	1118.96	4353.06
4	Random rubble stone masonry in cement sand mortar (1 : 6) For superstructure 9 3	2	6	1.5	3.25	58.5							
		4	2	1.5	2	24							
		1	8.5	2	1	17							
							99.5	2.81585	cum.	630.50	1895.00	1775.39	5336.04
							7.65	0.71069	cum.	183.00	968.00	130.055	687.943
5	Dry Stone kharanja (15 to 30 cm) Item 140	1	8.5	3	0.3	7.65							
							0						
							7.65	0.71069	cum.	183.00	968.00	130.055	687.943

6	Cement plaster including smooth finishing in cement mortar (1:6) 25 mm thick.	2	13	1.5	1	39						
		4	2	1.5	1	12						
		1	8.5	1.5	1	12.75						
		1	8.5	1	1	8.5						
						72.25	6.71203	sqm.	71.15	132.00	477.561	885.987
7	Ruled pointing in cement mortar (1:3)	2	6	3.25	1	39						
		4	2	2	1	16	1.4864	sqm.				
		1	8.5	1.25	1	10.625						
						65.625	6.09656	sqm.	41.80	53.00	254.836	323.118

4301.31 13606.2

	Quantity	Rate	Amount
Skilled labour	5.96	325	1937
Unskilled labour	14.64	135	1976
Water			388
			4301

Cement 2
Cement 2


Amount		
Labour	A	4301.31
Material	B	9304.85
Total	C	13606.2
Add contingency		390
Total	(C+D)	13996.2

Say **14000**

S. No	Material	Unit	Quantity	Rate	Amount
1	Sand	Cu.m.	2.272080	380	863.39
2	Stone Agg of 40 mm nominal size	Cu.m.	0.8	350	294.179
3	Stone	Cu.m.	5.4	575	3089.74
4	Cement	Kg	635.58	220	2796.56
					7248.55
	Other				2056.3
		Total			9304.85

12.712 Bag

Construction of Waste Weir
CROSS SECTION AT A A'



PLAN

ESTIMATE OF VEGETATIVE BUND IN ARABLE LAND

Estimate of One ha.

Length per ha. = 80 mtr

S. no	Name of work	Item no.	No	Length	Width (TW+BW) /2	Hight	Qty	Unit	Rate	Amount
1	Earth work Excavation for making of bund, laying in layers of 15 cm, breaking of clods, sorting of grass pebbles, disposal of excavated material up to 1.5 mt Hight and lead up to 50 m including dressing and compaction	135 c	1	80	1.85	1	148.00	Cum	74.00	10952.00
2	Sowing of seeds on the constructed bund in three rows	114	3	80			240	meter	0.60	144.00
3	Supply of Stylo/Dhaman seed @ 4 gm / m in three rows	CAZRI Rate	3	80			0.96	Kg	150.00	144.00

11240.0


Add 3% contingency 337.20

Total 11577.2

Say **11600.0**

Conservation Measure	11280
Production Measure	320


DESIGN OF LOOSE STONE CHECK DAM (LSCD)




Length of Head wall	No of Lscd	Per Unit Cost	Total Cost
7	95	18700	1776500
6	140	17200	2408000
5	150	15800	2370000
4	150	14400	2160000
3	150	13000	1950000
	685		10664500

ESTIMATE OF LOOSE STONE CHECK DAM (LSCD)

Head Wall Length = 7 m
Plan



Elevation



S. no.	Name of work	Item no.	No	Length	Width	Height	Qty	rate	amount
1	Earth work Excavation in hard soil up to 1.5 mt Height and deposited excavated material lead op to 150	2B	1	7.0	1.6	0.3	3.4	82.0	275.5
		2B	2	1.5	1.6	0.3	1.4	82.0	118.1
2	Dry stone masonry	21B	1	7.0	1.6	0.3	3.4		
			1	7.0	1.3	0.3	2.7		
			1	7.0	1.0	0.3	2.1		
			1	7.0	0.7	0.3	1.5		
			1	1.5	1.6	1.8	4.3		
			1	1.5	1.6	1.8	4.3		
									18.3

18108.0

Add 3% Contingency

543.2


Total
Say

18651.2


18700.0

ESTIMATE OF LOOSE STONE CHECK DAM (LSCD)

Head Wall Length = 6 m
Plan



Elevation



S. no.	Name of work	Item no.	No	Length	Width	Height	Qty	rate	amount
1	Earth work Excavation in hard soil up to 1.5 mt Height and deposited excavated material lead op to 150	2B	1	6.0	1.6	0.3	2.9	82.0	236.2
		2B	2	1.5	1.6	0.3	1.4	82.0	118.1
2	Dry stone masonry	21B	1	6.0	1.6	0.3	2.9		
			1	6.0	1.3	0.3	2.3		
			1	6.0	1.0	0.3	1.8		
			1	6.0	0.7	0.3	1.3		
			1	1.5	1.6	1.8	4.3		
			1	1.5	1.6	1.8	4.3		
									16.9

16732.8

Add 3% Contingency

502.0


Total
Say

17234.8


17200.0

ESTIMATE OF LOOSE STONE CHECK DAM (LSCD)

Head Wall Length = 5 m
Plan



Elevation



S. no.	Name of work	Item no.	No	Length	Width	Height	Qty	rate	amount
1	Earth work Excavation in hard soil up to 1.5 mt Height and deposited excavated material lead op to 150	2B	1	5.0	1.6	0.3	2.4	82.0	196.8
		2B	2	1.5	1.6	0.3	1.4	82.0	118.1
2	Dry stone masonry	21B	1	5.0	1.6	0.3	2.4		
			1	5.0	1.3	0.3	2.0		
			1	5.0	1.0	0.3	1.5		
			1	5.0	0.7	0.3	1.1		
			1	1.5	1.6	1.8	4.3		
			1	1.5	1.6	1.8	4.3		
									15.5

15357.6

Add 3% Contingency

460.7



Total
Say

15818.3

15800.0

ESTIMATE OF LOOSE STONE CHECK DAM (LSCD)

Head Wall Length = 4 m



S. no.	Name of work	Item no.	No	Length	Width	Height	Qty	rate	amount
1	Earth work Excavation in hard soil up to 1.5 mt Height and deposited excavated material lead op to 150	2B	1	4.0	1.6	0.3	1.9	82.0	157.4
		2B	2	1.5	1.6	0.3	1.4	82.0	118.1
2	Dry stone masonry	21B	1	4.0	1.6	0.3	1.9		
			1	4.0	1.3	0.3	1.6		
			1	4.0	1.0	0.3	1.2		
			1	4.0	0.7	0.3	0.8		
			1	1.5	1.6	1.8	4.3		
			1	1.5	1.6	1.8	4.3		
									14.2

13982.4

Add 3% Contingency

419.5


Total
Say

14401.9


14400.0

ESTIMATE OF LOOSE STONE CHECK DAM (LSCD)

Head Wall Length = 3 m
Plan



Elevation



S. no.	Name of work	Item no.	No	Length	Width	Height	Qty	rate	amount
1	Earth work Excavation in hard soil up to 1.5 mt Height and deposited excavated material lead op to 150	2c	1	3.0	1.6	0.3	1.4	82.0	118.1
		2c	2	1.5	1.6	0.3	1.4	82.0	118.1
2	Dry stone masonry	21c	1	3.0	1.6	0.3	1.4		
			1	3.0	1.3	0.3	1.2		
			1	3.0	1.0	0.3	0.9		
			1	3.0	0.7	0.3	0.6		
			1	1.5	1.6	1.8	4.3		
			1	1.5	1.6	1.8	4.3		
									12.8

12607.2

Add 3% Contingency

378.2

Total
Say

12985.4
13000.0

MODEL ESTIMATE OF NALLAH BUNDING

S. no.	Name of work	Item no.	No	X Sec	Length	Depth	Qty	Unit	Rate	Amount
1	Excavation of earth in dry or moist and disposal of excavated material within initial lead of 50 m and lift 1.5 m									
1.1	In Disintegrated rock	2(l)	1	4.84	13	1	62.89	Cu.m.	130.00	8175.38
2	Stone Pitching 15-23 cm thick including supply of stones	140	1	0.8	13	0.21	2.18	Cu.m.	968.00	2114.11
										10289.49
									Add 3% contingency	308.7
									Total	10598.2
									Say	10600.0

Silvi Pasture Development

Abstract of Cost

V-Ditches
DCB Fencing

Area = 10 ha.

Name of work	Conservation Measure	Production Measure	Total Cost
V. Ditch	137600	22000	159600.00
Plantation	0	492400	492400.00
Fencing DCB	0	251700	251700.00
Total	137600	766100	903700.00
Say			9.04 Lakh

Model estimate of Plantation Work in Pasture land

Plant to pant Spacing	4 m	No of plant	4166.67
Row to row Spacing	6 m	Gap filling 20%	833.333
Available Area	10 Ha	Total no of Plants	5000

S.No	Description	Item no	Total		Length	Width	Height	Qty	Unit	Rate	Amount	(Amount for 10 ha.)
			Year	No./Year								
1	Digging of pit(kankar boulder soil)	128 ('C)		1	0.45	0.45	0.45	1	No	13.4	13.40	67000
2	Cost of Plant	As per forest						1	No.	5	5.00	25000
3	Planting of plant	129(B)						1	No.	3.6	3.60	18000
4	Making thavla	133(A)	2	1				1	No.	2.4	4.80	24000
5	Weeding & Hoeing	132	3	1				3	No.	1.2	3.60	18000
6	Insecticide treatment	Market rate	3		0.03 ml			0	Ltr	300	2.70	13500
7	Watering of plants	131	3	5				15	no	1.8	27.00	135000
8	Transportation of water 5 Km	124	3	5				225	/1000Ltr	29.9	6.73	33637.5
9	Watch & ward	Minimum wages	3	12				36	Month	3240	23	116640
10	Transportation of plants from nursery to planting site	LS	1	1				1		1	1.00	5000
11	Pruning of plants	forest bsr	1	1				1.00	/ plants	0.89	0.89	4450
12	Protection of plants from frost / loo using grass or other locally available material by making jhonpa of 0.6 m		1	1				1.00	/ plants	3.56	3.56	17800
	TOTAL											478028

Contingency 3%

14341

Grand total


492368

Say

492400.0

Estimate of Ditch Cum Bund Fencing

Area	10	Ha
Length	1580	mtr



S. no.	Name of work	Item no.	No	Length	Width	Hight	Qty	Unit	Rate	Amount
1	Layout for DCB		2	1580	1	1	3160.00	Cu.m.	0.70	2212.00
2	Excavation of earth in dry or moist and disposal of excavated material within initial lead of 50 m and lift 1.5 m									
2.1	In hard soil 50%	2(2)	1	790	1.2	1.2	1137.60	Cu.m.	82.00	93283.20
2.2	In Disintegrated rock 50%	2(3)	1	790	1.2	1.2	1137.60	Cu.m.	130.00	147888.00
3	Sowing of seed on ridge	130	1	790	1	1	790.00	Rm	0.60	474.00
	Cost of seeds	LS					5.00	Kg	50.00	250.00

244107.20

Add 3% contingency

7323.2

Total

251680.4

Say

251700.0

Silvi Pasture Development Work

Abstract of Cost

V-Ditches Area = 10 ha.
 Stone wall Fencing

Name of work	Conservation Measure	Production Measure	Total Cost
V. Ditch	199400	2200	201600.00
Agro Forestry	0	494600	494600.00
Fencing of Stone wall	0	352700	352700.00
Total	199400	849500	1048900.00
Say			10.49 Lakh

4	Sowing of balls of grass seed by dibbling method at 30 cm spacing	3/2/9 forest	133				133	Per 6 kg material	109	2416.2
5	Cost of seed			CAZARI Jodhpur		133	Kg		150	19950

195743.0

Add 3% contingency

5872.3

Total

201615.3

Say

201600.0

Conservation Measure	199400
Production Measure	2200

Model estimate of Plantation Work in Pasture land

Plant to pant Spacing	4 m	No of plant	4166.67
Row to row Spacing	6 m	Gap filling 20%	833.33
Available Area	10 Ha	Total no of Plants	5000


S.No	Description	Item no	Total		Length	Width	Height	Qty	Unit	Rate	Amount	(Amount for 10 ha.)
			Year	No./Year								
1	Digging of pit(kankar boulder soil)	112 ('C)		1	0.45	0.45	0.45	1	No	13.4	13.40	67000.00
2	Cost of Plant	As per forest						1	No.	5	5.00	25000.00
3	Planting of plant	113(A)						1	No.	2.7	2.70	13500.00
4	Making thavla	117(A)	2	1				1	No.	2.4	4.80	24000.00
5	Weeding & Hoeing	116	3	1				3	No.	1.2	3.60	18000.00
6	Insecticide treatment	Market rate	3		0.03 ml			0	Ltr	300	2.70	13500.00
7	Watering of plants	115	3	5				15	no	1.8	27.00	135000.00
8	Transportation of water 5 Km	108	3	5				225	/1000Ltr	35.8	8.06	40275.00
9	Watch & ward	Minimum wages	3	12				36	Month	3240	23	116640.00

10	Transportation of plants from nursery to planting site	LS	1	1				1		1	1.00	5000.00	
11	Pruning of plants	forest bsr	1	1				1.00	/ plants	0.89	0.89	4450.00	
12	Protection of plants from frost / loo using grass or other locally available material by making jhonpa of 0.6 m dia. Of plant height and covering the plant.		1	1				1.00	/ plants	3.56	3.56	17800.00	
TOTAL												480165.00	
												Contingency 3%	14404.95
												Grand total	494569.95

Say 494600

Estimate of Stone Wall Fencing

Area	10	Ha
Length	1580	mtr



S. no.	Name of work	Item no.	No	Length	Width	Hight	Qty	Unit	Rate	Amount
1	Stone wall fencing Random rubble loose stone fencing	111	1	1580	0.7	1.2	1327.2	Cu.m.	258	342417.6

342417.6

Add 3% contingency

10272.5

Total

352690.1

Say

352700

Abstract of cost of Tanka with Plantation work

For General & OBC Category


Sr. no	Name of work	Estimated cost	Project	Contribution	Total	Measures
			90%	10%		
1	Cost of tanka	#REF!	#REF!	#REF!	#REF!	Conservation measure for water harvesting
			60%	40%		
2	Cost of Horticulture plantation	10000	6000	4000	10000	Production
3	Barbed Wire Fencing	19400	11640	7760	19400	Production
	Total 2+3	29400	17640	11760	29400	
	Total Cost of tanka unit	#REF!	#REF!	#REF!	#REF!	
No. of Farmers						
	1	#REF!	#REF!	#REF!	#REF!	

For SC/ST/ BPL

Sr. no	Name of work	Estimated cost	Project	Contribution	Total	Measures
			95%	5%		
1	Cost of tanka	#REF!	#REF!	#REF!	#REF!	Conservation measure for water harvesting
			80%	20%		
2	Cost of Horticulture plantation	10000	8000	2000	10000	Production
3	Barbed Wire Fencing	19400	15520	3880	19400	Production
	Total 2+3	29400	23520	5880	29400	
	Total Cost of tanka unit	#REF!	#REF!	#REF!	#REF!	
No. of Farmers						
	1	#REF!	#REF!	#REF!	#REF!	
					Total Cost	#REF!

1	Conservation Measure	#REF!
2	Production Measure	58800
a	From project	41160
b	From Contribution	17640
3	Total Contribution	#REF!

टाँके की ड्राइंग



Model estimate Barbed wire fencing

Area 0.17 Ha Length 164.9 mtr. Spacing 4 m
 Say 165 mtr.
 No of post As per length= Length/spacing 41.00
 Additional post require after every 10 Posts 4
45.00

 Length of Post 7.5 Feet 2.286 m
 Width of post 1 Feet 0.3 m
 Quantity of one post 0.686 Sq.m

S.No	Description	Item no.	No	Length of single wire	Total length	Kg/mtr	Quantity	Unit	Rate	Amount
1	Supply of barbed wire fencing 14 gauge		5	165	825	0.08	66	Kg	46	3036
2	Supply of Jodhpur stone slab for post		45				30.86	Sq.m	450	13887.45
3	Rehandling of posts to pit	LS	45				45.00	No	15	675.00
4	fixing of post in 45 cm. deep pit	2B	45	0.45	0.3	0.45	2.73	Cum	82	224.17
5	Cost of binding wire						6	Kg	45	270.00
6	Stretching of barbed wire and fixing it with the post with thin wire						825	mtr	0.92	759
7	interlacing the barbed wire with locally available bushy material at a spacing of 15 cms				45		45	mtr	5.48	246.6
										18851.62

Add 3% contingency 565.55

19417.17

Say **19400.0**

Model estimate of Horticulture Plantation in Arable land

Area- 0.17 Ha

No. of Plants - 50

S. No	Description	Item No.	Total		Length	Width	Height	Qty	Unit	Rate	Amount	Amount for 50 Plants
			Year	No./Year								
1	Earth work Excavation in hard soil dry or moist and disposal of excavated material within initial lift of 1.5 mt height and lead of 50 metre.Digging of pit	2(B)		1	0.6	0.6	0.6	1.00	No.	16.1	16.10	805.00
2	Apply of manure											
	(A) Compost Khad							5.00	kg.	0.4	2.00	100.00
	(B) S.S.P. (16%)							1.00	kg.	4	4.00	200.00
	(C) Endosulphan (4%)				100 gm			0.10	kg.	30	3.00	150.00
3	Plant cost	LS		1				1.00	No	20	20.00	1000.00
4	Planting of plant	113(B)						1.00	No.	3	3.00	150.00
5	Watering of plants (15 litre)	115	3	21				63.00	No.	1.8	113.40	5670.00
6	Making of Thawla atleast 50 cm radius	117(B)	2	1				2.00	No.	1.8	3.60	180.00
7	Weeding & hoeing of plants 45 cm radius and 15 cm deep	116	3	1				3.00	No.	1.2	3.60	180.00

MODEL ESTIMATE FOR A VERMI-COMPOST UNIT

S. No.	Particulars	Quantity	Unit	Rate (Rs)	Amount (Rs)
1	Wooden Ballies (3 m long)	20	No.	70	1400
2	Wooden Ballies (4 m long)	25	No.	80	2000
3	Shade mats for covering the roof	125	Sq. m.	40	5000
4	Binding wire for tying wooden ballies and mats	20	Kg	45	900
5	Labour charges for erection of shades	15	No.	135	2025
6	Shovels, spades, crowbars, iron baskets	LS			2000
7	Weighing scale (100 Kg capacity)	1	No.	2500	2500
8	Cow dung	10	Ton	1100	11000
9	Worms @ 3 kg per ton	30	Kg	100	3000
10	Formation of vermi-bed with agro-waste, cow-	20	bed	300	6000
11	Miscellaneous				175
	Total Cost				36000

No. of Units	25
Cost for 25 Units	900000

Category	No. of Units	Contribution	Cost from project	Cost from project (per unit)
Gen, OBC	20	288000	432000	
SC ST	5	36000	144000	
Total	25	324000	576000	23040

Returns from Vermi-compost units

Benefits

1	Sale of vermi-compost	250	Ton	4000	1000000
2	Sale of worms @ 5 kg per ton	1250	Kg	50	62500
	Total				1062500
	Net benefit	1062500	-	900000	162500

Name of Work	Masonry Check Dam Badanwadi	4.15
Watershed	IWMP JALORE II	
Scheme	IWMP	
Panchayat Samiti	JALORE	
District	JALORE	
Micro w/s No.	1/4	
Catchment Area	130	Ha.
Non Arable Land	38	Ha.
Arable Land	92	Ha.
Forest Land	0	Ha.
% Slope of Nallah	0.89	0.8911
Max. Length of travel of water	2020	mt.
Diff. Of Elev. Bet. Most remote pt.& outlet	18	mt.
Maximum rainfall intensity	7	cm/hr
Length of Anicut (Mt)	14	mt.
Top Width of Anicut = 0.8	0.9	mt.
Length of HWE(Calculated) = 3.59		
Length of HWE (LEFT)	6	mt.(As per site condition)
Length of HWE (RIGHT)	5	mt.(As per site condition)
Height of Head Wall	2	

OVER TURNING
SLIDING
RUPTURE

It is more than 1.5, hence the structure is safe against overturning.
It is more than 1.0, so the structure is safe against sliding.
This value is more than 1/3 and less than 2/3 of the base width, it means res through the middle third, so there is no chances of developing any tension in the structure is safe from rupture in tension.

Depth of Foundation(As per Site Condition)	1.2	m			
	Depth	Loose Soil	hard soil	Disint rock	Soft rock
H. W.	1.2	0.2	0.2	0.5	0.3
H.W.E. (left)	3.7	0	0.2	0.5	3
H.W.E. (right)	3.7	0	0.2	0.5	3
S.W.	>>>	0	0.2	0.5	0.5
Wing wall	>>>	0	0.2	0.5	0.5
Toe wall	>>>	0.2	0.2	0.2	0.6
Apron 50 cm	>>>	0.2	0.2	0.1	
Cut off wall	>>>	0	0		
Berm	>>>	0			

MATERIAL COMPONENT


CEMENT	285	PER BAG
SAND	390	PER CU.M.
AGGREGATE 40 MM HG.	507	PER CU.M.
20 MM HG.	700	PER CU.M.
STONE	650	PER CU.M.

RATE OF ITEMS

Dag belling	0.25	per m
E/W for bund / Embankment	74	per cu.m.
Compaction	0	per cu.m.
Excavation in hard soil	71	per cu.m.
Excavation in ordinary murrum	82	per cu.m.
Excavation in compacted murrum	130	per cu.m.
Excavation in compacted kanti	178	per cu.m.
Excavation in hard rock blasted	160	per cu.m.
Cement concrete (1:4:8)	1835	per cu.m.
Masonry in foundation (1:6)	1702	per cu.m.
Masonry in Super structure (1:6)	1850	per cu.m.

plaster (1:4)	152	per Sq.m.
Coping	218	per Sq.m.
Pointing	53	per Sq.m.
Kharanjha	1205	per cu.m.


Item	Source	Katcha	Pucca	Total	Rate	
Cement			5	55	60	312.45
Sand			2	0	2	34.65
Aggregate						
50 mm			5	5	10	270
20 mm			5	5	10	270
Stone			5	5	10	270



ultant is passing
n the masonry, hence



Kanti





/Ton

/Cu.m.

/Cu.m.

/Cu.m.

/Cu.m.



Earthen bund

Name of work : Masonry Check Dam Badanwadi

Watershed : IWMP JALORE II

Left 25



Right 20

Maximum cross section

Minimum cross section

Top width = Based on seepage line check

Slope of seepage line 5:1



$$CS = \frac{(Tw+Bw) * Ht}{2}$$

$$CS = 3.525 \text{ Sq.m.}$$

$$CS = \frac{(Tw+Bw) * Ht}{2}$$

$$CS = 1.725 \text{ Sq.m.}$$

Average Cross section

Length

Quantity

2.625 Sq.m.

45 m.

118.125 Cu.m.

TECHNICAL NOTE

Name of work : Masonry Check Dam Badanwadi Watershed : IWMP JALORE II

Block : JALORE District : JALORE Macro / Micro watershed No. 1/4

A. Basic data :-

1. Catchment area	=	130	ha.
2. Maximum rainfall intensity	=	7	cm/hr.
3. General nature of catchment area :			
a. Agriculture land	=	92	ha.
b. Non arable land	=	38	ha.
c. Forest land	=	0	ha.
4. Height of crest above G. L.	=	2	m
5. Flood lift	=	0.44	m
6. Free board	=	0.15	m
7. Top width of head wall	=	0.8	m
8. Bottom width of head wall	=	2.5	m
9. Length of crest	=	14	m
10. Percentage slope	=	0.89	%
11. Submerged area of Anicut	=	2.54	ha.
12. Storage capacity of Anicut	=		ha.
13. Wells benefited	=	6	Nos.

14. Farmers benefited	=	8	Nos.
15. Area to be benifitted	=	34	ha.

Catchment area is less than 1300 ha., so Rational formula is applicable.

$$Q = 0.0276 * C * I * A$$

Where -

Q = Peak rate of runoff in Cu.m./sec

C = Weighted coefficient of runoff

I = Intensity of runoff in cm/hr. for a duration equal to time of concentration and for a given frequency.

A = Catchment area in ha.

$$\text{Time of concentration } T_c = 0.0195 * (K)^{0.77}$$

Where -

$$K = (L_t)^{1.5} / (H_e)^{0.5}$$

L_t = maximum length of travel by runoff water in m.

H_e = Difference in elevation between most remote point and outlet point in m.

$$K = 21398.87$$

$$T_c = 0.0195 * 21398.87^{0.77}$$

$$= 42.11 \text{ minute}$$

$$I \text{ (for } T_c = 42.11 \text{ min)} =$$

$$8.1 \text{ cm/hr.}$$

$$Q = 0.0276 * 0.24 * 8.1 * 130$$

$$= 6.98 \text{ Cumec.}$$

B. DEPTH OF FLOW OR FLOOD LIFT :-

$$Q = 1.71 * L * h^{1.5}$$

$$\text{Therefore } h^{1.5} = Q / (1.71 * L)$$

$$h^{1.5} = 6.98 / (1.71 * 14)$$

$$h = 0.44 \text{ m.}$$

Taking free board as 0.15 m.

$$\text{Total (d)} = 0.59 \text{ m}$$

C. LENGTH OF OVER FLOW REQUIRED :-

$$L = 4.75 * Q^{0.5}$$

$$= 4.75 * 0.5^{0.5}$$

$$L = 12.55 \text{ m}$$

But as per site condition consider length of head wall = 14 m

Height of head wall taken as per site plan = 2 m

Depth of Foundation from G. L. = 1.2 m

Total height of the structure, H = 3.79 m

D. HEAD WALL

The up stream face is vertical and down stream face is slanted 0.8 : 1

$$\text{Top width of head wall} = \frac{h}{\{(p-1)\}^{0.5}}$$

$$= 0.39$$

$$\text{(As per departmental practices)} = \frac{((H+d)^{0.5})}{2}$$

$$= 0.8$$

Therefore min. top width is considered = 0.9 m

Base width of Head wall (b)	=	Top width + 0.8 * H
	=	0.9+0.8*2
	=	2.5 m

E. HEAD WALL EXTENSION

Length	=	H+d+1
	=	2+0.59+1
	=	3.59 m
As per site condition left HWE	=	6 m
Right HWE	=	5 m
Width of HWE	=	0.6 m
Height of HWE	= H + d	= 2+0.59
	=	2.59 m

F. SIDE WALL

Length	=	b + H + d + Tw - Th. of HWE
	=	2.5+2.59+0.45-0.6
	=	4.9 m
Width	= 0.6+0.4*(H+h) =	0.6+0.4*(2+0.44)
	=	1.58 m
Width at junction of w.w.	= 0.6+0.4*0.44	0.78 m
Height	= H+d	= 2+0.59
	=	2.59 m

G. WING WALL

Length	= $2.25*d$	=	$2.25*0.59$
		=	1.33 m
Width		=	0.6 m
Height	= $1.5*d$	=	$1.5*0.59$
		=	0.89 m

H. APRON

Length		=	14 m
Width	$0.75*(H+d)+H$	=	$0.75*(2+0.59)+2$
		=	2.59 m
Thickness		=	0.6 m
(0.3 m concrete bed with 0.3 m stone kharanja in cement mortar (1 : 6))			

I. TOE WALL

Length		=	14 m
Width (tw)		=	0.45 m
Height		=	0.3 m

J. CUT OFF WALL

Length		=	14 m
Width		=	0.6 m

Depth = 1 m

K. DEPTH OF FOUNDATION

As per site condition Depth = 1.2 m

S. No.	Force	Vertical Forces (V)	Horizontal Forces (F)	Force acting at a distance from B.	Moment at B
1	2	3	4	5	6
1	$W1=a*H*L*S$ $=0.9*2*2300$ $= 4140$	4140		2.05	8487
2	$W2=0.5*(b-a)*H*L*S$ $= 0.5*(2.5-0.9)*2*14*2300$ $= 1840$	1840		1.07	1968.8
3	$Fa = w*a*h$ $= 1000*0.9*0.44$ $= 396$	396		2.05	811.8
4	$P1=w*h*H$ $= 1000*0.44*2$ $= 880$		880	1	-880
5	$P2=0.5*w*H^2$ $= 0.5*1000*(2)^2$ $= 2000$		2000	0.67	-1340
6	$P3=(C*w*b*(H+h))/2$ $=(0.5*1000*2.5*(2+0.44))/2$ $= 1525$	-1525		1.67	-2546.75
TOTAL		7505	2880		

Restoring Moment (Mr) = 11267.6
Over turning Moment (Mo) = 4766.75
Resultant Moment (EM) = 6500.85

Where -

L = Length of Anicut (m)
S = Specific weight of masonry = 2300 Kg/Cu.m.
w = Specific weight of water = 1000 Kg/Cu.m.

CHECKS :-

(1.) OVERTURNING

Factor of safety against overturning

$$\begin{aligned} &= \text{Restoring Moment (Mr)} / \text{Overturning Moment (Mo)} \\ &= 11267.6/4766.75 \\ &= 2.363790843 \end{aligned}$$

It is more than 1.5, hence the structure is safe against overturning.

(2.) SLIDING :-

Factor of safety against sliding = $U \cdot \Sigma V / \Sigma F$

$$\begin{aligned} &\text{Where } U \text{ is coefficient of sliding} = 0.70 \\ &= 0.70 \cdot 7505 / 2880 \\ &= 1.82 \end{aligned}$$

It is more than 1.0, so the structure is safe against sliding.

(3.) RUPTURE :-

$$\begin{aligned} \text{Position of resultant } X &= \Sigma M / \Sigma V \\ &= 6500.85 / 7505 \\ &= 0.866 \text{ meter from B.} \end{aligned}$$

This value is more than 1/3 and less than 2/3 of the base width, it means resultant is passing through the middle third, so there is no chances of developing any tension in the masonry, hence the structure is safe from rupture in tension.

(4.) SAFETY AGAINST COMPRESSION (CRUSHING)

Eccentricity $e = b/2 - X$

Compressive stress at toe & heal respectively

$$P = \frac{\Sigma V \cdot [1 \pm 6 \cdot e/b]}{b}$$

$$P_{\text{max}} = 7505 \cdot [1 + 6 \cdot 0.384/2.5] / 2.5 = 5768.64 \text{ Kg/Sq.m.}$$

$$P_{\text{min}} = 7505 \cdot [1 - 6 \cdot 0.384/2.5] / 2.5 = 235.36 \text{ Kg/Sq.m.}$$

DETAILS OF WORK

Name of work : Masonry Check Dam Badanwadi
P. S. : JALORE

Village : IWMP JALORE II
District : JALORE

S.No.	Particular	Quantity	
☆	Dag belling (5 to 7.5 cm deep)	= 4*14 + 2*6 + 2*5 + 2*4.9 + 4*1.33=	93.12 m.
☆	E /W for bund / embankment in dry or moist soil including laying in layers of 15 cm. Breaking of clods,sort ing of grass,pabbles etc and dressing in required profile when compacted manually or by plain roller with initial lead of 30 Mt. And lift of 1.5 Mt(excluding charges of .watering and compaction) hard soil 55%(i.e.25.06)		118.125 Cu.m.
☆	Excavation in Loose soil dry or moist & disposal of excavated material within initial lead of 30 m and lift of 1.5 m including dressing etc. complete		
	H. W.	= 14*2.5*0.2	7
	H.W.E. (left)	= 6*0.75*0	0.9
	H.W.E. (right)	= 5*0.75*0	0.75
	S.W.	= 4.9*(1.58+0.78)*0.5*0	1.16
	Wing wall	= 1.33*0.75*0	0.2
	Toe wall	= 14*0.45*0.2	1.26
	Apron	= 14*2.59*0.2	7.252
	Cut off wall	= 20*0.75*0	3
			21.522 Cu.m.

- ☆ Excavation in hard soil ordinary muram or earth mixed with bajri and kankar or boulder dry or moist & disposal of excavated material within initial lead of 30 m and lift of 1.5 m including dressing etc. complete.

H. W.	=	14*2.5*0.2	490
H.W.E. (left)	=	6*0.75*0.2	0.9
H.W.E. (right)	=	5*0.75*0.2	0.75
S.W.	=	4.9*(1.58+0.78)*0.5*0.2	1.16
Wing wall	=	1.33*0.75*0.2	0.2
Toe wall	=	14*0.45*0.2	1.26
Apron	=	14*2.59*0.2	7.252
Cut off wall	=	20*0.75*0	0

501.52 Cu.m.

- ☆ Excavation in disintegrated rock and or soft rock or hard kankar or compacted murrum, dry or moist including dressing & disposal of excavated material with initial lead of 30 m and lift of 1.5 m

H. W.	=	14*2.5*0.5	17.5
H.W.E. (left)	=	6*0.75*0.5	2.25
H.W.E. (right)	=	5*0.75*0.5	1.875
S.W.	=	4.9*(1.58+0.78)*0.5*0.5	2.891
Wing wall	=	1.33*0.75*0.5	0.49875
Toe wall	=	14*0.45*0.2	1.26
Apron	=	14*2.59*0.1	3.626
Cut off wall	=	20*0.75*0	0

29.90075 Cu.m.

- ☆ Excavation in compacted kanti, or jhagia and or hard rock, dry or moist not requiring blasting including dressing & disposal of excavated material and stacking of useable stones with initial lead of 30 m & lift of 1.5 m

H. W.	=	14*2.5*0.3	10.5
H.W.E. (left)	=	6*0.75*3	13.5
H.W.E. (right)	=	6*0.75*3	11.25
S.W.	=	4.9*(1.58+0.78)*0.5*0.5	2.891
Wing wall	=	1.33*0.75*0.5	0.49875
Toe wall	=	14*0.45*0.6	3.78
Apron	=	14*2.59*0	0
Cut off wall	=	14*2.59*0	0
			42.41975 Cu.m.

- ☆ Excavation in hard rock blasted (dry or moist) including dressing & disposal of excavated material and stacking of useable stones with initial lead of 30 m & lift of 1.5 m

H. W.	=		
H.W.E. (left)	=		
H.W.E. (right)	=		
S.W.	=		
Wing wall	=		
Toe wall	=		
Apron	=		
Cut off wall	=		
			Cu.m.

- ☆ Cement concrete well mixed in cement mortar (1 : 4 : 8) laid in position complete including curing. Aggregate size upto 50 mm, HB

H. W.	=	14*2.5*0.2	7
H.W.E. (left)	=	6*0.75*0.2	0.9
H.W.E. (right)	=	5*0.75*0.2	0.75
S.W.	=	4.9*(1.58+0.78)*0.5*0.2	1.16
Wing wall	=	1.33*0.75*0.2	0.2
Toe wall	=	14*0.45*0.2	1.26
Apron	=	14*2.59*0.2	7.25
Cut off wall	=		
			18.52 Cu.m.

☆ Random rubble stone masonry in cement sand mortar (1 : 6)For foundation			
H. W.	=	14*2.5*1	35
H.W.E. (lleft)	=	6*0.75*1	4.5
H.W.E. (right)	=	5*0.75*1	3.75
S.W.	=	4.9*(1.58+0.78)*0.5*1	11.56
Wing wall	=	2*1.33*0.75*1	2
Toe wall	=	14*0.45*1	6.3
Cut off wall	=	20*0.75*1	15
			78.11 Cu.m.
☆ Random rubble stone masonry in cement sand mortar (1 : 6) For superstructure			
H. W.	=	14*(2.5+0.9)*0.5*2	47.6
H.W.E. (lleft)	=	6*0.6*2.59	9.32
H.W.E. (right)	=	5*0.6*2.59	7.77
S.W.	=	4.9*[{(1.58+0.6)/2+(0.78+0.6)/2}/2]*(2.59+0.89)/2	7.59
Wing wall	=	1.33*0.6*0.89	0.71
Toe wall	=	14*0.45*0.3	1.89
			74.88 Cu.m.
☆ Stone kharanja in cement mortar (1 : 6) for bed floor including curring etc. complete			
			14*2.59*0.3
			10.88 Cu.m.
☆ Cement plaster including smooth finishing in cement mortar (1:4) 25 mm thick.			
H. W.	=	14*2	28
H.W.E. (lleft)	=	6*2.59	15.54
H.W.E. (right)	=	5*2.59	12.95

S.W.	=	$2 * \{(0.9 * 0.59) + (0.59 + 2 + 0.59)/2*(2.5 - 0.9) + (2 + 0.59 + 0.89)/2*(2.59 + 0.45)\}$	16.73
Wing wall	=	1.33*0.89	1.18
Toe wall	=	14*0.3	4.2
			78.6 Sq.m.
☆ Ruled pointing in cement mortar (1:3)			
H. W.	=	14*2.56	35.84 Sq.m.
☆ Cement concrete coping in cement mortar 1 : 2 : 4 , 75 mm thick.			
H. W.	=	14*0.9	12.60
H.W.E. (left)		6*0.6	3.6
H.W.E. (right)		5*0.6	3
S.W.		$2 * \{(0.6*(2.5 + 2.59 + 0.45)\}$	6.65
Wing wall		1.33*0.60	0.8
Toe wall		14*0.45	6.3
			32.95 Sq.m.

ABSTRACT OF COST

S.No. Item	Quantity	Rate	Amount
1 Dag belling (5 to 7.5 cm deep)	93.12	0.25 / R m.	23.28
E /W for bund / embankment in dry or moist soil including laying in layers of 15 cm. Breaking of clods,sort ing of grass,pabbles etc and dressing in required profile when compacted manually or by plain roller with initial lead of 30 Mt. And lift of 1.5 Mt(excluding charges of .watering and compaction) hard soil	118.125	74 / Cu.m.	8741.25
Compaction of earth work on embankment by manual ramming or plain roller	0	0 / Cu.m.	0
Excavation in Loose soil dry or moist & disposal of excavated material within initial lead of 30 m and lift of 1.5 m including dressing etc. complete	21.522	71 / Cu.m.	1528.06
Excavation in hard soil ordinary muram or earth mixed with bajri and kankar or boulder dry or moist & disposal of excavated material within initial lead of 30 m and lift of 1.5 m including dressing etc. complete.	501.52	82 / Cu.m.	41124.64
Excavation in disintegrated rock and or soft rock or hard kankar or compacted murrum, dry or moist including dressing & disposal of excavated material with initial lead of 30 m and lift of 1.5 m	29.90075	130 / Cu.m.	3887.1

Excavation in compacted kanti, or jhagia and or hard rock, dry or moist not requiring blasting including dressing & disposal of excavated material and stacking of useable stones with initial lead of 30 m & lift of 1.5 m	42.41975	178 / Cu.m.	7550.72
Excavation in hard rock blasted (dry or moist) including dressing & disposal of excavated material and stacking of useable stones with initial lead of 30 m & lift of 1.5 m	0	160 / Cu.m.	0
Preparation of foundation of structure including removal of all loose stones and silt and final washing by manual labour.	0	/ Cu.m.	0
Cement concrete well mixed in cement mortar (1 : 4 : 8) laid in position complete including curing. Aggregate size upto 50 mm, HB	18.52	1835 / Cu.m.	33984.2
R andom rubble stone masonry in cement sand mortar (1 : 6)For foundation	78.11	1702 / Cu.m.	132943.22
R andom rubble stone masonry in cement sand mortar (1 : 6) For superstructure	74.88	1850 / Cu.m.	138528
Stone kharanja in cement mortar (1 : 6) for bed floor including curring etc. complete	10.88	1205 / Cu.m.	13110.4

Cement plaster including smooth finishing in cement mortar (1 : 4) 25 mm thick.	78.6	152 / Sq.m.	11947.2
Ruled pointing in cement mortar (1 : 3)	35.84	53 / Sq.m.	1899.52
Cement concrete coping in cement mortar 1 : 2 : 4 , 50 mm thick.	32.95	218 / Sq.m.	7183.1
		Total Rs.	402450.69

MATERIAL CONSUMPTION STATEMENT

Name of work : Masonry Check Dam Badanwadi

Name of Village : IWMP JALORE II

S.No.	Particulars	Qty.	Cement (Bags)	Sand (Cu.m)	Aggregate		Stone (Cu.m)
					50 mm	12 mm	
1	Cement concrete (1:4:8) Aggregate size upto 50 mm, HB. @ (3.2,0.45,0.9)	18.52 Cu.m	59.264	8.33	16.67		
2	R.R. Stone masonry (1:6) (Foundation / Superstructure. @(1.395,0.3,1.10)	152.99 Cu.m	213.42	45.9			168.29
3	Cement plaster (1:4) 25 mm thick. @(0.224,0.032)	78.6 Sq.m	17.61	2.52			
4	Raised & cut pointing @(0.028,0.003)	35.84 Sq.m	1	0.11			
5	Stone kharanja in cement mortar (1:6) @(1.07,0.3,1.1)	10.88 Cu.m	11.64	3.26			11.97
6	Cement concrete coping (1:2:4) 50 mm thick @(0.312,0.022,0.045)	12.6 Sq.m	3.93	0.28		0.57	
	TOTAL		306.864	60.4	16.67	0.57	180.26

Say **307** Bags

Material Component :-

1 Cement	307 Bags @	285 Per Bag = Rs	87495
2 Sand	60.4 Cu.m. @	390 Per Cu.m = Rs	23556
3 Aggregate			
50 mm	16.67 Cu.m. @	507 Per Cu.m = Rs	8451.69
12 mm	0.57 Cu.m. @	700 Per Cu.m = Rs	399
4 Stone	180.26 Cu.m. @	650 Per Cu.m = Rs	117169

Total Rs = 237070.69

EMPLOYMENT GENERATION

Labour Component :-

Rs. **165380**Total Rs. **402450.69**


Contingency and Suoervision charges (@ 3%)

Rs. **12073.52****Grand Total Rs.= 414524.21**

Say Rs 4.15 Lakh


Drawing of Anicut **Village :- IWMP JALORE II**

SIDE VIEW



Sec. at A A'

PLAN



Name of Work	Masonry Check Dam Godan	4.03
Watershed	IWMP JALORE II	
Scheme	IWMP	
Panchayat Samiti	JALORE	
District	JALORE	
Micro w/s No.	1/4	
Catchment Area	133	Ha.
Non Arable Land	37	Ha.
Arable Land	96	Ha.
Forest Land	0	Ha.
% Slope of Nallah	1.9	0.9906
Max. Length of travel of water	2120	mt.
Diff. Of Elev. Bet. Most remote pt.& outlet	21	mt.
Maximum rainfall intensity	7	cm/hr
Length of Anicut (Mt)	13	mt.
Top Width of Anicut = 0.8	0.9	mt.
Length of HWE(Calculated) = 3.62		
Length of HWE (LEFT)	6	mt.(As per site condition)
Length of HWE (RIGHT)	6	mt.(As per site condition)
Height of Head Wall	2	

OVER TURNING
SLIDING
RUPTURE
Depth of Foundation(As per Site Condition)

It is more than 1.5, hence the structure is safe against overturning.
It is more than 1.0, so the structure is safe against sliding.
This value is more than 1/3 and less than 2/3 of the base width, it means res through the middle third, so there is no chances of developing any tension in the structure is safe from rupture in tension.

	Depth	Loose Soil	hard soil	Disint rock	Soft rock
H. W.	1.2	0.2	0.2	0.5	0.3
H.W.E. (left)	3.7	0	0.2	0.5	3
H.W.E. (right)	3.7	0	0.2	0.5	3
S.W.	>>>	0	0.2	0.5	0.5
Wing wall	>>>	0	0.2	0.5	0.5
Toe wall	>>>	0.2	0.2	0.2	0.6
Apron 50 cm	>>>	0.2	0.2	0.1	
Cut off wall	>>>	0	0		
Berm	>>>	0			

MATERIAL COMPONENT


CEMENT	285	PER BAG
SAND	390	PER CU.M.
AGGREGATE 40 MM HG.	507	PER CU.M.
20 MM HG.	700	PER CU.M.
STONE	650	PER CU.M.

RATE OF ITEMS

Dag belling	0.25	per m
E/W for bund / Embankment	74	per cu.m.
Compaction	0	per cu.m.
Excavation in hard soil	71	per cu.m.
Excavation in ordinary murrum	82	per cu.m.
Excavation in compacted murrum	130	per cu.m.
Excavation in compacted kanti	178	per cu.m.
Excavation in hard rock blasted	160	per cu.m.
Cement concrete (1:4:8)	1835	per cu.m.
Masonry in foundation (1:6)	1702	per cu.m.
Masonry in Super structure (1:6)	1850	per cu.m.

plaster (1:4)	152	per Sq.m.
Coping	218	per Sq.m.
Pointing	53	per Sq.m.
Kharanjha	1205	per cu.m.


Item	Source	Katcha	Pucca	Total	Rate
Cement		5	55	60	312.45
Sand		2	0	2	34.65
Aggregate					
50 mm		5	5	10	270
20 mm		5	5	10	270
Stone		5	5	10	270



ultant is passing
n the masonry, hence



Kanti





/Ton

/Cu.m.

/Cu.m.

/Cu.m.

/Cu.m.



Earthen bund

Name of work : Masonry Check Dam Godan

Watershed : IWMP JALORE II

Left 25



Right 30

Maximum cross section

Minimum cross section

Top width = Based on seepage line check

Slope of seepage line 5:1



$$CS = \frac{(Tw+Bw) * Ht}{2}$$

$$CS = \frac{(Tw+Bw) * Ht}{2}$$

$$CS = 3.525 \text{ Sq.m.}$$

$$CS = 1.725 \text{ Sq.m.}$$

Average Cross section

2.625 Sq.m.

Length

55 m.

Quantity

144.375 Cu.m.

TECHNICAL NOTE

Name of work : Masonry Check Dam Godan Watershed : IWMP JALORE II

Block : JALORE District : JALORE Macro / Micro watershed No. 1/4

A. Basic data :-

1. Catchment area	=	133	ha.
2. Maximum rainfall intensity	=	7	cm/hr.
3. General nature of catchment area :			
a. Agriculture land	=	96	ha.
b. Non arable land	=	37	ha.
c. Forest land	=	0	ha.
4. Height of crest above G. L.	=	2	m
5. Flood lift	=	0.47	m
6. Free board	=	0.15	m
7. Top width of head wall	=	0.8	m
8. Bottom width of head wall	=	2.5	m
9. Length of crest	=	13	m
10. Percentage slope	=	1.9	%
11. Submerged area of Anicut	=	2.54	ha.
12. Storage capacity of Anicut	=		ha.
13. Wells benefited	=	6	Nos.

14. Farmers benefited	=	8	Nos.
15. Area to be benifitted	=	34	ha.

Catchment area is less than 1300 ha., so Rational formula is applicable.

$$Q = 0.0276 * C * I * A$$

Where -

Q = Peak rate of runoff in Cu.m./sec

C = Weighted coefficient of runoff

I = Intensity of runoff in cm/hr. for a duration equal to time of concentration and for a given frequency.

A = Catchment area in ha.

$$\text{Time of concentration } T_c = 0.0195 * (K)^{0.77}$$

Where -

$$K = (L_t)^{1.5} / (H_e)^{0.5}$$

L_t = maximum length of travel by runoff water in m.

H_e = Difference in elevation between most remote point and outlet point in m.

$$K = 21300.71$$

$$T_c = 0.0195 * 21300.71^{0.77}$$

$$= 41.97 \text{ minute}$$

$$I \text{ (for } T_c = 41.97 \text{ min)} =$$

$$8.1 \text{ cm/hr.}$$

$$Q = 0.0276 * 0.24 * 8.1 * 133$$

$$= 7.14 \text{ Cumec.}$$

B. DEPTH OF FLOW OR FLOOD LIFT :-

$$Q = 1.71 * L * h^{1.5}$$

$$\text{Therefore } h^{1.5} = Q / (1.71 * L)$$

$$h^{1.5} = 7.14 / (1.71 * 13)$$

$$h = 0.47 \text{ m.}$$

Taking free board as 0.15 m.

$$\text{Total (d)} = 0.62 \text{ m}$$

C. LENGTH OF OVER FLOW REQUIRED :-

$$L = 4.75 * Q^{0.5}$$

$$= 4.75 * 0.5$$

$$L = 12.69 \text{ m}$$

But as per site condition consider length of head wall = 13 m

Height of head wall taken as per site plan = 2 m

Depth of Foundation from G. L. = 1.2 m

Total height of the structure, H = 3.82 m

D. HEAD WALL

The up stream face is vertical and down stream face is slanted 0.8 : 1

$$\text{Top width of head wall} = h / \{(p-1)\}^{0.5}$$

$$= 0.41$$

$$\text{(As per departmental practices)} = ((H+d)^{0.5})/2$$

$$= 0.81$$

Therefore min. top width is considered = 0.9 m

Base width of Head wall (b)	=	Top width + 0.8 * H
	=	0.9+0.8*2
	=	2.5 m

E. HEAD WALL EXTENSION

Length	=	H+d+1
	=	2+0.62+1
	=	3.62 m
As per site condition left HWE	=	6 m
Right HWE	=	6 m
Width of HWE	=	0.6 m
Height of HWE = H + d	=	2+0.62
	=	2.62 m

F. SIDE WALL

Length	=	b + H + d + Tw - Th. of HWE
	=	2.5+2.62+0.45-0.6
	=	5 m
Width = 0.6+0.4*(H+h)	=	0.6+0.4*(2+0.47)
	=	1.59 m
Width at junction of w.w. = 0.6+0.4*0.47	=	0.79 m
Height = H+d	=	2+0.62
	=	2.62 m

G. WING WALL

Length	= $2.25*d$	=	$2.25*0.62$
		=	1.4 m
Width		=	0.6 m
Height	= $1.5*d$	=	$1.5*0.62$
		=	0.93 m

H. APRON

Length		=	13 m
Width	$0.75*(H+d)+H$	=	$0.75*(2+0.62)+2$
		=	2.62 m
Thickness		=	0.6 m
(0.3 m concrete bed with 0.3 m stone kharanja in cement mortar (1 : 6))			

I. TOE WALL

Length		=	13 m
Width (tw)		=	0.45 m
Height		=	0.3 m

J. CUT OFF WALL

Length		=	13 m
Width		=	0.6 m

Depth = 1 m

K. DEPTH OF FOUNDATION

As per site condition Depth = 1.2 m

S. No.	Force	Vertical Forces (V)	Horizontal Forces (F)	Force acting at a distance from B.	Moment at B
1	2	3	4	5	6
1	$W1=a*H*L*S$ $=0.9*2*2300$ $= 4140$	4140		2.05	8487
2	$W2=0.5*(b-a)*H*L*S$ $= 0.5*(2.5-0.9)*2*13*2300$ $= 1840$	1840		1.07	1968.8
3	$Fa = w*a*h$ $= 1000*0.9*0.47$ $= 423$	423		2.05	867.15
4	$P1=w*h*H$ $= 1000*0.47*2$ $= 940$		940	1	-940
5	$P2=0.5*w*H^2$ $= 0.5*1000*(2)^2$ $= 2000$		2000	0.67	-1340
6	$P3=(C*w*b*(H+h))/2$ $=(0.5*1000*2.5*(2+0.47))/2$ $= 1543.75$	-1543.75		1.67	-2578.0625
TOTAL		7523.75	2940		

Restoring Moment (Mr) = 11322.95
Over turning Moment (Mo) = 4858.06
Resultant Moment (EM) = 6464.89

Where -

L = Length of Anicut (m)
S = Specific weight of masonry = 2300 Kg/Cu.m.
w = Specific weight of water = 1000 Kg/Cu.m.

CHECKS :-

(1.) OVERTURNING

Factor of safety against overturning

$$\begin{aligned} &= \text{Restoring Moment (Mr)} / \text{Overturning Moment (Mo)} \\ &= 11322.95/4858.06 \\ &= 2.330755487 \end{aligned}$$

It is more than 1.5, hence the structure is safe against overturning.

(2.) SLIDING :-

Factor of safety against sliding = $U \cdot \Sigma V / \Sigma F$

$$\begin{aligned} &\text{Where } U \text{ is coefficient of sliding} = 0.70 \\ &= 0.70 \cdot 7523.75 / 2940 \\ &= 1.79 \end{aligned}$$

It is more than 1.0, so the structure is safe against sliding.

(3.) RUPTURE :-

$$\begin{aligned} \text{Position of resultant } X &= \Sigma M / \Sigma V \\ &= 6464.89 / 7523.75 \\ &= 0.859 \text{ meter from B.} \end{aligned}$$

This value is more than 1/3 and less than 2/3 of the base width, it means resultant is passing through the middle third, so there is no chances of developing any tension in the masonry, hence the structure is safe from rupture in tension.

(4.) SAFETY AGAINST COMPRESSION (CRUSHING)

Eccentricity $e = b/2 - X$

Compressive stress at toe & heal respectively

$$P = \frac{\Sigma V \cdot [1 \pm 6 \cdot e/b]}{b}$$

$$P_{\text{max}} = 7523.75 \cdot [1 + 6 \cdot 0.391/2.5] / 2.5 = 5833.61 \text{ Kg/Sq.m.}$$

$$P_{\text{min}} = 7523.75 \cdot [1 - 6 \cdot 0.391/2.5] / 2.5 = 185.39 \text{ Kg/Sq.m.}$$

DETAILS OF WORK

Name of work : Masonry Check Dam Godan
P. S. : JALORE

Village : IWMP JALORE II
District : JALORE

S.No.	Particular	Quantity	
☆	Dag belling (5 to 7.5 cm deep)	= 4*13 + 2*6 + 2*6 + 2*5 + 4*1.4=	91.6 m.
☆	E /W for bund / embankment in dry or moist soil including laying in layers of 15 cm. Breaking of clods,sort ing of grass,pabbles etc and dressing in required profile when compacted manually or by plain roller with initial lead of 30 Mt. And lift of 1.5 Mt(excluding charges of .watering and compaction) hard soil 55%(i.e.25.06)		144.375 Cu.m.
☆	Excavation in Loose soil dry or moist & disposal of excavated material within initial lead of 30 m and lift of 1.5 m including dressing etc. complete		
	H. W.	= 13*2.5*0.2	6.5
	H.W.E. (left)	= 6*0.75*0	0.9
	H.W.E. (right)	= 6*0.75*0	0.9
	S.W.	= 5*(1.59+0.79)*0.5*0	1.19
	Wing wall	= 1.4*0.75*0	0.21
	Toe wall	= 13*0.45*0.2	1.17
	Apron	= 13*2.62*0.2	6.812
	Cut off wall	= 20*0.75*0	3
			20.682 Cu.m.

- ☆ Excavation in hard soil ordinary muram or earth mixed with bajri and kankar or boulder dry or moist & disposal of excavated material within initial lead of 30 m and lift of 1.5 m including dressing etc. complete.

H. W.	=	13*2.5*0.2	422.5
H.W.E. (left)	=	6*0.75*0.2	0.9
H.W.E. (right)	=	6*0.75*0.2	0.9
S.W.	=	5*(1.59+0.79)*0.5*0.2	1.19
Wing wall	=	1.4*0.75*0.2	0.21
Toe wall	=	13*0.45*0.2	1.17
Apron	=	13*2.62*0.2	6.812
Cut off wall	=	20*0.75*0	0
			433.68 Cu.m.

- ☆ Excavation in disintegrated rock and or soft rock or hard kankar or compacted murrum, dry or moist including dressing & disposal of excavated material with initial lead of 30 m and lift of 1.5 m

H. W.	=	13*2.5*0.5	16.25
H.W.E. (left)	=	6*0.75*0.5	2.25
H.W.E. (right)	=	6*0.75*0.5	2.25
S.W.	=	5*(1.59+0.79)*0.5*0.5	2.975
Wing wall	=	1.4*0.75*0.5	0.525
Toe wall	=	13*0.45*0.2	1.17
Apron	=	13*2.62*0.1	3.406
Cut off wall	=	20*0.75*0	0
			28.826 Cu.m.

- ☆ Excavation in compacted kanti, or jhagia and or hard rock, dry or moist not requiring blasting including dressing & disposal of excavated material and stacking of useable stones with initial lead of 30 m & lift of 1.5 m

H. W.	=	13*2.5*0.3	9.75
H.W.E. (left)	=	6*0.75*3	13.5
H.W.E. (right)	=	6*0.75*3	13.5
S.W.	=	5*(1.59+0.79)*0.5*0.5	2.975
Wing wall	=	1.4*0.75*0.5	0.525
Toe wall	=	13*0.45*0.6	3.51
Apron	=	13*2.62*0	0
Cut off wall	=	13*2.62*0	0
			43.76 Cu.m.

- ☆ Excavation in hard rock blasted (dry or moist) including dressing & disposal of excavated material and stacking of useable stones with initial lead of 30 m & lift of 1.5 m

H. W.	=		
H.W.E. (left)	=		
H.W.E. (right)	=		
S.W.	=		
Wing wall	=		
Toe wall	=		
Apron	=		
Cut off wall	=		
			Cu.m.

- ☆ Cement concrete well mixed in cement mortar (1 : 4 : 8) laid in position complete including curing. Aggregate size upto 50 mm, HB

H. W.	=	13*2.5*0.2	6.5
H.W.E. (left)	=	6*0.75*0.2	0.9
H.W.E. (right)	=	6*0.75*0.2	0.9
S.W.	=	5*(1.59+0.79)*0.5*0.2	1.19
Wing wall	=	1.4*0.75*0.2	0.21
Toe wall	=	13*0.45*0.2	1.17
Apron	=	13*2.62*0.2	6.81
Cut off wall	=		
			17.68 Cu.m.

☆ Random rubble stone masonry in cement sand mortar (1 : 6)For foundation			
H. W.	=	13*2.5*1	32.5
H.W.E. (lleft)	=	6*0.75*1	4.5
H.W.E. (right)	=	6*0.75*1	4.5
S.W.	=	5*(1.59+0.79)*0.5*1	11.9
Wing wall	=	2*1.4*0.75*1	2.1
Toe wall	=	13*0.45*1	5.85
Cut off wall	=	20*0.75*1	15
			76.35 Cu.m.
☆ Random rubble stone masonry in cement sand mortar (1 : 6) For superstructure			
H. W.	=	13*(2.5+0.9)*0.5*2	44.2
H.W.E. (lleft)	=	6*0.6*2.62	9.43
H.W.E. (right)	=	6*0.6*2.62	9.43
S.W.	=	5*[(1.59+0.6)/2+(0.79+0.6)/2]/2*(2.62+0.93)/2	7.94
Wing wall	=	1.4*0.6*0.93	0.78
Toe wall	=	13*0.45*0.3	1.76
			73.54 Cu.m.
☆ Stone kharanja in cement mortar (1 : 6) for bed floor including curring etc. complete			
			13*2.62*0.3
			10.22 Cu.m.
☆ Cement plaster including smooth finishing in cement mortar (1:4) 25 mm thick.			
H. W.	=	13*2	26
H.W.E. (lleft)	=	6*2.62	15.72
H.W.E. (right)	=	6*2.62	15.72

S.W.	=	$2 * \{(0.9 * 0.62) + (0.62 + 2 + 0.62)/2*(2.5 - 0.9) + (2 + 0.62 + 0.93)/2*(2.62 + 0.45)\}$	17.2
Wing wall	=	$1.4*0.93$	1.3
Toe wall	=	$13*0.3$	3.9
			79.84 Sq.m.
☆ Ruled pointing in cement mortar (1:3)			
H. W.	=	$13*2.56$	33.28 Sq.m.
☆ Cement concrete coping in cement mortar 1 : 2 : 4 , 75 mm thick.			
H. W.	=	$13*0.9$	11.70
H.W.E. (left)		$6*0.6$	3.6
H.W.E. (right)		$6*0.6$	3.6
S.W.		$2 * \{(0.6*(2.5 + 2.62 + 0.45)\}$	6.68
Wing wall		$1.4*0.60$	0.84
Toe wall		$13*0.45$	5.85
			32.27 Sq.m.

ABSTRACT OF COST

S.No. Item	Quantity	Rate	Amount
1 Dag belling (5 to 7.5 cm deep)	91.6	0.25 / R m.	22.9
E /W for bund / embankment in dry or moist soil including laying in layers of 15 cm. Breaking of clods,sort ing of grass,pabbles etc and dressing in required profile when compacted manually or by plain roller with initial lead of 30 Mt. And lift of 1.5 Mt(excluding charges of .watering and compaction) hard soil	144.375	74 / Cu.m.	10683.75
Compaction of earth work on embankment by manual ramming or plain roller	0	0 / Cu.m.	0
Excavation in Loose soil dry or moist & disposal of excavated material within initial lead of 30 m and lift of 1.5 m including dressing etc. complete	20.682	71 / Cu.m.	1468.42
Excavation in hard soil ordinary muram or earth mixed with bajri and kankar or boulder dry or moist & disposal of excavated material within initial lead of 30 m and lift of 1.5 m including dressing etc. complete.	433.68	82 / Cu.m.	35561.76
Excavation in disintegrated rock and or soft rock or hard kankar or compacted murrum, dry or moist including dressing & disposal of excavated material with initial lead of 30 m and lift of 1.5 m	28.826	130 / Cu.m.	3747.38

Excavation in compacted kanti, or jhagia and or hard rock, dry or moist not requiring blasting including dressing & disposal of excavated material and stacking of useable stones with initial lead of 30 m & lift of 1.5 m	43.76	178 / Cu.m.	7789.28
Excavation in hard rock blasted (dry or moist) including dressing & disposal of excavated material and stacking of useable stones with initial lead of 30 m & lift of 1.5 m	0	160 / Cu.m.	0
Preparation of foundation of structure including removal of all loose stones and silt and final washing by manual labour.	0	/ Cu.m.	0
Cement concrete well mixed in cement mortar (1 : 4 : 8) laid in position complete including curing. Aggregate size upto 50 mm, HB	17.68	1835 / Cu.m.	32442.8
Random rubble stone masonry in cement sand mortar (1 : 6)For foundation	76.35	1702 / Cu.m.	129947.7
Random rubble stone masonry in cement sand mortar (1 : 6) For superstructure	73.54	1850 / Cu.m.	136049
Stone kharanja in cement mortar (1 : 6) for bed floor including curring etc. complete	10.22	1205 / Cu.m.	12315.1

Cement plaster including smooth finishing in cement mortar (1 : 4) 25 mm thick.	79.84	152 / Sq.m.	12135.68
Ruled pointing in cement mortar (1 : 3)	33.28	53 / Sq.m.	1763.84
Cement concrete coping in cement mortar 1 : 2 : 4 , 50 mm thick.	32.27	218 / Sq.m.	7034.86
		Total Rs.	390962.47

MATERIAL CONSUMPTION STATEMENT

Name of work : Masonry Check Dam Godan

Name of Village : IWMP JALORE II

S.No.	Particulars	Qty.	Cement (Bags)	Sand (Cu.m)	Aggregate		Stone (Cu.m)
					50 mm	12 mm	
1	Cement concrete (1:4:8) Aggregate size upto 50 mm, HB. @ (3.2,0.45,0.9)	17.68 Cu.m	56.576	7.96	15.91		
2	R.R. Stone masonry (1:6) (Foundation / Superstructure. @(1.395,0.3,1.10)	149.89 Cu.m	209.1	44.97			164.88
3	Cement plaster (1:4) 25 mm thick. @(0.224,0.032)	79.84 Sq.m	17.88	2.55			
4	Raised & cut pointing @(0.028,0.003)	33.28 Sq.m	0.93	0.1			
5	Stone kharanja in cement mortar (1:6) @(1.07,0.3,1.1)	10.22 Cu.m	10.94	3.07			11.24
6	Cement concrete coping (1:2:4) 50 mm thick @(0.312,0.022,0.045)	11.7 Sq.m	3.65	0.26		0.53	
	TOTAL		299.076	58.91	15.91	0.53	176.12

Say **299** Bags

Material Component :-

1 Cement	299 Bags @	285 Per Bag = Rs	85215
2 Sand	58.91 Cu.m. @	390 Per Cu.m = Rs	22974.9
3 Aggregate			
50 mm	15.91 Cu.m. @	507 Per Cu.m = Rs	8066.37
12 mm	0.53 Cu.m. @	700 Per Cu.m = Rs	371
4 Stone	176.12 Cu.m. @	650 Per Cu.m = Rs	114478

Total Rs = 231105.27

EMPLOYMENT GENERATION

Labour Component :-

Rs. **159857.2**Total Rs. **390962.47**


Contingency and Suoervision charges (@ 3%)

Rs. **11728.87****Grand Total Rs.= 402691.34**

Say Rs 4.03 Lakh


Drawing of Anicut **Village :- IWMP JALORE II**

SIDE VIEW



Sec. at A A'

PLAN



Name of Work	Masonry Check Dam Samtipura	4.95
Watershed	IWMP JALORE II	
Scheme	IWMP	
Panchayat Samiti	JALORE	
District	JALORE	
Micro w/s No.	1/4	
Catchment Area	175	Ha.
Non Arable Land	60	Ha.
Arable Land	100	Ha.
Forest Land	0	Ha.
% Slope of Nallah	1.9	1.9091
Max. Length of travel of water	2200	mt.
Diff. Of Elev. Bet. Most remote pt.& outlet	42	mt.
Maximum rainfall intensity	7	cm/hr
Length of Anicut (Mt)	17	mt.
Top Width of Anicut = 0.8	0.9	mt.
Length of HWE(Calculated) = 3.6		
Length of HWE (LEFT)	7	mt.(As per site condition)
Length of HWE (RIGHT)	6	mt.(As per site condition)
Height of Head Wall	2	

OVER TURNING
SLIDING
RUPTURE

It is more than 1.5, hence the structure is safe against overturning.
It is more than 1.0, so the structure is safe against sliding.
This value is more than 1/3 and less than 2/3 of the base width, it means res through the middle third, so there is no chances of developing any tension in the structure is safe from rupture in tension.

Depth of Foundation(As per Site Condition)	1.2	m			
	Depth	Loose Soil	hard soil	Disint rock	Soft rock
H. W.	1.2	0.2	0.2	0.5	0.3
H.W.E. (left)	3.7	0	0.2	0.5	3
H.W.E. (right)	3.7	0	0.2	0.5	3
S.W.	>>>	0	0.2	0.5	0.5
Wing wall	>>>	0	0.2	0.5	0.5
Toe wall	>>>	0.2	0.2	0.2	0.6
Apron 50 cm	>>>	0.2	0.2	0.1	
Cut off wall	>>>	0	0		
Berm	>>>	0			

MATERIAL COMPONENT


CEMENT	285	PER BAG
SAND	390	PER CU.M.
AGGREGATE 40 MM HG.	507	PER CU.M.
20 MM HG.	700	PER CU.M.
STONE	650	PER CU.M.

RATE OF ITEMS

Dag belling	0.25	per m
E/W for bund / Embankment	74	per cu.m.
Compaction	0	per cu.m.
Excavation in hard soil	71	per cu.m.
Excavation in ordinary murrum	82	per cu.m.
Excavation in compacted murrum	130	per cu.m.
Excavation in compacted kanti	178	per cu.m.
Excavation in hard rock blasted	160	per cu.m.
Cement concrete (1:4:8)	1835	per cu.m.
Masonry in foundation (1:6)	1702	per cu.m.
Masonry in Super structure (1:6)	1850	per cu.m.

plaster (1:4)	152	per Sq.m.
Coping	218	per Sq.m.
Pointing	53	per Sq.m.
Kharanjha	1205	per cu.m.


Item	Source	Katcha	Pucca	Total	Rate	
Cement			5	55	60	312.45
Sand			2	0	2	34.65
Aggregate						
50 mm			5	5	10	270
20 mm			5	5	10	270
Stone			5	5	10	270



ultant is passing
n the masonry, hence



Kanti





/Ton

/Cu.m.

/Cu.m.

/Cu.m.

/Cu.m.



Earthen bund

Name of work : Masonry Check Dam Samtipura

Watershed : IWMP JALORE II

Left 20


Right 20

Maximum cross section

Minimum cross section


Top width = Based on seepage line check

Slope of seepage line 5:1



$$CS = \frac{(Tw+Bw) * Ht}{2}$$

$$CS = 3.525 \text{ Sq.m.}$$



$$CS = \frac{(Tw+Bw) * Ht}{2}$$

$$CS = 1.725 \text{ Sq.m.}$$

Average Cross section

Length

Quantity

2.625 Sq.m.

40 m.

105 Cu.m.

TECHNICAL NOTE

Name of work : Masonry Check Dam Samtipura Watershed : IWMP JALORE II

Block : JALORE District : JALORE Macro / Micro watershed No. 1/4

A. Basic data :-

1. Catchment area	=	175	ha.
2. Maximum rainfall intensity	=	7	cm/hr.
3. General nature of catchment area :			
a. Agriculture land	=	100	ha.
b. Non arable land	=	60	ha.
c. Forest land	=	0	ha.
4. Height of crest above G. L.	=	2	m
5. Flood lift	=	0.45	m
6. Free board	=	0.15	m
7. Top width of head wall	=	0.8	m
8. Bottom width of head wall	=	2.5	m
9. Length of crest	=	17	m
10. Percentage slope	=	1.9	%
11. Submerged area of Anicut	=	2.54	ha.
12. Storage capacity of Anicut	=		ha.
13. Wells benefited	=	6	Nos.

14. Farmers benefited	=	8	Nos.
15. Area to be benifitted	=	34	ha.

Catchment area is less than 1300 ha., so Rational formula is applicable.

$$Q = 0.0276 * C * I * A$$

Where -

Q = Peak rate of runoff in Cu.m./sec

C = Weighted coefficient of runoff

I = Intensity of runoff in cm/hr. for a duration equal to time of concentration and for a given frequency.

A = Catchment area in ha.

$$\text{Time of concentration } T_c = 0.0195 * (K)^{0.77}$$

Where -

$$K = (L_t)^{1.5} / (H_e)^{0.5}$$

L_t = maximum length of travel by runoff water in m.

H_e = Difference in elevation between most remote point and outlet point in m.

$$K = 15922.43$$

$$T_c = 0.0195 * 15922.43^{0.77}$$

$$= 33.54 \text{ minute}$$

$$I \text{ (for } T_c = 33.54 \text{ min)} =$$

$$8.6 \text{ cm/hr.}$$

$$Q = 0.0276 * 0.23 * 8.6 * 160$$

$$= 8.73 \text{ Cumec.}$$

B. DEPTH OF FLOW OR FLOOD LIFT :-

$$Q = 1.71 * L * h^{1.5}$$

$$\text{Therefore } h^{1.5} = Q / (1.71 * L)$$

$$h^{1.5} = 8.73 / (1.71 * 17)$$

$$h = 0.45 \text{ m.}$$

Taking free board as 0.15 m.

$$\text{Total (d)} = 0.6 \text{ m}$$

C. LENGTH OF OVER FLOW REQUIRED :-

$$L = 4.75 * Q^{0.5}$$

$$= 4.75 * 0.5$$

$$L = 14.03 \text{ m}$$

But as per site condition consider length of head wall = 17 m

Height of head wall taken as per site plan = 2 m

Depth of Foundation from G. L. = 1.2 m

Total height of the structure, H = 3.8 m

D. HEAD WALL

The up stream face is vertical and down stream face is slanted 0.8 : 1

$$\text{Top width of head wall} = h / \{(p-1)\}^{0.5}$$

$$= 0.39$$

$$\text{(As per departmental practices)} = ((H+d)^{0.5})/2$$

$$= 0.81$$

Therefore min. top width is considered = 0.9 m

Base width of Head wall (b)	=	Top width + 0.8 * H
	=	0.9+0.8*2
	=	2.5 m

E. HEAD WALL EXTENSION

Length	=	H+d+1
	=	2+0.6+1
	=	3.6 m
As per site condition left HWE	=	7 m
Right HWE	=	6 m
Width of HWE	=	0.6 m
Height of HWE = H + d	=	2+0.6
	=	2.6 m

F. SIDE WALL

Length	=	b + H + d + Tw - Th. of HWE
	=	2.5+2.6+0.45-0.6
	=	5 m
Width = 0.6+0.4*(H+h)	=	0.6+0.4*(2+0.45)
	=	1.58 m
Width at junction of w.w. = 0.6+0.4*0.45	=	0.78 m
Height = H+d	=	2+0.6
	=	2.6 m

G. WING WALL

Length	= $2.25*d$	=	$2.25*0.6$
		=	1.35 m
Width		=	0.6 m
Height	= $1.5*d$	=	$1.5*0.6$
		=	0.9 m

H. APRON

Length		=	17 m
Width	$0.75*(H+d)+H$	=	$0.75*(2+0.6)+2$
		=	2.6 m
Thickness		=	0.6 m
(0.3 m concrete bed with 0.3 m stone kharanja in cement mortar (1 : 6))			

I. TOE WALL

Length		=	17 m
Width (tw)		=	0.45 m
Height		=	0.3 m

J. CUT OFF WALL

Length		=	17 m
Width		=	0.6 m

Depth = 1 m

K. DEPTH OF FOUNDATION

As per site condition Depth = 1.2 m

S. No.	Force	Vertical Forces (V)	Horizontal Forces (F)	Force acting at a distance from B.	Moment at B
1	2	3	4	5	6
1	$W1=a*H*L*S$ $=0.9*2*2300$ $= 4140$	4140		2.05	8487
2	$W2=0.5*(b-a)*H*L*S$ $= 0.5*(2.5-0.9)*2*17*2300$ $= 1840$	1840		1.07	1968.8
3	$Fa = w*a*h$ $= 1000*0.9*0.45$ $= 405$	405		2.05	830.25
4	$P1=w*h*H$ $= 1000*0.45*2$ $= 900$		900	1	-900
5	$P2=0.5*w*H^2$ $= 0.5*1000*(2)^2$ $= 2000$		2000	0.67	-1340
6	$P3=(C*w*b*(H+h))/2$ $=(0.5*1000*2.5*(2+0.45))/2$ $= 1531.25$	-1531.25		1.67	-2557.1875
TOTAL		7511.25	2900		

Restoring Moment (Mr) = 11286.05
Over turning Moment (Mo) = 4797.19
Resultant Moment (EM) = 6488.86

Where -

L = Length of Anicut (m)
S = Specific weight of masonry = 2300 Kg/Cu.m.
w = Specific weight of water = 1000 Kg/Cu.m.

CHECKS :-

(1.) OVERTURNING

Factor of safety against overturning

$$= \text{Restoring Moment (Mr)} / \text{Overturning Moment (Mo)}$$

$$= 11286.05/4797.19$$

$$= 2.35263769$$

It is more than 1.5, hence the structure is safe against overturning.

(2.) SLIDING :-

Factor of safety against sliding = $U \cdot \Sigma V / \Sigma F$

Where U is coefficient of sliding = 0.70

$$= 0.70 \cdot 7511.25 / 2900$$

$$= 1.81$$

It is more than 1.0, so the structure is safe against sliding.

(3.) RUPTURE :-

Position of resultant $X = \Sigma M / \Sigma V$

$$= 6488.86 / 7511.25$$

$$= 0.864 \text{ meter from B.}$$

This value is more than 1/3 and less than 2/3 of the base width, it means resultant is passing through the middle third, so there is no chances of developing any tension in the masonry, hence the structure is safe from rupture in tension.

(4.) SAFETY AGAINST COMPRESSION (CRUSHING)

Eccentricity $e = b/2 - X$

Compressive stress at toe & heel respectively

$$P = \frac{\Sigma V \cdot [1 + 6 \cdot e/b]}{b}$$

b

$$P_{\text{max}} = 7511.25 \cdot [1 + 6 \cdot 0.386/2.5] / 2.5 = 5787.87 \text{ Kg/Sq.m.}$$

$$P_{\text{min}} = 7511.25 \cdot [1 - 6 \cdot 0.386/2.5] / 2.5 = 221.13 \text{ Kg/Sq.m.}$$

DETAILS OF WORK

Name of work : Masonry Check Dam Samtipura
P. S. : JALORE

Village : IWMP JALORE II
District : JALORE

S.No.	Particular	Quantity	
☆	Dag belling (5 to 7.5 cm deep)	= 4*17 + 2*7 + 2*6 + 2*5 + 4*1.35=	109.4 m.
☆	E /W for bund / embankment in dry or moist soil including laying in layers of 15 cm. Breaking of clods,sort ing of grass,pabbles etc and dressing in required profile when compacted manually or by plain roller with initial lead of 30 Mt. And lift of 1.5 Mt(excluding charges of .watering and compaction) hard soil 55%(i.e.25.06)		105 Cu.m.
☆	Excavation in Loose soil dry or moist & disposal of excavated material within initial lead of 30 m and lift of 1.5 m including dressing etc. complete		
	H. W.	= 17*2.5*0.2	8.5
	H.W.E. (left)	= 7*0.75*0	1.05
	H.W.E. (right)	= 6*0.75*0	0.9
	S.W.	= 5*(1.58+0.78)*0.5*0	1.18
	Wing wall	= 1.35*0.75*0	0.2
	Toe wall	= 17*0.45*0.2	1.53
	Apron	= 17*2.6*0.2	8.84
	Cut off wall	= 20*0.75*0	3
			25.2 Cu.m.

- ☆ Excavation in hard soil ordinary muram or earth mixed with bajri and kankar or boulder dry or moist & disposal of excavated material within initial lead of 30 m and lift of 1.5 m including dressing etc. complete.

H. W.	=	17*2.5*0.2	722.5
H.W.E. (left)	=	7*0.75*0.2	1.05
H.W.E. (right)	=	6*0.75*0.2	0.9
S.W.	=	5*(1.58+0.78)*0.5*0.2	1.18
Wing wall	=	1.35*0.75*0.2	0.2
Toe wall	=	17*0.45*0.2	1.53
Apron	=	17*2.6*0.2	8.84
Cut off wall	=	20*0.75*0	0
			736.2 Cu.m.

- ☆ Excavation in disintegrated rock and or soft rock or hard kankar or compacted murrum, dry or moist including dressing & disposal of excavated material with initial lead of 30 m and lift of 1.5 m

H. W.	=	17*2.5*0.5	21.25
H.W.E. (left)	=	7*0.75*0.5	2.625
H.W.E. (right)	=	6*0.75*0.5	2.25
S.W.	=	5*(1.58+0.78)*0.5*0.5	2.95
Wing wall	=	1.35*0.75*0.5	0.50625
Toe wall	=	17*0.45*0.2	1.53
Apron	=	17*2.6*0.1	4.42
Cut off wall	=	20*0.75*0	0
			35.53125 Cu.m.

- ☆ Excavation in compacted kanti, or jhagia and or hard rock, dry or moist not requiring blasting including dressing & disposal of excavated material and stacking of useable stones with initial lead of 30 m & lift of 1.5 m

H. W.	=	17*2.5*0.3	12.75
H.W.E. (left)	=	7*0.75*3	15.75
H.W.E. (right)	=	7*0.75*3	13.5
S.W.	=	5*(1.58+0.78)*0.5*0.5	2.95
Wing wall	=	1.35*0.75*0.5	0.50625
Toe wall	=	17*0.45*0.6	4.59
Apron	=	17*2.6*0	0
Cut off wall	=	17*2.6*0	0
			50.04625 Cu.m.

- ☆ Excavation in hard rock blasted (dry or moist) including dressing & disposal of excavated material and stacking of useable stones with initial lead of 30 m & lift of 1.5 m

H. W.	=		
H.W.E. (left)	=		
H.W.E. (right)	=		
S.W.	=		
Wing wall	=		
Toe wall	=		
Apron	=		
Cut off wall	=		
			Cu.m.

- ☆ Cement concrete well mixed in cement mortar (1 : 4 : 8) laid in position complete including curing. Aggregate size upto 50 mm, HB

H. W.	=	17*2.5*0.2	8.5
H.W.E. (left)	=	7*0.75*0.2	1.05
H.W.E. (right)	=	6*0.75*0.2	0.9
S.W.	=	5*(1.58+0.78)*0.5*0.2	1.18
Wing wall	=	1.35*0.75*0.2	0.2
Toe wall	=	17*0.45*0.2	1.53
Apron	=	17*2.6*0.2	8.84
Cut off wall	=		
			22.2 Cu.m.

☆ Random rubble stone masonry in cement sand mortar (1 : 6)For foundation			
H. W.	=	17*2.5*1	42.5
H.W.E. (lleft)	=	7*0.75*1	5.25
H.W.E. (right)	=	6*0.75*1	4.5
S.W.	=	5*(1.58+0.78)*0.5*1	11.8
Wing wall	=	2*1.35*0.75*1	2.03
Toe wall	=	17*0.45*1	7.65
Cut off wall	=	20*0.75*1	15
			88.73 Cu.m.
☆ Random rubble stone masonry in cement sand mortar (1 : 6) For superstructure			
H. W.	=	17*(2.5+0.9)*0.5*2	57.8
H.W.E. (lleft)	=	7*0.6*2.6	10.92
H.W.E. (right)	=	6*0.6*2.6	9.36
S.W.	=	5*[{(1.58+0.6)/2+(0.78+0.6)/2}/2]*(2.6+0.9)/2	7.79
Wing wall	=	1.35*0.6*0.9	0.73
Toe wall	=	17*0.45*0.3	2.3
			88.9 Cu.m.
☆ Stone kharanja in cement mortar (1 : 6) for bed floor including curring etc. complete			
			17*2.6*0.3
			13.26 Cu.m.
☆ Cement plaster including smooth finishing in cement mortar (1:4) 25 mm thick.			
H. W.	=	17*2	34
H.W.E. (lleft)	=	7*2.6	18.2
H.W.E. (right)	=	6*2.6	15.6

S.W.	=	$2 * \{(0.9 * 0.6) + (0.6 + 2 + 0.6)/2*(2.5 - 0.9) + (2 + 0.6 + 0.9)/2*(2.6 + 0.45)\}$	16.88
Wing wall	=	$1.35*0.9$	1.22
Toe wall	=	$17*0.3$	5.1
			91 Sq.m.
☆ Ruled pointing in cement mortar (1:3)			
H. W.	=	$17*2.56$	43.52 Sq.m.
☆ Cement concrete coping in cement mortar 1 : 2 : 4 , 75 mm thick.			
H. W.	=	$17*0.9$	15.30
H.W.E. (left)		$7*0.6$	4.2
H.W.E. (right)		$6*0.6$	3.6
S.W.		$2 * \{(0.6*(2.5 + 2.6 + 0.45)\}$	6.66
Wing wall		$1.35*0.60$	0.81
Toe wall		$17*0.45$	7.65
			38.22 Sq.m.

ABSTRACT OF COST

S.No. Item	Quantity	Rate	Amount
1 Dag belling (5 to 7.5 cm deep)	109.4	0.25 / R m.	27.35
E /W for bund / embankment in dry or moist soil including laying in layers of 15 cm. Breaking of clods,sort ing of grass,pabbles etc and dressing in required profile when compacted manually or by plain roller with initial lead of 30 Mt. And lift of 1.5 Mt(excluding charges of .watering and compaction) hard soil	105	74 / Cu.m.	7770
Compaction of earth work on embankment by manual ramming or plain roller	0	0 / Cu.m.	0
Excavation in Loose soil dry or moist & disposal of excavated material within initial lead of 30 m and lift of 1.5 m including dressing etc. complete	25.2	71 / Cu.m.	1789.2
Excavation in hard soil ordinary muram or earth mixed with bajri and kankar or boulder dry or moist & disposal of excavated material within initial lead of 30 m and lift of 1.5 m including dressing etc. complete.	736.2	82 / Cu.m.	60368.4
Excavation in disintegrated rock and or soft rock or hard kankar or compacted murrum, dry or moist including dressing & disposal of excavated material with initial lead of 30 m and lift of 1.5 m	35.53125	130 / Cu.m.	4619.06

Excavation in compacted kanti, or jhagia and or hard rock, dry or moist not requiring blasting including dressing & disposal of excavated material and stacking of useable stones with initial lead of 30 m & lift of 1.5 m	50.04625	178 / Cu.m.	8908.23
Excavation in hard rock blasted (dry or moist) including dressing & disposal of excavated material and stacking of useable stones with initial lead of 30 m & lift of 1.5 m	0	160 / Cu.m.	0
Preparation of foundation of structure including removal of all loose stones and silt and final washing by manual labour.	0	/ Cu.m.	0
Cement concrete well mixed in cement mortar (1 : 4 : 8) laid in position complete including curing. Aggregate size upto 50 mm, HB	22.2	1835 / Cu.m.	40737
R andom rubble stone masonry in cement sand mortar (1 : 6)For foundation	88.73	1702 / Cu.m.	151018.46
R andom rubble stone masonry in cement sand mortar (1 : 6) For superstructure	88.9	1850 / Cu.m.	164465
Stone kharanja in cement mortar (1 : 6) for bed floor including curring etc. complete	13.26	1205 / Cu.m.	15978.3

Cement plaster including smooth finishing in cement mortar (1 : 4) 25 mm thick.	91	152 / Sq.m.	13832
Ruled pointing in cement mortar (1 : 3)	43.52	53 / Sq.m.	2306.56
Cement concrete coping in cement mortar 1 : 2 : 4 , 50 mm thick.	38.22	218 / Sq.m.	8331.96
		Total Rs.	480151.52

MATERIAL CONSUMPTION STATEMENT

Name of work : Masonry Check Dam Samtipura

Name of Village : IWMP JALORE II

S.No.	Particulars	Qty.	Cement (Bags)	Sand (Cu.m)	Aggregate		Stone (Cu.m)
					50 mm	12 mm	
1	Cement concrete (1:4:8) Aggregate size upto 50 mm, HB. @ (3.2,0.45,0.9)	22.2 Cu.m	71.04	9.99	19.98		
2	R.R. Stone masonry (1:6) (Foundation / Superstructure. @(1.395,0.3,1.10)	177.63 Cu.m	247.79	53.29			195.39
3	Cement plaster (1:4) 25 mm thick. @(0.224,0.032)	91 Sq.m	20.38	2.91			
4	Raised & cut pointing @(0.028,0.003)	43.52 Sq.m	1.22	0.13			
5	Stone kharanja in cement mortar (1:6) @(1.07,0.3,1.1)	13.26 Cu.m	14.19	3.98			14.59
6	Cement concrete coping (1:2:4) 50 mm thick @(0.312,0.022,0.045)	15.3 Sq.m	4.77	0.34		0.69	
	TOTAL		359.39	70.64	19.98	0.69	209.98

Say **359** Bags

Material Component :-

1 Cement	359 Bags @	285 Per Bag = Rs	102315
2 Sand	70.64 Cu.m. @	390 Per Cu.m = Rs	27549.6
3 Aggregate			
50 mm	19.98 Cu.m. @	507 Per Cu.m = Rs	10129.86
12 mm	0.69 Cu.m. @	700 Per Cu.m = Rs	483
4 Stone	209.98 Cu.m. @	650 Per Cu.m = Rs	136487

Total Rs = 276964.46

EMPLOYMENT GENERATION

Labour Component :-

Rs. **203187.06**Total Rs. **480151.52**


Contingency and Suoervision charges (@ 3%)

Rs. **14404.55****Grand Total Rs.= 494556.07**

Say Rs 4.95 Lakh


Drawing of Anicut **Village :- IWMP JALORE II**

SIDE VIEW



Sec. at A A'

PLAN



Name of Work	Masonry Check Dam Sankarna	4.40
Watershed	IWMP JALORE II	
Scheme	IWMP	
Panchayat Samiti	JALORE	
District	JALORE	
Micro w/s No.	2/3	
Catchment Area	142	Ha.
Non Arable Land	42	Ha.
Arable Land	100	Ha.
Forest Land	0	Ha.
% Slope of Nallah	1.9	1
Max. Length of travel of water	2200	mt.
Diff. Of Elev. Bet. Most remote pt.& outlet	22	mt.
Maximum rainfall intensity	7	cm/hr
Length of Anicut (Mt)	15	mt.
Top Width of Anicut = 0.8	0.9	mt.
Length of HWE(Calculated) = 3.6		
Length of HWE (LEFT)	6	mt.(As per site condition)
Length of HWE (RIGHT)	6	mt.(As per site condition)
Height of Head Wall	2	

OVER TURNING
SLIDING
RUPTURE

It is more than 1.5, hence the structure is safe against overturning.
It is more than 1.0, so the structure is safe against sliding.
This value is more than 1/3 and less than 2/3 of the base width, it means res through the middle third, so there is no chances of developing any tension in the structure is safe from rupture in tension.

Depth of Foundation(As per Site Condition)	1.2	m			
	Depth	Loose Soil	hard soil	Disint rock	Soft rock
H. W.	1.2	0.2	0.2	0.5	0.3
H.W.E. (left)	3.7	0	0.2	0.5	3
H.W.E. (right)	3.7	0	0.2	0.5	3
S.W.	>>>	0	0.2	0.5	0.5
Wing wall	>>>	0	0.2	0.5	0.5
Toe wall	>>>	0.2	0.2	0.2	0.6
Apron 50 cm	>>>	0.2	0.2	0.1	
Cut off wall	>>>	0	0		
Berm	>>>	0			

MATERIAL COMPONENT


CEMENT	285	PER BAG
SAND	390	PER CU.M.
AGGREGATE 40 MM HG.	507	PER CU.M.
20 MM HG.	700	PER CU.M.
STONE	650	PER CU.M.

RATE OF ITEMS

Dag belling	0.25	per m
E/W for bund / Embankment	74	per cu.m.
Compaction	0	per cu.m.
Excavation in hard soil	71	per cu.m.
Excavation in ordinary murrum	82	per cu.m.
Excavation in compacted murrum	130	per cu.m.
Excavation in compacted kanti	178	per cu.m.
Excavation in hard rock blasted	160	per cu.m.
Cement concrete (1:4:8)	1835	per cu.m.
Masonry in foundation (1:6)	1702	per cu.m.
Masonry in Super structure (1:6)	1850	per cu.m.

plaster (1:4)	152	per Sq.m.
Coping	218	per Sq.m.
Pointing	53	per Sq.m.
Kharanjha	1205	per cu.m.


Item	Source	Katcha	Pucca	Total	Rate
Cement		5	55	60	312.45
Sand		2	0	2	34.65
Aggregate					
50 mm		5	5	10	270
20 mm		5	5	10	270
Stone		5	5	10	270



ultant is passing
n the masonry, hence



Kanti





/Ton

/Cu.m.

/Cu.m.

/Cu.m.

/Cu.m.



Earthen bund



Name of work : Masonry Check Dam Sankarna Watershed : IWMP JALORE II

Left 12
Right 12

Maximum cross section

Minimum cross section

Top width = Based on seepage line check
Slope of seepage line 5:1



$$CS = \frac{(Tw+Bw) * Ht}{2}$$

$$CS = \frac{(Tw+Bw) * Ht}{2}$$

$$CS = 3.525 \text{ Sq.m.}$$

$$CS = 1.725 \text{ Sq.m.}$$

Average Cross section

2.625 Sq.m.

Length

24 m.

Quantity

63 Cu.m.

TECHNICAL NOTE

Name of work : Masonry Check Dam Sankarna Watershed : IWMP JALORE II

Block : JALORE District : JALORE Macro / Micro watershed No. 2/3

A. Basic data :-

1. Catchment area	=	142	ha.
2. Maximum rainfall intensity	=	7	cm/hr.
3. General nature of catchment area :			
a. Agriculture land	=	100	ha.
b. Non arable land	=	42	ha.
c. Forest land	=	0	ha.
4. Height of crest above G. L.	=	2	m
5. Flood lift	=	0.45	m
6. Free board	=	0.15	m
7. Top width of head wall	=	0.8	m
8. Bottom width of head wall	=	2.5	m
9. Length of crest	=	15	m
10. Percentage slope	=	1.9	%
11. Submerged area of Anicut	=	2.54	ha.
12. Storage capacity of Anicut	=		ha.
13. Wells benefited	=	6	Nos.

14. Farmers benefited	=	8	Nos.
15. Area to be benifitted	=	34	ha.

Catchment area is less than 1300 ha., so Rational formula is applicable.

$$Q = 0.0276 * C * I * A$$

Where -

Q = Peak rate of runoff in Cu.m./sec

C = Weighted coefficient of runoff

I = Intensity of runoff in cm/hr. for a duration equal to time of concentration and for a given frequency.

A = Catchment area in ha.

$$\text{Time of concentration } T_c = 0.0195 * (K)^{0.77}$$

Where -

$$K = (L_t)^{1.5} / (H_e)^{0.5}$$

L_t = maximum length of travel by runoff water in m.

H_e = Difference in elevation between most remote point and outlet point in m.

$$K = 22000$$

$$T_c = 0.0195 * 22000^{0.77}$$

$$= 43.02 \text{ minute}$$

$$I \text{ (for } T_c = 43.02 \text{ min)} =$$

$$8.1 \text{ cm/hr.}$$

$$Q = 0.0276 * 0.24 * 8.1 * 142$$

$$= 7.62 \text{ Cumec.}$$

B. DEPTH OF FLOW OR FLOOD LIFT :-

$$Q = 1.71 * L * h^{1.5}$$

$$\text{Therefore } h^{1.5} = Q / (1.71 * L)$$

$$h^{1.5} = 7.62 / (1.71 * 15)$$

$$h = 0.45 \text{ m.}$$

Taking free board as 0.15 m.

$$\text{Total (d)} = 0.6 \text{ m}$$

C. LENGTH OF OVER FLOW REQUIRED :-

$$L = 4.75 * Q^{0.5}$$

$$= 4.75 * 0.5$$

$$L = 13.11 \text{ m}$$

But as per site condition consider length of head wall = 15 m

Height of head wall taken as per site plan = 2 m

Depth of Foundation from G. L. = 1.2 m

Total height of the structure, H = 3.8 m

D. HEAD WALL

The up stream face is vertical and down stream face is slanted 0.8 : 1

$$\text{Top width of head wall} = h / \{(p-1)\}^{0.5}$$

$$= 0.39$$

$$\text{(As per departmental practices)} = ((H+d)^{0.5})/2$$

$$= 0.81$$

Therefore min. top width is considered = 0.9 m

Base width of Head wall (b)	=	Top width + 0.8 * H
	=	0.9+0.8*2
	=	2.5 m

E. HEAD WALL EXTENSION

Length	=	H+d+1
	=	2+0.6+1
	=	3.6 m
As per site condition left HWE	=	6 m
Right HWE	=	6 m
Width of HWE	=	0.6 m
Height of HWE = H + d	=	2+0.6
	=	2.6 m

F. SIDE WALL

Length	=	b + H + d + Tw - Th. of HWE
	=	2.5+2.6+0.45-0.6
	=	5 m
Width = 0.6+0.4*(H+h)	=	0.6+0.4*(2+0.45)
	=	1.58 m
Width at junction of w.w. = 0.6+0.4*0.45	=	0.78 m
Height = H+d	=	2+0.6
	=	2.6 m

G. WING WALL

Length	= $2.25*d$	=	$2.25*0.6$
		=	1.35 m
Width		=	0.6 m
Height	= $1.5*d$	=	$1.5*0.6$
		=	0.9 m

H. APRON

Length		=	15 m
Width	$0.75*(H+d)+H$	=	$0.75*(2+0.6)+2$
		=	2.6 m
Thickness		=	0.6 m
(0.3 m concrete bed with 0.3 m stone kharanja in cement mortar (1 : 6))			

I. TOE WALL

Length		=	15 m
Width (tw)		=	0.45 m
Height		=	0.3 m

J. CUT OFF WALL

Length		=	15 m
Width		=	0.6 m

Depth = 1 m

K. DEPTH OF FOUNDATION

As per site condition Depth = 1.2 m

S. No.	Force	Vertical Forces (V)	Horizontal Forces (F)	Force acting at a distance from B.	Moment at B
1	2	3	4	5	6
1	$W1=a*H*L*S$ $=0.9*2*2300$ $= 4140$	4140		2.05	8487
2	$W2=0.5*(b-a)*H*L*S$ $= 0.5*(2.5-0.9)*2*15*2300$ $= 1840$	1840		1.07	1968.8
3	$Fa = w*a*h$ $= 1000*0.9*0.45$ $= 405$	405		2.05	830.25
4	$P1=w*h*H$ $= 1000*0.45*2$ $= 900$		900	1	-900
5	$P2=0.5*w*H^2$ $= 0.5*1000*(2)^2$ $= 2000$		2000	0.67	-1340
6	$P3=(C*w*b*(H+h))/2$ $=(0.5*1000*2.5*(2+0.45))/2$ $= 1531.25$	-1531.25		1.67	-2557.1875
TOTAL		7511.25	2900		

Restoring Moment (Mr) = 11286.05
Over turning Moment (Mo) = 4797.19
Resultant Moment (EM) = 6488.86

Where -

L = Length of Anicut (m)
S = Specific weight of masonry = 2300 Kg/Cu.m.
w = Specific weight of water = 1000 Kg/Cu.m.

CHECKS :-

(1.) OVERTURNING

Factor of safety against overturning

$$= \text{Restoring Moment (Mr)} / \text{Overturning Moment (Mo)}$$

$$= 11286.05/4797.19$$

$$= 2.35263769$$

It is more than 1.5, hence the structure is safe against overturning.

(2.) SLIDING :-

Factor of safety against sliding = $U \cdot \Sigma V / \Sigma F$

Where U is coefficient of sliding = 0.70

$$= 0.70 \cdot 7511.25 / 2900$$

$$= 1.81$$

It is more than 1.0, so the structure is safe against sliding.

(3.) RUPTURE :-

Position of resultant $X = \Sigma M / \Sigma V$

$$= 6488.86 / 7511.25$$

$$= 0.864 \text{ meter from B.}$$

This value is more than 1/3 and less than 2/3 of the base width, it means resultant is passing through the middle third, so there is no chances of developing any tension in the masonry, hence the structure is safe from rupture in tension.

(4.) SAFETY AGAINST COMPRESSION (CRUSHING)

Eccentricity $e = b/2 - X$

Compressive stress at toe & heal respectively

$$P = \frac{\Sigma V \cdot [1 + 6 \cdot e/b]}{b}$$

b

$$P_{\text{max}} = 7511.25 \cdot [1 + 6 \cdot 0.386/2.5] / 2.5 = 5787.87 \text{ Kg/Sq.m.}$$

$$P_{\text{min}} = 7511.25 \cdot [1 - 6 \cdot 0.386/2.5] / 2.5 = 221.13 \text{ Kg/Sq.m.}$$

DETAILS OF WORK

Name of work : Masonry Check Dam Sankarna
P. S. : JALORE

Village : IWMP JALORE II
District : JALORE

S.No.	Particular	Quantity	
☆	Dag belling (5 to 7.5 cm deep)	= 4*15 + 2*6 + 2*6 + 2*5 + 4*1.35=	99.4 m.
☆	E /W for bund / embankment in dry or moist soil including laying in layers of 15 cm. Breaking of clods,sort ing of grass,pabbles etc and dressing in required profile when compacted manually or by plain roller with initial lead of 30 Mt. And lift of 1.5 Mt(excluding charges of .watering and compaction) hard soil 55%(i.e.25.06)		63 Cu.m.
☆	Excavation in Loose soil dry or moist & disposal of excavated material within initial lead of 30 m and lift of 1.5 m including dressing etc. complete		
	H. W.	= 15*2.5*0.2	7.5
	H.W.E. (left)	= 6*0.75*0	0.9
	H.W.E. (right)	= 6*0.75*0	0.9
	S.W.	= 5*(1.58+0.78)*0.5*0	1.18
	Wing wall	= 1.35*0.75*0	0.2
	Toe wall	= 15*0.45*0.2	1.35
	Apron	= 15*2.6*0.2	7.8
	Cut off wall	= 20*0.75*0	3
			22.83 Cu.m.

- ☆ Excavation in hard soil ordinary muram or earth mixed with bajri and kankar or boulder dry or moist & disposal of excavated material within initial lead of 30 m and lift of 1.5 m including dressing etc. complete.

H. W.	=	15*2.5*0.2	562.5
H.W.E. (left)	=	6*0.75*0.2	0.9
H.W.E. (right)	=	6*0.75*0.2	0.9
S.W.	=	5*(1.58+0.78)*0.5*0.2	1.18
Wing wall	=	1.35*0.75*0.2	0.2
Toe wall	=	15*0.45*0.2	1.35
Apron	=	15*2.6*0.2	7.8
Cut off wall	=	20*0.75*0	0
			574.83 Cu.m.

- ☆ Excavation in disintegrated rock and or soft rock or hard kankar or compacted murrum, dry or moist including dressing & disposal of excavated material with initial lead of 30 m and lift of 1.5 m

H. W.	=	15*2.5*0.5	18.75
H.W.E. (left)	=	6*0.75*0.5	2.25
H.W.E. (right)	=	6*0.75*0.5	2.25
S.W.	=	5*(1.58+0.78)*0.5*0.5	2.95
Wing wall	=	1.35*0.75*0.5	0.50625
Toe wall	=	15*0.45*0.2	1.35
Apron	=	15*2.6*0.1	3.9
Cut off wall	=	20*0.75*0	0
			31.95625 Cu.m.

- ☆ Excavation in compacted kanti, or jhagia and or hard rock, dry or moist not requiring blasting including dressing & disposal of excavated material and stacking of useable stones with initial lead of 30 m & lift of 1.5 m

H. W.	=	15*2.5*0.3	11.25
H.W.E. (left)	=	6*0.75*3	13.5
H.W.E. (right)	=	6*0.75*3	13.5
S.W.	=	5*(1.58+0.78)*0.5*0.5	2.95
Wing wall	=	1.35*0.75*0.5	0.50625
Toe wall	=	15*0.45*0.6	4.05
Apron	=	15*2.6*0	0
Cut off wall	=	15*2.6*0	0
			45.75625 Cu.m.

- ☆ Excavation in hard rock blasted (dry or moist) including dressing & disposal of excavated material and stacking of useable stones with initial lead of 30 m & lift of 1.5 m

H. W.	=		
H.W.E. (left)	=		
H.W.E. (right)	=		
S.W.	=		
Wing wall	=		
Toe wall	=		
Apron	=		
Cut off wall	=		
			Cu.m.

- ☆ Cement concrete well mixed in cement mortar (1 : 4 : 8) laid in position complete including curing. Aggregate size upto 50 mm, HB

H. W.	=	15*2.5*0.2	7.5
H.W.E. (left)	=	6*0.75*0.2	0.9
H.W.E. (right)	=	6*0.75*0.2	0.9
S.W.	=	5*(1.58+0.78)*0.5*0.2	1.18
Wing wall	=	1.35*0.75*0.2	0.2
Toe wall	=	15*0.45*0.2	1.35
Apron	=	15*2.6*0.2	7.8
Cut off wall	=		
			19.83 Cu.m.

☆ Random rubble stone masonry in cement sand mortar (1 : 6)For foundation			
H. W.	=	15*2.5*1	37.5
H.W.E. (left)	=	6*0.75*1	4.5
H.W.E. (right)	=	6*0.75*1	4.5
S.W.	=	5*(1.58+0.78)*0.5*1	11.8
Wing wall	=	2*1.35*0.75*1	2.03
Toe wall	=	15*0.45*1	6.75
Cut off wall	=	20*0.75*1	15
			82.08 Cu.m.
☆ Random rubble stone masonry in cement sand mortar (1 : 6) For superstructure			
H. W.	=	15*(2.5+0.9)*0.5*2	51
H.W.E. (left)	=	6*0.6*2.6	9.36
H.W.E. (right)	=	6*0.6*2.6	9.36
S.W.	=	5*[{(1.58+0.6)/2+(0.78+0.6)/2}/2]*(2.6+0.9)/2	7.79
Wing wall	=	1.35*0.6*0.9	0.73
Toe wall	=	15*0.45*0.3	2.03
			80.27 Cu.m.
☆ Stone kharanja in cement mortar (1 : 6) for bed floor including curring etc. complete			
			11.7 Cu.m.
☆ Cement plaster including smooth finishing in cement mortar (1:4) 25 mm thick.			
H. W.	=	15*2	30
H.W.E. (left)	=	6*2.6	15.6
H.W.E. (right)	=	6*2.6	15.6

S.W.	=	$2 * \{(0.9 * 0.6) + (0.6 + 2 + 0.6)/2*(2.5 - 0.9) + (2 + 0.6 + 0.9)/2*(2.6 + 0.45)\}$	16.88
Wing wall	=	$1.35*0.9$	1.22
Toe wall	=	$15*0.3$	4.5
			83.8 Sq.m.
☆ Ruled pointing in cement mortar (1:3)			
H. W.	=	$15*2.56$	38.40 Sq.m.
☆ Cement concrete coping in cement mortar 1 : 2 : 4 , 75 mm thick.			
H. W.	=	$15*0.9$	13.50
H.W.E. (left)		$6*0.6$	3.6
H.W.E. (right)		$6*0.6$	3.6
S.W.		$2 * \{(0.6*(2.5 + 2.6 + 0.45)\}$	6.66
Wing wall		$1.35*0.60$	0.81
Toe wall		$15*0.45$	6.75
			34.92 Sq.m.

ABSTRACT OF COST

S.No.	Item	Quantity	Rate	Amount
1	Dag belling (5 to 7.5 cm deep)	99.4	0.25 / R m.	24.85
	E /W for bund / embankment in dry or moist soil including laying in layers of 15 cm. Breaking of clods,sort ing of grass,pabbles etc and dressing in required profile when compacted manually or by plain roller with initial lead of 30 Mt. And lift of 1.5 Mt(excluding charges of .watering and compaction) hard soil	63	74 / Cu.m.	4662
	Compaction of earth work on embankment by manual ramming or plain roller	0	0 / Cu.m.	0
	Excavation in Loose soil dry or moist & disposal of excavated material within initial lead of 30 m and lift of 1.5 m including dressing etc. complete	22.83	71 / Cu.m.	1620.93
	Excavation in hard soil ordinary muram or earth mixed with bajri and kankar or boulder dry or moist & disposal of excavated material within initial lead of 30 m and lift of 1.5 m including dressing etc. complete.	574.83	82 / Cu.m.	47136.06
	Excavation in disintegrated rock and or soft rock or hard kankar or compacted murrum, dry or moist including dressing & disposal of excavated material with initial lead of 30 m and lift of 1.5 m	31.95625	130 / Cu.m.	4154.31

Excavation in compacted kanti, or jhagia and or hard rock, dry or moist not requiring blasting including dressing & disposal of excavated material and stacking of useable stones with initial lead of 30 m & lift of 1.5 m	45.75625	178 / Cu.m.	8144.61
Excavation in hard rock blasted (dry or moist) including dressing & disposal of excavated material and stacking of useable stones with initial lead of 30 m & lift of 1.5 m	0	160 / Cu.m.	0
Preparation of foundation of structure including removal of all loose stones and silt and final washing by manual labour.	0	/ Cu.m.	0
Cement concrete well mixed in cement mortar (1 : 4 : 8) laid in position complete including curing. Aggregate size upto 50 mm, HB	19.83	1835 / Cu.m.	36388.05
Random rubble stone masonry in cement sand mortar (1 : 6) For foundation	82.08	1702 / Cu.m.	139700.16
Random rubble stone masonry in cement sand mortar (1 : 6) For superstructure	80.27	1850 / Cu.m.	148499.5
Stone kharanja in cement mortar (1 : 6) for bed floor including curring etc. complete	11.7	1205 / Cu.m.	14098.5

Cement plaster including smooth finishing in cement mortar (1 : 4) 25 mm thick.	83.8	152 / Sq.m.	12737.6
Ruled pointing in cement mortar (1 : 3)	38.40	53 / Sq.m.	2035.2
Cement concrete coping in cement mortar 1 : 2 : 4 , 50 mm thick.	34.92	218 / Sq.m.	7612.56
		Total Rs.	426814.33

MATERIAL CONSUMPTION STATEMENT

Name of work : Masonry Check Dam Sankarna

Name of Village : IWMP JALORE II

S.No.	Particulars	Qty.	Cement (Bags)	Sand (Cu.m)	Aggregate		Stone (Cu.m)
					50 mm	12 mm	
1	Cement concrete (1:4:8) Aggregate size upto 50 mm, HB. @ (3.2,0.45,0.9)	19.83 Cu.m	63.456	8.92	17.85		
2	R.R. Stone masonry (1:6) (Foundation / Superstructure. @(1.395,0.3,1.10)	162.35 Cu.m	226.48	48.71			178.59
3	Cement plaster (1:4) 25 mm thick. @(0.224,0.032)	83.8 Sq.m	18.77	2.68			
4	Raised & cut pointing @(0.028,0.003)	38.4 Sq.m	1.08	0.12			
5	Stone kharanja in cement mortar (1:6) @(1.07,0.3,1.1)	11.7 Cu.m	12.52	3.51			12.87
6	Cement concrete coping (1:2:4) 50 mm thick @(0.312,0.022,0.045)	13.5 Sq.m	4.21	0.3		0.61	
	TOTAL		326.516	64.24	17.85	0.61	191.46

Say **327** Bags

Material Component :-

1 Cement	327 Bags @	285 Per Bag = Rs	93195
2 Sand	64.24 Cu.m. @	390 Per Cu.m = Rs	25053.6
3 Aggregate			
50 mm	17.85 Cu.m. @	507 Per Cu.m = Rs	9049.95
12 mm	0.61 Cu.m. @	700 Per Cu.m = Rs	427
4 Stone	191.46 Cu.m. @	650 Per Cu.m = Rs	124449

Total Rs = 252174.55

EMPLOYMENT GENERATION

Labour Component :-

Rs. **174639.78**

Total Rs. **426814.33**

Contingency and Suoervision charges (@ 3%)


Rs. **12804.43**

Grand Total Rs.= 439618.76

Say Rs 4.40 Lakh


Drawing of Anicut **Village :- IWMP JALORE II**

SIDE VIEW



Sec. at A A'

PLAN



CHAPTER V
ANNUAL ACTION PLAN THROUGH PROJECT FUND

STATE RAJASTHAN	IWMP-II	UNIT COST	15000	Hac.	
District: JALORE	Samtipura	Geographical Area			
AGROCLIMATIC ZONE: IIB	II B	Effective Area	1013	Hac.	1013
Name of the BLOCK:	Jalore	Total Arable land			
Name of WATERSHED	JALORE II	1. Unirrigated	709	Hac.	
CATEGORY OF WATERSHED	DESERT AREA	Total Nonarable land			
IRRIGATION PERCENTAGE		1. Pasture	207	Hac.	
		2. Govt. / waste /OTHER LAND	97	Hac.	
		TOTAL COST	151.95	Lac.	

S. N.	ACTIVITY	Unit	Quantity	Unit Cost	Total cost	FIRST YEAR		SECOND YEAR		THIRD YEAR		FOURTH YEAR		FIFTH YEAR	
						PHY	FIN	PHY	FIN	PHY	FIN	PHY	FIN	PHY	FIN
						7	8	9	10	11	12	13	14	15	16
AI.	ADMINISTRATIVE COST		10%	15.195	15.195		3.039		3.039		3.039		3.039		3.039
II	MONITORING		1%	1.520	1.520		0.304		0.304		0.304		0.304		0.304
III	EVALUATION		1%	1.520	1.520		0.304		0.304		0.304		0.304		0.304
	TOTAL		12%	18.234	18.234		3.647		3.647		3.647		3.647		3.647
BI	PREPARATORY PHASE ENTRY POINT ACTIVITY		4%	6.078	6.078		6.078		0.000		0.000		0.000		0.000
II	Instituion & CAPACITY BUILDING		5%	7.598	7.598		4.559		1.368		0.912		0.380		0.380
III	Preparation of DETAILED PROJECT REPORT		1%	1.520	1.520		1.520		0.000		0.000		0.000		0.000
	TOTAL		10%	15.195	15.195		12.156		1.368		0.912		0.380		0.380

S. N.	ACTIVITY	Unit	Quantity	Unit Cost	Total cost	FIRST YEAR		SECOND YEAR		THIRD YEAR		FOURTH YEAR		FIFTH YEAR	
						PHY	FIN	PHY	FIN	PHY	FIN	PHY	FIN	PHY	FIN
C	watershed Development works(NRM)		60%		91.17	10%	15.195	15%	22.7925	15%	22.7925	12%	18.234	08%	12.156
1	ARABLE CONSERVATION WORK														
(i)	Vegitative counter bund	Hac	300	11280	33.840	51	5.753	71	8.009	65	7.332	65	7.332	48	5.414
(ii)	WHS (Tanka)	No.	46	82000	37.720	3	2.460	14	11.480	17	13.940	11	9.020	1	0.820
(iii)	Waste weir	No.	20	14000	2.800	1	0.140	2	0.280	2	0.280	12	1.680	3	0.420
(iv)	Gulley Control Structure Nallah Bunding (LSCD)	No.	6	10600	0.636	1	0.106	1	0.106	1	0.106	1	0.106	2	0.212
(v)	Water harvesting tanka	No.	2	50000	1.000	1	0.500	1	0.500	0	0.000	0	0.000	0	0.000
TOTAL					75.996		8.959		20.375		21.658		18.138		6.866
2	NON ARABLE CONSERVATION WORK														
(i)	V Ditch for PD		10	13760	1.376		0.000	10	1.376		0.000		0.000	0	0.000
(ii)	Staggered Contour Trenches for PD		0	11790	0.000		0.000	0	0.000		0.000		0.000	0	0.000
(iii)	Dug out Pond		4	50000	2.000	2	1.000	0	0.000	0	0.000		0.000	2	1.000
(iv)	WHS (Tanka)		2	82000	1.640	2	1.640	0	0.000	0	0.000		0.000	0	0.000
(v)	Nallah Bunding with ww		5	24600	1.230	5	1.230	0	0.000	0	0.000	0	0.000	0	0.000
3	DRAINAGE LINE TREATMENT														0.000
(i)	LSCD 'A'	No.	2	18700	0.374	2	0.374	0	0.000	0	0.000	0	0.000	0	0.000
(ii)	LSCD 'B'	No.	3	17200	0.516	2	0.344	1	0.172	0	0.000	0	0.000	0	0.000
(iii)	LSCD 'C'	No.	4	15800	0.632	2	0.316	2	0.316	0	0.000	0	0.000	0	0.000
(iv)	LSCD 'D'	No.	8	14400	1.152	3	0.432	2	0.288	2	0.288	0	0.000	1	0.144
(v)	LSCD 'E'	No.	10	13000	1.300	5	0.650	2	0.260	2	0.260	0	0.000	1	0.130
(vi)	Masonry Check Dam	No.	1		4.954	0	0.250	0	0.005	0	0.587	0	0.096	1	4.016
TOTAL					91.170		15.195		22.792		22.793		18.234		12.156
VIII	PRODUCTION SYSTEM & MICRO ENTERPRISES		15%	22.793											
	For Arable Land														
1	Arable bund	Hac	300	320	0.960	51	0.163	71	0.227	65	0.208	65	0.208	48	0.154
2	Agro Forestry		1159	73	0.846	254	0.185	235	0.172	341	0.249	231	0.169	98	0.072
3	Horticulture Plantation with fencing & Tanka		46	29400	13.524	3	0.882	14	4.116	17	4.998	11	3.234	1	0.294
4	Horticulture Plantation without fencing (Orchard)		3	10000	0.300	1	0.100	0	0.000	1	0.100	0	0.000	1	0.100
5	Vermi Compost		2	36000	0.720	0	0.000	0	0.000	1	0.360	1	0.360	0	0.000
6	Crop Demonstration	No.	40	2000	0.800	10	0.200	10	0.200	10	0.200	0	0.000	10	0.200
7	Homsted Kitchen Gerden		40	1000	0.400	10	0.100	10	0.100	0	0.000	10	0.100	10	0.100
8	Medicinal Plants		20	3000	0.600	5	0.150	5	0.150	5	0.150	0	0.000	5	0.150

S. N.	ACTIVITY	Unit	Quantity	Unit Cost	Total cost	FIRST YEAR		SECOND YEAR		THIRD YEAR		FOURTH YEAR		FIFTH YEAR	
						PHY	FIN	PHY	FIN	PHY	FIN	PHY	FIN	PHY	FIN
	For Non-arable Land						0.000		0.000		0.000		0.000	0	0.000
1	V Ditch for PD		10	2200.00	0.220	5	0.110	5	0.110		0.000		0.000	0	0.000
2	Staggered Contour Trenches for PD		0	900.00	0.000		0.000	0	0.000		0.000		0.000	0	0.000
3	Fencing of PD (by SW)	mt	0	0.000	0.000		0.000	0	0.000		0.000		0.000	0	0.000
4	Fencing of PD (by DCB)	mt	10	0.000	2.517	10	0.000	0	2.517		0.000		0.000	0	0.000
1	TOOLKIT, TRAINING & REVOLVING FUND OF SHG														
(i)	KARIGER	No.	1	26250	0.263	1	0.263		0.000		0.000		0.000	0	0.000
(ii)	WHITEWASH & PENT	No.	0	40500	0.000		0.000	0	0.000		0.000		0.000	0	0.000
(iii)	TAILORING	No.	0	67000	0.000		0.000		0.000	0	0.000		0.000	0	0.000
(iv)	MASALA UDYOG	No.	1	42200	0.422		0.000		0.000		0.000		0.000	1	0.422
(v)	BICYCLE/MOBILE	No.	0	34000	0.000		0.000		0.000		0.000	0	0.000	0	0.000
(vi)	KUMAHRI UDYOG	No.	1	22000	0.220		0.000		0.000	1	0.220		0.000	0	0.000
(vii)	ARI TARI UDYOG	No.	0	50000	0.000		0.000	0	0.000		0.000		0.000	0	0.000
2	LIVESTOCK MANAGEMENT														
(i.)	Animal Health Camp	No.	3	20000	0.600	1	0.200	1	0.200	1	0.200	0	0.000	0	0.000
(ii)	Vaccination	No.			0.200		0.100		0.100		0.000		0.000		0.000
(iii)	Purchase of Bull / Pada	No.	0	20000	0.000		0.000	0	0.000	0	0.000		0.000		0.000
(iv)	A I	No.			0.201		0.050		0.050		0.000		0.101		0.000
	TOTAL				22.793		2.503		7.942		6.685		4.172		1.491
IX	CONSOLIDATION PHASE		3%	4.559	4.559								2.735		1.823
	GRAND TOTAL		100%		151.950		33.501		35.748		34.036		29.167		19.498

CHAPTER V
ANNUAL ACTION PLAN THROUGH PROJECT FUND

STATE RAJASTHAN District: JALORE AGROCLIMATIC ZONE: IIB Name of the BLOCK: Name of WATERSHED CATEGORY OF WATERSHED IRRIGATION PERCENTAGE		IWMP-II Sankarna II B Jalore JALORE II DESERT AREA				UNIT COST 15000 Hac. Geographical Area Effective Area 963 Hac. 963 Total Arable land 1. Unirrigated 794 Hac. Total Nonarable land 1. Pasture 93 Hac. 2. Govt. / waste / OTHER LAND 76 Hac. TOTAL COST 144.45 Lac.								
S. N.	ACTIVITY	Unit	Quantity	Unit Cost	Total cost	FIRST YEAR		SECOND YEAR		THIRD YEAR		FOURTH YEAR		FIFTH
						PHY	FIN	PHY	FIN	PHY	FIN	PHY	FIN	PHY
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
AI.	ADMINISTRATIVE COST		10%	14.445	14.445		2.889		2.889		2.889		2.889	
II	MONITORING		1%	1.445	1.445		0.289		0.289		0.289		0.289	
III	EVALUATION		1%	1.445	1.445		0.289		0.289		0.289		0.289	
TOTAL			12%	17.334	17.334		3.467		3.467		3.467		3.467	
BI	PREPARATORY PHASE ENTRY POINT ACTIVITY		4%	5.778	5.778		5.778		0.000		0.000		0.000	
II	Instituion & CAPACITY BUILDING		5%	7.223	7.223		4.334		1.300		0.867		0.361	
III	Preparation of DETAILED PROJECT REPORT		1%	1.445	1.445		1.445		0.000		0.000		0.000	
TOTAL			10%	14.445	14.445		11.556		1.300		0.867		0.361	
VII	watershed Development works(NRM)		60%	86.67		15%	14.445	15%	21.6675	15%	21.6675	12%	17.334	08%
1	ARABLE CONSERVATION WORK													
(i)	Earthen Bund	Hac	288	11280	32.486	34	3.835	69	7.783	71	8.009	55	6.204	59
(ii)	WHS (Tanka)		20	82000	16.400	4	3.280	4	3.280	4	3.280	6	4.920	2
(iii)	Waste weir		12	14000	1.680	3	0.420	3	0.420	3	0.420	3	0.420	0
(iv)	Gulley Control Structure Nallah Bunding		10	10600	1.060	2	0.212	2	0.212	2	0.212	2	0.212	2
(v)	Farm Pond		8	50000	4.000	2	1.000	2	1.000	2	1.000	2	1.000	0
TOTAL					55.626		8.747		12.695		12.921		12.756	
2	NON ARABLE CONSERVATION WORK													
(i)	V Ditch for PD		10	13760	1.376	0	0.000	10	1.376		0.000		0.000	0
(ii)	Staggered Contour Trenches for PD		0	11790	0.000			0	0.000		0.000		0.000	0
(iii)	Dug out Pond		5	50000	2.500	2	1.000	1	0.500	1	0.500		0.000	1

S. N.	ACTIVITY	Unit	Quantity	Unit Cost	Total cost	FIRST YEAR		SECOND YEAR		THIRD YEAR		FOURTH YEAR		FIFTH
						PHY	FIN	PHY	FIN	PHY	FIN	PHY	FIN	PHY
(i)	LSCD 'A'		8	18700	1.496	2	0.374	2	0.374	2	0.374	2	0.374	0
(ii)	LSCD 'B'		8	17200	1.376	2	0.344	2	0.344	2	0.344	2	0.344	0
(iii)	LSCD 'C'		8	15800	1.264	2	0.316	2	0.316	2	0.316	2	0.316	0
(iv)	LSCD 'D'		8	14400	1.152	2	0.288	2	0.288	2	0.288	2	0.288	0
(v)	LSCD 'E'		8	13000	1.040	2	0.260	2	0.260	2	0.260	2	0.260	0
(vi)	Masonry Check Dam		1		4.440	1	0.984	0	1.415	0	0.597	0	0.536	0
TOTAL					86.670		14.445		21.668		21.668		17.334	
VIII	PRODUCTION SYSTEM & MICRO ENTERPRISES		15%	21.668										
	For Arable Land													
1	Arable bund		288	320	0.922	35	0.112	55	0.176	65	0.208	64	0.205	69
2	Agro Forestry		625	73	0.456		0.000	121	0.088	125	0.091	225	0.164	154
3	Horticulture Plantation with fencing & Tanka		20	29400	5.880	5	1.470	5	1.470	5	1.470	5	1.470	0
4	Horticulture Plantation without fencing (Orchard)		3	10000	0.300		0.000	1	0.100	1	0.100	0	0.000	1
5	Vermi Compost		5	36000	1.800	1	0.360	1	0.360	1	0.360	1	0.360	1
6	Crop Demonstration		40	2000	0.800	10	0.200	10	0.200	12	0.240	8	0.160	0
7	Homestead Kitchen Garden		40	1000	0.400	8	0.080	12	0.120	8	0.080	11	0.110	1
8	Medicinal Plants		20	3000	0.600	0	0.000	0	0.000	5	0.150	15	0.450	0
	For Non-arable Land						0.000		0.000		0.000		0.000	0
1	V Ditch for PD		10	2200.000	0.220		0.000	10	0.220		0.000		0.000	0
2	Staggered Contour Trenches for PD		0	900.000	0.000		0.000	0	0.000		0.000		0.000	0
3	Fencing of PD (by SW)		0		0.000		0.000	0	0.000		0.000		0.000	0
4	Fencing of PD (by DCB)		10		2.517		0.000	10	2.517		0.000		0.000	0
1	TOOLKIT, TRAINING & REVOLVING FUND OF SHG													
(i)	KARIGER		2	26250	0.525	2	0.525		0.000		0.000		0.000	0

CHAPTER V
ANNUAL ACTION PLAN THROUGH PROJECT FUND

STATE RAJASTHAN		IWMP-II		UNIT COST											
District: JALORE		Leta		15000 Hac.											
AGROCLIMATIC ZONE: IIB		II B		Geographical Area											
Name of the BLOCK:		Jalore		Effective Area		627 Hac.		627							
Name of WATERSHED		JALORE II		Total Arable land											
CATEGORY OF WATERSHED		DESERT AREA		1. Unirrigated		473 Hac.									
IRRIGATION PERCENTAGE				Total Nonarable land											
				1. Pasture		103 Hac.									
				2. Govt. / waste / OTHER LAND		51 Hac.									
				TOTAL COST		94.05 Lac.									
S. N.	ACTIVITY	Unit	Quantity	Unit Cost	Total cost	FIRST YEAR		SECOND YEAR		THIRD YEAR		FOURTH YEAR		FIFTH YEAR	
						PHY	FIN	PHY	FIN	PHY	FIN	PHY	FIN	PHY	FIN
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
AI.	ADMINISTRATIVE COST		10%	9.405	9.405		1.881		1.881		1.881		1.881		1.881
II	MONITORING		1%	0.941	0.941		0.188		0.188		0.188		0.188		0.188
III	EVALUATION		1%	0.941	0.941		0.188		0.188		0.188		0.188		0.188
TOTAL			12%	11.286	11.286		2.257		2.257		2.257		2.257		2.257
BI	PREPARATORY PHASE ENTRY POINT ACTIVITY		4%	3.76	3.762		3.762		0.000		0.000		0.000		0.000
II	Instituion & CAPACITY BUILDING		5%	4.70	4.703		2.822		0.846		0.564		0.235		0.235
III	Preparation of DETAILED PROJECT REPORT		1%	0.94	0.941		0.941		0.000		0.000		0.000		0.000
TOTAL			10%	9.405	9.405		7.524		0.846		0.564		0.235		0.235
VII	watershed Development works(NRM)		60%	56.43		10%	9.405	15%	14.1075	15%	14.1075	12%	11.286	08%	7.524
1	ARABLE CONSERVATION WORK														
(i)	Earthen Bund		135	11280	15.228	20	2.256	35	3.948	47	5.302	23	2.594	1	1.128
(ii)	WHS (Tanka)		25	82000	20.500	3	2.460	5	4.100	5	4.100	9	7.380	3	2.460
(iii)	Waste weir		4	14000	0.560	1	0.140	1	0.140	1	0.140	1	0.140	0	0.000
(iv)	Gulley Control Structure Nallah Bunding		8	10600	0.848	2	0.212	1	0.106	2	0.212	2	0.212	1	0.106
(v)	Farm Pond		8	50000	4.000	1	0.500	2	1.000	2	1.000	1	0.500	2	1.000
TOTAL					41.136		5.568		9.294		10.754		10.826		4.694
2	NON ARABLE CONSERVATION WORK														
(i)	V Ditch for PD		10	13760	1.376			10	1.376		0.000		0.000	0	0.000
(ii)	Staggered Contour Trenches for PD		0	11790	0.000			0	0.000		0.000		0.000	0	0.000
(iii)	Dug out Pond		4	50000	2.000	2	1.000	1	0.500	1	0.500		0.000	0	0.000

S. N.	ACTIVITY	Unit	Quantity	Unit Cost	Total cost	FIRST YEAR		SECOND YEAR		THIRD YEAR		FOURTH YEAR		FIFTH YEAR	
						PHY	FIN	PHY	FIN	PHY	FIN	PHY	FIN	PHY	FIN
						(iv)	WHS (Tanka)		8	82000	6.560	2	1.640	2	1.640
(v)	Nallah Bunding with ww		8	24600	1.968	2	0.492	2	0.492	2	0.492	1	0.246	1	0.246
3	DRAINAGE LINE TREATMENT													0	
(i)	LSCD 'A'		4	18700	0.748	1	0.187	1	0.187	1	0.187	1	0.187	0	0.000
(ii)	LSCD 'B'		4	17200	0.688	1	0.172	1	0.172	1	0.172	0	0.000	1	0.172
(iii)	LSCD 'C'		4	15800	0.632	1	0.158	1	0.158	0	0.000	0	0.000	2	0.316
(iv)	LSCD 'D'		4	14400	0.576	0	0.000	2	0.288	1	0.144	0	0.000	1	0.144
(v)	LSCD 'E'		4	13000	0.520	1	0.130	0	0.000	1	0.130	0	0.000	2	0.260
(vi)	Masonry Check Dam		0		0.226	0	0.058	0	0.001	0	0.089	0	0.027	0	0.051
TOTAL					56.430		9.405		14.108		14.108		11.286		7.523
VIII	PRODUCTION SYSTEM & MICRO ENTERPRISES		15%	14.108											
	For Arable Land														
1	Arable bund		135	320	0.432	20	0.064	15	0.048	55	0.176	20	0.064	25	0.080
2	Agro Forestry		20	73	0.015	5	0.004	5	0.004	5	0.004	5	0.004	0	0.000
3	Horticulture Plantation with fencing & Tanka		25	29400	7.350	5	1.470	5	1.470	5	1.470	8	2.352	2	0.588
4	Horticulture Plantation without fencing (Orchard)		2	10000	0.200		0.000	1	0.100	0	0.000	0	0.000	1	0.100
5	Vermi Compost		1	36000	0.360	1	0.360	0	0.000	0	0.000	0	0.000	0	0.000
6	Crop Demonstration		5	2000	0.100	1	0.020	1	0.020	1	0.020	1	0.020	1	0.020
7	Homestead Kitchen Garden		3	1000	0.030	1	0.010	0	0.000	0	0.000	1	0.010	1	0.010
8	Medicinal Plants		4	3000	0.120	1	0.030	1	0.030	1	0.030	0	0.000	1	0.030

S. N.	ACTIVITY	Unit	Quantity	Unit Cost	Total cost	FIRST YEAR		SECOND YEAR		THIRD YEAR		FOURTH YEAR		FIFTH YEAR	
						PHY	FIN	PHY	FIN	PHY	FIN	PHY	FIN	PHY	FIN
	For Non-arable Land						0.000		0.000		0.000		0.000	0	0.000
1	V Ditch for PD		10	2200.000	0.220	2	0.044	2	0.044	2	0.044	2	0.044	2	0.044
2	Staggered Contour Trenches for PD		0	900.000	0.000		0.000	0	0.000		0.000		0.000	0	0.000
3	Fencing of PD (by SW)		0		0.000		0.000	0	0.000		0.000		0.000	0	0.000
4	Fencing of PD (by DCB)		10		2.517	0	0.000	10	2.517	0	0.000		0.000	0	0.000
1	TOOLKIT, TRAINING & REVOLVING FUND OF SHG														
(i)	KARIGER		2	26250	0.525	0	0.000		0.000		0.000		0.000	2	0.525
(ii)	WHITEWASH & PENT		2	40500	0.810		0.000	0	0.000		0.000	0	0.000	2	0.810
(iii)	TAILORING		1	67000	0.670		0.000		0.000	0	0.000		0.000	1	0.670
(iv)	MASALA UDYOG		0	42200	0.000		0.000		0.000		0.000		0.000	0	0.000
(v)	BICYCLE/MOBILE		0	34000	0.000		0.000		0.000		0.000	0	0.000	0	0.000
(vi)	KUMAHRI UDYOG		0	22000	0.000		0.000		0.000	0	0.000		0.000	0	0.000
(vii)	ARI TARI UDYOG		0	50000	0.000		0.000	0	0.000		0.000		0.000	0	0.000
2	LIVESTOCK MANAGEMENT														
(i.)	Animal Health Camp		0	20000	0.000	0	0.000	0	0.000	0	0.000	0	0.000	0	0.000
(ii)	Vaccination		0		0.500		0.100		0.100		0.100		0.100	0	0.100
(iii)	Purchase of Bull / Pada		0	25000	0.000		0.000	0	0.000	0	0.000		0.000	0	0.000
(iv)	A I				0.259		0.200		0.000		0.000		0.059	0	0.000
	TOTAL				14.108		2.302		4.333		1.844		2.653		2.977
IX	CONSOLIDATION PHASE		3%	2.822	2.822								1.693		1.129
	GRAND TOTAL		100%		94.050		21.488		21.544		18.773		18.124		14.121

CHAPTER V
ANNUAL ACTION PLAN THROUGH PROJECT FUND

STATE RAJASTHAN		IWMP-II		UNIT COST											
District: JALORE		Godan		15000 Hac.											
AGROCLIMATIC ZONE: IIB		II B		Geographical Area											
Name of the BLOCK:		Jalore		Effective Area		489 Hac.		489							
Name of WATERSHED		JALORE II		Total Arable land											
CATEGORY OF WATERSHED		DESERT AREA		1. Unirrigated		378 Hac.									
IRRIGATION PERCENTAGE				Total Nonarable land											
				1. Pasture		30 Hac.									
				2. Govt. / waste / OTHER LAND		81 Hac.									
				TOTAL COST		73.35 Lac.									
S. N.	ACTIVITY	Unit	Quantity	Unit Cost	Total cost	FIRST YEAR		SECOND YEAR		THIRD YEAR		FOURTH YEAR		FIFTH YEAR	
						PHY	FIN	PHY	FIN	PHY	FIN	PHY	FIN	PHY	FIN
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
AI.	ADMINISTRATIVE COST		10%	7.335	7.335		1.467		1.467		1.467		1.467		1.467
II	MONITORING		1%	0.734	0.734		0.147		0.147		0.147		0.147		0.147
III	EVALUATION		1%	0.734	0.734		0.147		0.147		0.147		0.147		0.147
TOTAL			12%	8.802	8.802		1.760		1.760		1.760		1.760		1.760
BI	PREPARATORY PHASE ENTRY POINT ACTIVITY		4%	2.93	2.934		2.934		0.000		0.000		0.000		0.000
II	Instituion & CAPACITY BUILDING		5%	3.67	3.668		2.201		0.660		0.440		0.183		0.183
III	Preparation of DETAILED PROJECT REPORT		1%	0.73	0.734		0.734		0.000		0.000		0.000		0.000
TOTAL			10%	7.335	7.335		5.868		0.660		0.440		0.183		0.183
VII	watershed Development works(NRM)		60%	44.01		10%	7.335	15%	11.0025	15%	11.0025	12%	8.802	08%	5.868
1	ARABLE CONSERVATION WORK														
(i)	Earthen Bund		108	11280	12.182	23	2.594	33	3.722	31	3.497	21	2.369	0	0.000
(ii)	WHS (Tanka)		20	82000	16.400	4	3.280	3	2.460	5	4.100	6	4.920	2	1.640
(iii)	Waste weir		5	14000	0.700	1	0.140	1	0.140	1	0.140	1	0.140	1	0.140
(iv)	Gulley Control Structure Nallah Bunding		5	10600	0.530	1	0.106	1	0.106	1	0.106	1	0.106	1	0.106
(v)	Farm Pond		2	50000	1.000	0	0.000	1	0.500	1	0.500	0	0.000	0	0.000
TOTAL					30.812		6.120		6.928		8.343		7.535		1.886
2	NON ARABLE CONSERVATION WORK														
(i)	V Ditch for PD		10	13760	1.376			10	1.376		0.000		0.000	0	0.000
(ii)	Staggered Contour Trenches for PD		0	11790	0.000			0	0.000		0.000		0.000	0	0.000
(iii)	Dug out Pond		4	50000	2.000	1	0.500	1	0.500	1	0.500		0.000	1	0.500

S. N.	ACTIVITY	Unit	Quantity	Unit Cost	Total cost	FIRST YEAR		SECOND YEAR		THIRD YEAR		FOURTH YEAR		FIFTH YEAR	
						PHY	FIN	PHY	FIN	PHY	FIN	PHY	FIN	PHY	FIN
(iv)	WHS (Tanka)		2	82000	1.640	0	0.000	1	0.820	1	0.820		0.000	0	0.000
(v)	Nallah Bunding with ww		4	24600	0.984	0	0.000	2	0.492	2	0.492	0	0.000	0	0.000
3	DRAINAGE LINE TREATMENT				0.000									0	
(i)	LSCD 'A'		4	18700	0.748	1	0.187	1	0.187	1	0.187	1	0.187	0	0.000
(ii)	LSCD 'B'		4	17200	0.688	0	0.000	1	0.172	1	0.172	1	0.172	1	0.172
(iii)	LSCD 'C'		4	15800	0.632	1	0.158	1	0.158	1	0.158	1	0.158	0	0.000
(iv)	LSCD 'D'		4	14400	0.576	1	0.144	1	0.144	1	0.144	1	0.144	0	0.000
(v)	LSCD 'E'		4	13000	0.520	1	0.130	1	0.130	1	0.130	1	0.130	0	0.000
(vi)	Masonry Check Dam		1		4.034	1	0.096	0	0.096	0	0.057	0	0.476	0	3.309
TOTAL					44.010		7.335		11.003		11.003		8.802		5.867
VIII	PRODUCTION SYSTEM & MICRO ENTERPRISES		15%	11.003											
	For Arable Land														
1	Arable bund		108	320	0.346	15	0.048	20	0.064	25	0.080	24	0.077	24	0.077
2	Agro Forestry		250	73	0.183	25	0.018	150	0.110	50	0.037	0	0.000	25	0.018
3	Horticulture Plantation with fencing & Tanka		20	29400	5.880	10	2.940	10	2.940	0	0.000	0	0.000	0	0.000
4	Horticulture Plantation without fencing (Orchard)		5	10000	0.500	1	0.100	1	0.100	1	0.100	1	0.100	1	0.100
5	Vermi Compost		0	36000	0.000	0	0.000	0	0.000	0	0.000	0	0.000	0	0.000
6	Crop Demonstration		5	2000	0.100	1	0.020	1	0.020	1	0.020	1	0.020	1	0.020
7	Homestead Kitchen Garden		5	1000	0.050	1	0.010	1	0.010	1	0.010	1	0.010	1	0.010
8	Medicinal Plants		5	3000	0.150	1	0.030	1	0.030	1	0.030	1	0.030	1	0.030

S. N.	ACTIVITY	Unit	Quantity	Unit Cost	Total cost	FIRST YEAR		SECOND YEAR		THIRD YEAR		FOURTH YEAR		FIFTH YEAR	
						PHY	FIN	PHY	FIN	PHY	FIN	PHY	FIN	PHY	FIN
	For Non-arable Land						0.000		0.000		0.000		0.000	0	0.000
1	V Ditch for PD		10	2200.000	0.220		0.000	10	0.220		0.000		0.000	0	0.000
2	Staggered Contour Trenches for PD		0	900.000	0.000		0.000	0	0.000		0.000		0.000	0	0.000
3	Fencing of PD (by SW)		0		0.000		0.000	0	0.000		0.000		0.000	0	0.000
4	Fencing of PD (by DCB)		10		2.517	0	0.000	10	2.517		0.000		0.000	0	0.000
1	TOOLKIT, TRAINING & REVOLVING FUND OF SHG														
(i)	KARIGER		1	26250	0.263	1	0.263		0.000		0.000		0.000	0	0.000
(ii)	WHITEWASH & PENT		0	40500	0.000		0.000	0	0.000		0.000		0.000	0	0.000
(iii)	TAILORING		0	67000	0.000		0.000		0.000	0	0.000		0.000	0	0.000
(iv)	MASALA UDYOG		0	42200	0.000		0.000		0.000		0.000		0.000	0	0.000
(v)	BICYCLE/MOBILE		0	34000	0.000		0.000		0.000		0.000	0	0.000	0	0.000
(vi)	KUMAHRI UDYOG		0	22000	0.000		0.000		0.000	0	0.000		0.000	0	0.000
(vii)	ARI TARI UDYOG		0	50000	0.000		0.000	0	0.000		0.000		0.000	0	0.000
2	LIVESTOCK MANAGEMENT														
(i.)	Animal Health Camp		0	20000	0.000	0	0.000	0	0.000	0	0.000	0	0.000	0	0.000
(ii)	Vaccination				0.500		0.100		0.100		0.100		0.100	0	0.100
(iii)	Purchase of Bull / Pada		0	25000	0.000		0.000	0	0.000	0	0.000		0.000	0	0.000
(iv)	A I				0.295		0.200		0.000		0.000		0.000	0	0.095
	TOTAL				11.003		3.729		6.111		0.377		0.337		0.450
IX	CONSOLIDATION PHASE		3%	2.201	2.201								1.320		0.880
	GRAND TOTAL		100%		73.350		18.693		19.534		13.580		12.403		9.141

CHAPTER V
ANNUAL ACTION PLAN THROUGH PROJECT FUND

STATE RAJASTHAN District: JALORE AGROCLIMATIC ZONE: IIB Name of the BLOCK: Name of WATERSHED CATEGORY OF WATERSHED IRRIGATION PERCENTAGE		IWMP-II Badanwadi II B Jalore JALORE II DESERT AREA				UNIT COST 15000 Hac. Geographical Area Effective Area 741 Hac. 741 Total Arable land 1. Unirrigated 626 Hac. Total Nonarable land 1. Pasture 30 Hac. 2. Govt. / waste /OTHER LAND 85 Hac. TOTAL COST 111.15 Lac.									
S. N.	ACTIVITY	Unit	Quantity	Unit Cost	Total cost	FIRST YEAR		SECOND YEAR		THIRD YEAR		FOURTH YEAR		FIFTH YEAR	
						PHY	FIN	PHY	FIN	PHY	FIN	PHY	FIN	PHY	FIN
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
AI.	ADMINISTRATIVE COST		10%	11.115	11.115		2.223		2.223		2.223		2.223		2.223
II	MONITORING		1%	1.112	1.112		0.222		0.222		0.222		0.222		0.222
III	EVALUATION		1%	1.112	1.112		0.222		0.222		0.222		0.222		0.222
TOTAL			12%	13.338	13.338		2.668		2.668		2.668		2.668		2.668
BI	PREPARATORY PHASE ENTRY POINT ACTIVITY		4%	4.45	4.446		4.446		0.000		0.000		0.000		0.000
II	Instituion & CAPACITY BUILDING		5%	5.56	5.558		3.335		1.000		0.667		0.278		0.278
III	Preparation of DETAILED PROJECT REPORT		1%	1.11	1.112		1.112		0.000		0.000		0.000		0.000
TOTAL			10%	11.115	11.115		8.892		1.000		0.667		0.278		0.278
VII	watershed Development works(NRM)		60%	66.69		10%	11.115	15%	16.6725	15%	16.6725	12%	13.338	08%	8.892
1	ARABLE CONSERVATION WORK														
(i)	Earthen Bund		159	11280	17.935	21	2.369	56	6.317	45	5.076	35	3.948	2	0.226
(ii)	WHS (Tanka)		27	82000	22.140	4	3.280	8	6.560	7	5.740	6	4.920	2	1.640
(iii)	Waste weir		5	14000	0.700	2	0.280	1	0.140	1	0.140	1	0.140	0	0.000
(iv)	Gulley Control Structure Nallah Bunding		5	10600	0.530	1	0.106	1	0.106	1	0.106	1	0.106	1	0.106
(v)	Farm Pond		8	50000	4.000	3	1.500	2	1.000	2	1.000	1	0.500	0	0.000
TOTAL					45.305		7.535		14.123		12.062		9.614		1.972
2	NON ARABLE CONSERVATION WORK														
(i)	V Ditch for PD		0	13760	0.000			0	0.000		0.000		0.000	0	0.000
(ii)	Staggered Contour Trenches for PD		0	11790	0.000			0	0.000		0.000		0.000	0	0.000
(iii)	Dug out Pond		5	50000	2.500	1	0.500	1	0.500	1	0.500	2	1.000	0	0.000

S. N.	ACTIVITY	Unit	Quantity	Unit Cost	Total cost	FIRST YEAR		SECOND YEAR		THIRD YEAR		FOURTH YEAR		FIFTH YEAR	
						PHY	FIN	PHY	FIN	PHY	FIN	PHY	FIN	PHY	FIN
(iv)	WHS (Tanka)		2	82000	1.640	1	0.820	0	0.000	1	0.820		0.000	0	0.000
(v)	Nallah Bunding with ww		5	24600	1.230	2	0.492	2	0.492	0	0.000	0	0.000	1	0.246
3	DRAINAGE LINE TREATMENT													0	
(i)	LSCD 'A'		15	18700	2.805	2	0.374	2	0.374	5	0.935	2	0.374	4	0.748
(ii)	LSCD 'B'		15	17200	2.580	2	0.344	3	0.516	4	0.688	2	0.344	4	0.688
(iii)	LSCD 'C'		15	15800	2.370	2	0.316	3	0.474	2	0.316	3	0.474	5	0.790
(iv)	LSCD 'D'		15	14400	2.160	3	0.432	0	0.000	4	0.576	4	0.576	4	0.576
(v)	LSCD 'E'		15	13000	1.950	2	0.260	1	0.130	5	0.650	5	0.650	2	0.260
(vi)	Masonry Check Dam		1		4.150	0	0.042	0	0.064	0	0.126	0	0.306	1	3.612
TOTAL					66.690		11.115		16.673		16.673		13.338		8.892
VIII	PRODUCTION SYSTEM & MICRO ENTERPRISES		15%	16.673	0.000										
	For Arable Land														
1	Arable bund		159	320	0.509	25	0.080	36	0.115	39	0.125	24	0.077	35	0.112
2	Agro Forestry		1500	73	1.095	125	0.091	150	0.110	325	0.237	250	0.183	650	0.475
3	Horticulture Plantation with fencing & Tanka		27	29400	7.938	10	2.940	10	2.940	5	1.470	2	0.588	0	0.000
4	Horticulture Plantation without fencing (Orchard)		4	10000	0.400		0.000	1	0.100	1	0.100	1	0.100	1	0.100
5	Vermi Compost		1	36000	0.360	1	0.360	0	0.000	0	0.000	0	0.000	0	0.000
6	Crop Demonstration		2	2000	0.040	0	0.000	0	0.000	1	0.020	0	0.000	1	0.020
7	Homestead Kitchen Garden		2	1000	0.020	1	0.010	0	0.000	1	0.010	0	0.000	0	0.000
8	Medicinal Plants		2	3000	0.060	0	0.000	1	0.030	0	0.000	1	0.030	0	0.000

S. N.	ACTIVITY	Unit	Quantity	Unit Cost	Total cost	FIRST YEAR		SECOND YEAR		THIRD YEAR		FOURTH YEAR		FIFTH YEAR	
						PHY	FIN	PHY	FIN	PHY	FIN	PHY	FIN	PHY	FIN
	For Non-arable Land						0.000		0.000		0.000		0.000	0	0.000
1	V Ditch for PD		0	2200.000	0.000		0.000	0	0.000		0.000		0.000	0	0.000
2	Staggered Contour Trenches for PD		0	900.000	0.000		0.000	0	0.000		0.000		0.000	0	0.000
3	Fencing of PD (by SW)		0		0.000		0.000	0	0.000		0.000		0.000	0	0.000
4	Fencing of PD (by DCB)		0		0.000		0.000	0	0.000		0.000		0.000	0	0.000
1	TOOLKIT, TRAINING & REVOLVING FUND OF SHG														
(i)	KARIGER		4	26250	1.050	2	0.525		0.000		0.000		0.000	2	0.525
(ii)	WHITEWASH & PENT		1	40500	0.405		0.000	0	0.000		0.000		0.000	1	0.405
(iii)	TAILORING		0	67000	0.000		0.000		0.000	0	0.000		0.000	0	0.000
(iv)	MASALA UDYOG		1	42200	0.422		0.000		0.000		0.000		0.000	1	0.422
(v)	BICYCLE/MOBILE		1	34000	0.340		0.000		0.000		0.000	0	0.000	1	0.340
(vi)	KUMAHRI UDYOG		0	22000	0.000		0.000		0.000	0	0.000		0.000	0	0.000
(vii)	ARI TARI UDYOG		1	50000	0.500		0.000	0	0.000		0.000		0.000	1	0.500
2	LIVESTOCK MANAGEMENT														
(i.)	Animal Health Camp		10	20000	2.000	2	0.400	1	0.200	0	0.000	2	0.400	5	1.000
(ii)	Vaccination				0.500		0.100		0.100		0.100		0.100	0	0.100
(iii)	Purchase of Bull / Pada		1	25000	0.250		0.000	1	0.250	0	0.000		0.000	0	0.000
(iv)	A I				0.784		0.200		0.200		0.200		0.100	0	0.084
	TOTAL				16.673		4.706		4.045		2.262		1.577		4.083
IX	CONSOLIDATION PHASE		3%	3.335	3.335								2.001		1.334
	GRAND TOTAL		100%		111.150		27.381		24.385		22.270		19.861		17.253

111.150

CHAPTER V
ANNUAL ACTION PLAN THROUGH PROJECT FUND

STATE RAJASTHAN		IWMP-II				UNIT COST									
District: JALORE		Oun				Geographical Area									
AGROCLIMATIC ZONE: IIB		II B				Effective Area									
Name of the BLOCK:		Jalore				Total Arable land									
Name of WATERSHED		JALORE II				1. Unirrigated									
CATEGORY OF WATERSHED		DESERT AREA				Total Nonarable land									
IRRIGATION PERCENTAGE						1. Pasture									
						2. Govt. / waste / OTHER LAND									
						TOTAL COST									
S. N.	ACTIVITY	Unit	Quantity	Unit Cost	Total cost	FIRST YEAR		SECOND YEAR		THIRD YEAR		FOURTH YEAR		FIFTH YEAR	
						PHY	FIN	PHY	FIN	PHY	FIN	PHY	FIN	PHY	FIN
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
AI.	ADMINISTRATIVE COST		10%	3.795	3.795		0.759		0.759		0.759		0.759		0.759
II	MONITORING		1%	0.380	0.380		0.076		0.076		0.076		0.076		0.076
III	EVALUATION		1%	0.380	0.380		0.076		0.076		0.076		0.076		0.076
TOTAL			12%	4.554	4.554		0.911		0.911		0.911		0.911		0.911
BI	PREPARATORY PHASE ENTRY POINT ACTIVITY		4%	1.52	1.518		1.518		0.000		0.000		0.000		0.000
II	Instituion & CAPACITY BUILDING		5%	1.90	1.898		1.139		0.342		0.228		0.095		0.095
III	Preparation of DETAILED PROJECT REPORT		1%	0.38	0.380		0.380		0.000		0.000		0.000		0.000
TOTAL			10%	3.795	3.795		3.036		0.342		0.228		0.095		0.095
VII	watershed Development works(NRM)		60%	22.77		10%	3.795	15%	5.6925	15%	5.6925	12%	4.554	08%	3.036
1	ARABLE CONSERVATION WORK														
(i)	Earthen Bund		46	11280	5.189	9	1.015	20	2.256	12	1.354	5	0.564	0	0.000
(ii)	WHS (Tanka)		5	82000	4.100	1	0.820	2	1.640	2	1.640	0	0.000	0	0.000
(iii)	Waste weir		5	14000	0.700	1	0.140	0	0.000	3	0.420	1	0.140	0	0.000
(iv)	Gulley Control Structure Nallah Bunding		5	10600	0.53	1	0.106	1	0.106	1	0.106	2	0.212	0	0.000
(v)	Farm Pond		2	50000	1.00	1	0.500	0	0.000	1	0.500	0	0.000	0	0.000
TOTAL					11.519		2.581		4.002		4.020		0.916		0.000
2	NON ARABLE CONSERVATION WORK														
(i)	V Ditch for PD		0	13760	0.00			0	0.000		0.000		0.000	0	0.000
(ii)	Staggered Contour Trenches for PD		0	11790	0.00			0	0.000		0.000		0.000	0	0.000
(iii)	Dug out Pond		5	50000	2.50	0	0.000	2	1.000	2	1.000	1	0.500	0	0.000

S. N.	ACTIVITY	Unit	Quantity	Unit Cost	Total cost	FIRST YEAR		SECOND YEAR		THIRD YEAR		FOURTH YEAR		FIFTH YEAR	
						PHY	FIN	PHY	FIN	PHY	FIN	PHY	FIN	PHY	FIN
(iv)	WHS (Tanka)		2	82000	1.64	0	0.000	0	0.000	0	0.000	2	1.640	0	0.000
(v)	Nallah Bunding with ww		5	24600	1.23	0	0.000	2	0.492	1	0.246	2	0.492	0	0.000
3	DRAINAGE LINE TREATMENT													0	
(i)	LSCD 'A'		2	18700	0.37	1	0.187	0	0.000	0	0.000	1	0.187	0	0.000
(ii)	LSCD 'B'		2	17200	0.34	1	0.172	0	0.000	0	0.000	1	0.172	0	0.000
(iii)	LSCD 'C'		2	15800	0.32	1	0.158	1	0.158	0	0.000	0	0.000	0	0.000
(iv)	LSCD 'D'		2	14400	0.29	1	0.144	0	0.000	1	0.144	0	0.000	0	0.000
(v)	LSCD 'E'		2	13000	0.26	1	0.130	0	0.000	1	0.130	0	0.000	0	0.000
(vi)	Masonry Check Dam		1		4.299	0	0.423	0	0.040	0	0.153	1	0.647	0	3.036
TOTAL					22.770		3.795		5.692		5.693		4.554		3.036
VIII	PRODUCTION SYSTEM & MICRO ENTERPRISES		15%	5.693											
	For Arable Land														
1	Arable bund		46	320	0.15	20	0.064	10	0.032	8	0.026	7	0.022	1	0.003
2	Agro Forestry		250	73	0.18	75	0.055	50	0.037	50	0.037	75	0.055	0	0.000
3	Horticulture Plantation with fencing & Tanka		5	29400	1.47	1	0.294	2	0.588	1	0.294	1	0.294	0	0.000
4	Horticulture Plantation without fencing (Orchard)		2	10000	0.20		0.000	1	0.100	1	0.100	0	0.000	0	0.000
5	Vermi Compost		0	36000	0.00	0	0.000	0	0.000	0	0.000	0	0.000	0	0.000
6	Crop Demonstration		5	2000	0.10	1	0.020	0	0.000	2	0.040	0	0.000	2	0.040
7	Homestead Kitchen Garden		5	1000	0.05	2	0.020	1	0.010	0	0.000	0	0.000	2	0.020
8	Medicinal Plants		2	3000	0.06	1	0.030	0	0.000	0	0.000	1	0.030	0	0.000

S. N.	ACTIVITY	Unit	Quantity	Unit Cost	Total cost	FIRST YEAR		SECOND YEAR		THIRD YEAR		FOURTH YEAR		FIFTH YEAR	
						PHY	FIN	PHY	FIN	PHY	FIN	PHY	FIN	PHY	FIN
	For Non-arable Land						0.000		0.000		0.000		0.000	0	0.000
1	V Ditch for PD		0	2200.000	0.00		0.000	0	0.000		0.000		0.000	0	0.000
2	Staggered Contour Trenches for PD		0	900.000	0.00		0.000	0	0.000		0.000		0.000	0	0.000
3	Fencing of PD (by SW)		0		0.00		0.000	0	0.000		0.000		0.000	0	0.000
4	Fencing of PD (by DCB)		0		2.517		0.000	0	0.000		0.000		0.000	0	2.517
1	TOOLKIT, TRAINING & REVOLVING FUND OF SHG														
(i)	KARIGER		1	26250	0.263	1	0.263		0.000		0.000		0.000	0	0.000
(ii)	WHITEWASH & PENT		0	40500	0.000		0.000	0	0.000		0.000		0.000	0	0.000
(iii)	TAILORING		0	67000	0.000		0.000		0.000	0	0.000		0.000	0	0.000
(iv)	MASALA UDYOG		0	42200	0.000		0.000		0.000		0.000		0.000	0	0.000
(v)	BICYCLE/MOBILE		0	34000	0.000		0.000		0.000		0.000	0	0.000	0	0.000
(vi)	KUMAHRI UDYOG		0	22000	0.000		0.000		0.000	0	0.000		0.000	0	0.000
(vii)	ARI TARI UDYOG		0	50000	0.000		0.000	0	0.000		0.000		0.000	0	0.000
2	LIVESTOCK MANAGEMENT													0	
(i.)	Animal Health Camp		0	20000	0.000	0	0.000	0	0.000	0	0.000	0	0.000	0	0.000
(ii)	Vaccination				0.000		0.000		0.000		0.000		0.000	0	0.000
(iii)	Purchase of Bull / Pada		0	25000	0.000		0.000	0	0.000	0	0.000		0.000	0	0.000
(iv)	A I				0.703		0.200		0.300		0.000		0.100	0	0.103
	TOTAL				5.692		0.945		1.067		0.496		0.501		2.683
IX	CONSOLIDATION PHASE		3%	1.139	1.139								0.683		0.455
	GRAND TOTAL		100%		37.950		8.687		8.011		7.327		6.744		7.180

S. N.	ACTIVITY	Unit	Quantity	Unit Cost	Total cost	FIRST YEAR		SECOND YEAR		THIRD YEAR		FOURTH YEAR		FIFTH YEAR
						PHY	FIN	PHY	FIN	PHY	FIN	PHY	FIN	PHY
						(iv)	WHS (Tanka)		0	82000	0.000	0	0.000	0

S. N.	ACTIVITY	Unit	Quantity	Unit Cost	Total cost	FIRST YEAR		SECOND YEAR		THIRD YEAR		FOURTH YEAR		FIFTH YEAR
						PHY	FIN	PHY	FIN	PHY	FIN	PHY	FIN	PHY
(v)	Nallah Bunding with ww		0	24600	0.000	0	0.000	0	0.000	0	0.000	0	0.000	0
3	DRAINAGE LINE TREATMENT													
(i)	LSCD 'A'		2	18700	0.374	1	0.187	0	0.000	1	0.187	0	0.000	0
(ii)	LSCD 'B'		2	17200	0.344	1	0.172	1	0.172	0	0.000	0	0.000	0
(iii)	LSCD 'C'		2	15800	0.316	0	0.000	0	0.000	2	0.316	0	0.000	0
(iv)	LSCD 'D'		2	14400	0.288	0	0.000	0	0.000	1	0.144	1	0.144	0
(v)	LSCD 'E'		2	13000	0.260	2	0.260	0	0.000	0	0.000	0	0.000	0
(vi)	Masonry Check Dam		1		2.126	0	0.111	0	0.117	0	0.536	0	0.631	1
TOTAL					10.080		1.680		2.520		2.520		2.016	
VIII	PRODUCTION SYSTEM & MICRO ENTERPRISES		15%	2.520										
	For Arable Land													
1	Arable bund		25	320	0.080	5	0.016	5	0.016	4	0.013	3	0.010	8
2	Agro Forestry		550	73	0.402	150	0.110	115	0.084	65	0.047	55	0.040	165
3	Horticulture Plantation with fencing & Tanka		2	29400	0.588	0	0.000	0	0.000	0	0.000	2	0.588	0
4	Horticulture Plantation without fencing (Orchard)		0	10000	0.000		0.000	0	0.000	0	0.000	0	0.000	0
5	Vermi Compost		0	36000	0.000	0	0.000	0	0.000	0	0.000	0	0.000	0
6	Crop Demonstration		0	2000	0.000	0	0.000	0	0.000	0	0.000	0	0.000	0
7	Homestead Kitchen Garden		0	1000	0.000	0	0.000	0	0.000	0	0.000	0	0.000	0
8	Medicinal Plants		0	3000	0.000	0	0.000	0	0.000	0	0.000	0	0.000	0
	For Non-arable Land						0.000		0.000		0.000		0.000	0
1	V Ditch for PD		0	2200.000	0.000		0.000	0	0.000		0.000		0.000	0
2	Staggered Contour Trenches for PD		0	900.000	0.000		0.000	0	0.000		0.000		0.000	0
3	Fencing of PD (by SW)		0		0.000		0.000	0	0.000		0.000		0.000	0
4	Fencing of PD (by DCB)		0		0.000		0.000	0	0.000		0.000		0.000	0

CHAPTER V
ANNUAL ACTION PLAN THROUGH CONVERGENCE

STATE RAJASTHAN
District: JALORE
AGROCLIMATIC ZONE: IIB
Name of the BLOCK:
Name of WATERSHED
CATEGORY OF WATERSHED
IRRIGATION PERCENTAGE

IWMP-II
Samtipura
II B
Jalore
JALORE II
DESERT AREA

UNIT COST 15000 Hac.
Geographical Area
Effective Area 1013 Hac.
Total Arable land
1. Unirrigated 709 Hac.
Total Nonarable land
1. Pasture 207 Hac.
2. Govt. / waste /OTHER LA 97 Hac.
TOTAL COST 151.95 Lac.

S. N.	ACTIVITY	Unit	Quantity	Unit Cost	Total cost	FIRST YEAR		SECOND YEAR		THIRD YEAR		FOURTH YEAR		FIFTH YEAR	
						PHY	FIN	PHY	FIN	PHY	FIN	PHY	FIN	PHY	FIN
						7	8	9	10	11	12	13	14	15	16
1	2	3	4	5	6										
AI.	ADMINISTRATIVE COST	10%		0.000	0.000		0.000		0.000		0.000		0.000		0.000
II	MONITORING	1%		0.000	0.000		0.000		0.000		0.000		0.000		0.000
III	EVALUATION	1%		0.000	0.000		0.000		0.000		0.000		0.000		0.000
	TOTAL	12%		0.000	0.000		0.000		0.000		0.000		0.000		0.000
BI	PREPARATORY PHASE ENTRY POINT ACTIVITY	4%		0.00	0.000		0.000		0.000		0.000		0.000		0.000
II	Instituion & CAPACITY BUILDING	5%		0.00	0.000		0.000		0.000		0.000		0.000		0.000
III	Preparation of DETAILED PROJECT REPORT	1%		0.00	0.000		0.000		0.000		0.000		0.000		0.000
	TOTAL	10%		0.00	0.000		0.000		0.000		0.000		0.000		0.000
	<u>W/S WORK PHASE</u>														
VII	NRM														
1	ARABLE CONSERVATION WORK														
(i)	Earthen Bund		80	11280	9.024	0	0.000	10	1.128	20	2.256	30	3.384	20	2.256
(ii)	WHS (Tanka)		20	82000	16.400	0	0.000	10	8.200	10	8.200	0	0.000	0	0.000
(iii)	Waste weir		10	14000	1.400	0	0.000	3	0.420	3	0.420	2	0.280	2	0.280
(iv)	Gulley Control Structure Nallah Bunding		0	10600	0.000	0	0.000	0	0.000	0	0.000	0	0.000	0	0.000
(v)	Farm Pond		8	50000	4.000	0	0.000	2	1.000	2	1.000	2	1.000	2	1.000
2	NON ARABLE CONSERVATION WORK														
(i)	V Ditch for PD		0	13760	0.000			0	0.000		0.000		0.000	0	0.000

S. N.	ACTIVITY	Unit	Quantity	Unit Cost	Total cost	FIRST YEAR		SECOND YEAR		THIRD YEAR		FOURTH YEAR		FIFTH YEAR	
						PHY	FIN	PHY	FIN	PHY	FIN	PHY	FIN	PHY	FIN
(ii)	Staggered Contour Trenches for PD		0	11790	0.000			0	0.000		0.000		0.000	0	0.000
(iii)	Dug out Pond		3	50000	1.500	0	0.000	1	0.500	1	0.500		0.000	1	0.500
(iv)	WHS (Tanka)		3	82000	2.460	0	0.000	1	0.820	1	0.820		0.000	1	0.820
(v)	Nallah Bunding with ww		8	24600	1.968	0	0.000	2	0.492	2	0.492	2	0.492	2	0.492
3	DRAINAGE LINE TREATMENT														
(i)	LSCD 'A'		0	18700	0.000	0	0.000	0	0.000	0	0.000	0	0.000	0	0.000
(ii)	LSCD 'B'		0	17200	0.000	0	0.000	0	0.000	0	0.000	0	0.000	0	0.000
(iii)	LSCD 'C'		0	15800	0.000	0	0.000	0	0.000	0	0.000	0	0.000	0	0.000
(iv)	LSCD 'D'		0	14400	0.000	0	0.000	0	0.000	0	0.000	0	0.000	0	0.000
(v)	LSCD 'E'		0	13000	0.000	0	0.000	0	0.000	0	0.000	0	0.000	0	0.000
(vi)	Masonry Check Dam		0		0.000	0	0.000	0	0.000	0	0.000	0	0.000	0	#REF!
TOTAL					36.752		0.000		12.560		13.688		5.156		#REF!
VIII	PRODUCTION SYSTEM & MICRO ENTERPRISES														
	For Arable Land														
1	Arable bund		0	320	0.000		0.000	0	0.000	0	0.000	0	0.000	0	0.000
2	Agro Forestry		0	73	0.000		0.000	0	0.000	0	0.000	0	0.000	0	0.000
3	Horticulture Plantation with fencing & Tanka		20	29400	5.880	0	0.000	5	1.470	5	1.470	5	1.470	5	1.470
4	Horticulture Plantation without fencing (Orchard)		3	10000	0.300	0	0.000	1	0.100	1	0.100	1	0.100	0	0.000
5	Vermi Compost		0	36000	0.000	0	0.000	0	0.000	0	0.000	0	0.000	0	0.000
6	Crop Demonstration		0	2000	0.000	0	0.000	0	0.000	0	0.000	0	0.000	0	0.000
7	Homestead Kitchen Garden		0	1000	0.000	0	0.000	0	0.000	0	0.000	0	0.000	0	0.000
8	Medicinal Plants		0	3000	0.000	0	0.000	0	0.000	0	0.000	0	0.000	0	0.000
	For Non-arable Land						0.000		0.000		0.000		0.000	0	0.000
1	V Ditch for PD		0	2200.000	0.000		0.000	0	0.000		0.000		0.000	0	0.000
2	Staggered Contour Trenches for PD		0	900.000	0.000		0.000	0	0.000		0.000		0.000	0	0.000
3	Fencing of PD (by SW)		0		0.000		0.000	0	0.000		0.000		0.000	0	0.000
4	Fencing of PD (by DCB)		0		0.000		0.000	0	0.000		0.000		0.000	0	0.000
TOTAL					6.180		0.000		1.570		1.570		1.570		1.470
GRAND TOTAL					42.932		0.000		14.130		15.258		6.726		#REF!

CHAPTER V
ANNUAL ACTION PLAN THROUGH CONVERGENCE

STATE RAJASTHAN District: JALORE AGROCLIMATIC ZONE: IIB Name of the BLOCK: Name of WATERSHED CATEGORY OF WATERSHED IRRIGATION PERCENTAGE	IWMP-II Samtipura II B Jalore JALORE II DESERT AREA	UNIT COST 15000 Hac. Geographical Area Effective Area 963 Hac. Total Arable land 1. Unirrigated 794 Hac. Total Nonarable land 1. Pasture 93 Hac. 2. Govt. / waste / OTHER LAI 76 Hac. TOTAL COST 144.45 Lac.
---	---	---

S. N.	ACTIVITY	Unit	Quantity	Unit Cost	Total cost	FIRST YEAR		SECOND YEAR		THIRD YEAR		FOURTH YEAR		FIFTH YEAR	
						PHY	FIN	PHY	FIN	PHY	FIN	PHY	FIN	PHY	FIN
						7	8	9	10	11	12	13	14	15	16
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
AI.	ADMINISTRATIVE COST	10%		0.000	0.000		0.000		0.000		0.000		0.000		0.000
II	MONITORING	1%		0.000	0.000		0.000		0.000		0.000		0.000		0.000
III	EVALUATION	1%		0.000	0.000		0.000		0.000		0.000		0.000		0.000
	TOTAL	12%		0.000	0.000		0.000		0.000		0.000		0.000		0.000
BI	PREPARATORY PHASE ENTRY POINT ACTIVITY	4%		0.00	0.000		0.000		0.000		0.000		0.000		0.000
II	Instituion & CAPACITY BUILDING	5%		0.00	0.000		0.000		0.000		0.000		0.000		0.000
III	Preparation of DETAILED PROJECT REPORT	1%		0.00	0.000		0.000		0.000		0.000		0.000		0.000
	TOTAL	10%		0.00	0.000		0.000		0.000		0.000		0.000		0.000
	<u>W/S WORK PHASE</u>														
VII	NRM														
1	ARABLE CONSERVATION WORK														
(i)	Earthen Bund		80	11280	9.024	0	0.000	10	1.128	20	2.256	30	3.384	20	2.256
(ii)	WHS (Tanka)		20	82000	16.400	0	0.000	10	8.200	10	8.200	0	0.000	0	0.000
(iii)	Waste weir		10	14000	1.400	0	0.000	3	0.420	3	0.420	2	0.280	2	0.280
(iv)	Gulley Control Structure Nallah Bunding		0	10600	0.000	0	0.000	0	0.000	0	0.000	0	0.000	0	0.000
(v)	Farm Pond		8	50000	4.000	0	0.000	2	1.000	2	1.000	2	1.000	2	1.000
2	NON ARABLE CONSERVATION WORK														
(i)	V Ditch for PD		0	13760	0.000			0	0.000		0.000		0.000	0	0.000

S. N.	ACTIVITY	Unit	Quantity	Unit Cost	Total cost	FIRST YEAR		SECOND YEAR		THIRD YEAR		FOURTH YEAR		FIFTH YEAR	
						PHY	FIN	PHY	FIN	PHY	FIN	PHY	FIN	PHY	FIN
(ii)	Staggered Contour Trenches for PD		0	11790	0.000			0	0.000		0.000		0.000	0	0.000
(iii)	Dug out Pond		3	50000	1.500	0	0.000	1	0.500	1	0.500		0.000	1	0.500
(iv)	WHS (Tanka)		3	82000	2.460	0	0.000	1	0.820	1	0.820		0.000	1	0.820
(v)	Nallah Bunding with ww		8	24600	1.968	0	0.000	2	0.492	2	0.492	2	0.492	2	0.492
3	DRAINAGE LINE TREATMENT														
(i)	LSCD 'A'		0	18700	0.000	0	0.000	0	0.000	0	0.000	0	0.000	0	0.000
(ii)	LSCD 'B'		0	17200	0.000	0	0.000	0	0.000	0	0.000	0	0.000	0	0.000
(iii)	LSCD 'C'		0	15800	0.000	0	0.000	0	0.000	0	0.000	0	0.000	0	0.000
(iv)	LSCD 'D'		0	14400	0.000	0	0.000	0	0.000	0	0.000	0	0.000	0	0.000
(v)	LSCD 'E'		0	13000	0.000	0	0.000	0	0.000	0	0.000	0	0.000	0	0.000
(vi)	Masonry Check Dam		0		0.000	0	0.000	0	0.000	0	0.000	0	0.000	0	#REF!
TOTAL					36.752		0.000		12.560		13.688		5.156		#REF!
VIII	PRODUCTION SYSTEM & MICRO ENTERPRISES														
	For Arable Land														
1	Arable bund		0	320	0.000		0.000	0	0.000	0	0.000	0	0.000	0	0.000
2	Agro Forestry		0	73	0.000		0.000	0	0.000	0	0.000	0	0.000	0	0.000
3	Horticulture Plantation with fencing & Tanka		20	29400	5.880	0	0.000	5	1.470	5	1.470	5	1.470	5	1.470
4	Horticulture Plantation without fencing (Orchard)		3	10000	0.300	0	0.000	1	0.100	1	0.100	1	0.100	0	0.000
5	Vermi Compost		0	36000	0.000	0	0.000	0	0.000	0	0.000	0	0.000	0	0.000
6	Crop Demonstration		0	2000	0.000	0	0.000	0	0.000	0	0.000	0	0.000	0	0.000
7	Homestead Kitchen Garden		0	1000	0.000	0	0.000	0	0.000	0	0.000	0	0.000	0	0.000
8	Medicinal Plants		0	3000	0.000	0	0.000	0	0.000	0	0.000	0	0.000	0	0.000
	For Non-arable Land						0.000		0.000		0.000		0.000	0	0.000
1	V Ditch for PD		0	2200.000	0.000		0.000	0	0.000		0.000		0.000	0	0.000
2	Staggered Contour Trenches for PD		0	900.000	0.000		0.000	0	0.000		0.000		0.000	0	0.000
3	Fencing of PD (by SW)		0		0.000		0.000	0	0.000		0.000		0.000	0	0.000
TOTAL					6.180		0.000		1.570		1.570		1.570		1.470
GRAND TOTAL					42.932		0.000		14.130		15.258		6.726		#REF!

CHAPTER V
ANNUAL ACTION PLAN THROUGH CONVERGENCE

STATE RAJASTHAN District: JALORE AGROCLIMATIC ZONE: IIB Name of the BLOCK: Name of WATERSHED CATEGORY OF WATERSHED IRRIGATION PERCENTAGE		IWMP-II Leta II B Jalore JALORE II DESERT AREA		UNIT COST 15000 Hac. Geographical Area Effective Area 627 Hac. Total Arable land 1. Unirrigated 473 Hac. Total Nonarable land 1. Pasture 103 Hac. 2. Govt. / waste /OTHER LA 51 Hac. TOTAL COST 94.05 Lac.											
S. N.	ACTIVITY	Unit	Quantity	Unit Cost	Total cost	FIRST YEAR		SECOND YEAR		THIRD YEAR		FOURTH YEAR		FIFTH YEAR	
						PHY	FIN	PHY	FIN	PHY	FIN	PHY	FIN	PHY	FIN
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
AI.	ADMINISTRATIVE COST	10%		0.000	0.000		0.000		0.000		0.000		0.000		0.000
II	MONITORING	1%		0.000	0.000		0.000		0.000		0.000		0.000		0.000
III	EVALUATION	1%		0.000	0.000		0.000		0.000		0.000		0.000		0.000
TOTAL		12%		0.000	0.000		0.000		0.000		0.000		0.000		0.000
BI	PREPARATORY PHASE ENTRY POINT ACTIVITY	4%		0.00	0.000		0.000		0.000		0.000		0.000		0.000
II	Instituion & CAPACITY BUILDING	5%		0.00	0.000		0.000		0.000		0.000		0.000		0.000
III	Preparation of DETAILED PROJECT REPORT	1%		0.00	0.000		0.000		0.000		0.000		0.000		0.000
TOTAL		10%		0.00	0.000		0.000		0.000		0.000		0.000		0.000
	<u>W/S WORK PHASE</u>														
VII	NRM														
1	ARABLE CONSERVATION WORK														
(i)	Earthen Bund		80	11280	9.024	0	0.000	10	1.128	20	2.256	30	3.384	20	2.256
(ii)	WHS (Tanka)		20	82000	16.400	0	0.000	10	8.200	10	8.200	0	0.000	0	0.000
(iii)	Waste weir		10	14000	1.400	0	0.000	3	0.420	3	0.420	2	0.280	2	0.280
(iv)	Gulley Control Structure Nallah Bunding		0	10600	0.000	0	0.000	0	0.000	0	0.000	0	0.000	0	0.000
(v)	Farm Pond		8	50000	4.000	0	0.000	2	1.000	2	1.000	2	1.000	2	1.000
2	NON ARABLE CONSERVATION WORK														
(i)	V Ditch for PD		0	13760	0.000			0	0.000		0.000		0.000	0	0.000

S. N.	ACTIVITY	Unit	Quantity	Unit Cost	Total cost	FIRST YEAR		SECOND YEAR		THIRD YEAR		FOURTH YEAR		FIFTH YEAR	
						PHY	FIN	PHY	FIN	PHY	FIN	PHY	FIN	PHY	FIN
(ii)	Staggered Contour Trenches for PD		0	11790	0.000			0	0.000		0.000		0.000	0	0.000
(iii)	Dug out Pond		3	50000	1.500	0	0.000	1	0.500	1	0.500		0.000	1	0.500
(iv)	WHS (Tanka)		3	82000	2.460	0	0.000	1	0.820	1	0.820		0.000	1	0.820
(v)	Nallah Bunding with ww		8	24600	1.968	0	0.000	2	0.492	2	0.492	2	0.492	2	0.492
3	DRAINAGE LINE TREATMENT														
(i)	LSCD 'A'		0	18700	0.000	0	0.000	0	0.000	0	0.000	0	0.000	0	0.000
(ii)	LSCD 'B'		0	17200	0.000	0	0.000	0	0.000	0	0.000	0	0.000	0	0.000
(iii)	LSCD 'C'		0	15800	0.000	0	0.000	0	0.000	0	0.000	0	0.000	0	0.000
(iv)	LSCD 'D'		0	14400	0.000	0	0.000	0	0.000	0	0.000	0	0.000	0	0.000
(v)	LSCD 'E'		0	13000	0.000	0	0.000	0	0.000	0	0.000	0	0.000	0	0.000
(vi)	Masonry Check Dam		0		0.000	0	0.000	0	0.000	0	0.000	0	0.000	0	#REF!
TOTAL					36.752		0.000		12.560		13.688		5.156		#REF!
VIII	PRODUCTION SYSTEM & MICRO ENTERPRISES														
	For Arable Land														
1	Arable bund		0	320	0.000		0.000	0	0.000	0	0.000	0	0.000	0	0.000
2	Agro Forestry		0	73	0.000		0.000	0	0.000	0	0.000	0	0.000	0	0.000
3	Horticulture Plantation with fencing & Tanka		20	29400	5.880	0	0.000	5	1.470	5	1.470	5	1.470	5	1.470
4	Horticulture Plantation without fencing (Orchard)		3	10000	0.300	0	0.000	1	0.100	1	0.100	1	0.100	0	0.000
5	Vermi Compost		0	36000	0.000	0	0.000	0	0.000	0	0.000	0	0.000	0	0.000
6	Crop Demonstration		0	2000	0.000	0	0.000	0	0.000	0	0.000	0	0.000	0	0.000
7	Homestead Kitchen Garden		0	1000	0.000	0	0.000	0	0.000	0	0.000	0	0.000	0	0.000
8	Medicinal Plants		0	3000	0.000	0	0.000	0	0.000	0	0.000	0	0.000	0	0.000
	For Non-arable Land						0.000		0.000		0.000		0.000	0	0.000
1	V Ditch for PD		0	2200.000	0.000		0.000	0	0.000		0.000		0.000	0	0.000
2	Staggered Contour Trenches for PD		0	900.000	0.000		0.000	0	0.000		0.000		0.000	0	0.000
3	Fencing of PD (by SW)		0		0.000		0.000	0	0.000		0.000		0.000	0	0.000
TOTAL					6.180		0.000		1.570		1.570		1.570		1.470
GRAND TOTAL					42.932		0.000		14.130		15.258		6.726		#REF!

CHAPTER V
ANNUAL ACTION PLAN THROUGH CONVERGENCE

STATE RAJASTHAN District: JALORE AGROCLIMATIC ZONE: IIB Name of the BLOCK: Name of WATERSHED CATEGORY OF WATERSHED IRRIGATION PERCENTAGE	IWMP-II Godan II B Jalore JALORE II DESERT AREA	UNIT COST 15000 Hac. Geographical Area Effective Area 489 Hac. Total Arable land 1. Unirrigated 378 Hac. Total Nonarable land 1. Pasture 30 Hac. 2. Govt. / waste / OTHER LA 81 Hac. TOTAL COST 73.35 Lac.
---	---	---

S. N.	ACTIVITY	Unit	Quantity	Unit Cost	Total cost	FIRST YEAR		SECOND YEAR		THIRD YEAR		FOURTH YEAR		FIFTH YEAR	
						PHY	FIN	PHY	FIN	PHY	FIN	PHY	FIN	PHY	FIN
						7	8	9	10	11	12	13	14	15	16
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
AI.	ADMINISTRATIVE COST	10%		0.000	0.000		0.000		0.000		0.000		0.000		0.000
II	MONITORING	1%		0.000	0.000		0.000		0.000		0.000		0.000		0.000
III	EVALUATION	1%		0.000	0.000		0.000		0.000		0.000		0.000		0.000
	TOTAL	12%		0.000	0.000		0.000		0.000		0.000		0.000		0.000
BI	PREPARATORY PHASE ENTRY POINT ACTIVITY	4%		0.00	0.000		0.000		0.000		0.000		0.000		0.000
II	Instituion & CAPACITY BUILDING	5%		0.00	0.000		0.000		0.000		0.000		0.000		0.000
III	Preparation of DETAILED PROJECT REPORT	1%		0.00	0.000		0.000		0.000		0.000		0.000		0.000
	TOTAL	10%		0.00	0.000		0.000		0.000		0.000		0.000		0.000
	<u>W/S WORK PHASE</u>														
VII	NRM														
1	ARABLE CONSERVATION WORK														
(i)	Earthen Bund		80	11280	9.024	0	0.000	10	1.128	20	2.256	30	3.384	20	2.256
(ii)	WHS (Tanka)		20	82000	16.400	0	0.000	10	8.200	10	8.200	0	0.000	0	0.000
(iii)	Waste weir		10	14000	1.400	0	0.000	3	0.420	3	0.420	2	0.280	2	0.280
(iv)	Gulley Control Structure Nallah Bunding		0	10600	0.000	0	0.000	0	0.000	0	0.000	0	0.000	0	0.000
(v)	Farm Pond		8	50000	4.000	0	0.000	2	1.000	2	1.000	2	1.000	2	1.000
2	NON ARABLE CONSERVATION WORK														
(i)	V Ditch for PD		0	13760	0.000			0	0.000		0.000		0.000	0	0.000

S. N.	ACTIVITY	Unit	Quantity	Unit Cost	Total cost	FIRST YEAR		SECOND YEAR		THIRD YEAR		FOURTH YEAR		FIFTH YEAR	
						PHY	FIN	PHY	FIN	PHY	FIN	PHY	FIN	PHY	FIN
(ii)	Staggered Contour Trenches for PD		0	11790	0.000			0	0.000		0.000		0.000	0	0.000
(iii)	Dug out Pond		3	50000	1.500	0	0.000	1	0.500	1	0.500		0.000	1	0.500
(iv)	WHS (Tanka)		3	82000	2.460	0	0.000	1	0.820	1	0.820		0.000	1	0.820
(v)	Nallah Bunding with ww		8	24600	1.968	0	0.000	2	0.492	2	0.492	2	0.492	2	0.492
3	DRAINAGE LINE TREATMENT														
(i)	LSCD 'A'		0	18700	0.000	0	0.000	0	0.000	0	0.000	0	0.000	0	0.000
(ii)	LSCD 'B'		0	17200	0.000	0	0.000	0	0.000	0	0.000	0	0.000	0	0.000
(iii)	LSCD 'C'		0	15800	0.000	0	0.000	0	0.000	0	0.000	0	0.000	0	0.000
(iv)	LSCD 'D'		0	14400	0.000	0	0.000	0	0.000	0	0.000	0	0.000	0	0.000
(v)	LSCD 'E'		0	13000	0.000	0	0.000	0	0.000	0	0.000	0	0.000	0	0.000
(vi)	Masonry Check Dam		0		0.000	0	0.000	0	0.000	0	0.000	0	0.000	0	#REF!
TOTAL					36.752		0.000		12.560		13.688		5.156		#REF!
VIII	PRODUCTION SYSTEM & MICRO ENTERPRISES														
	For Arable Land														
1	Arable bund		0	320	0.000		0.000	0	0.000	0	0.000	0	0.000	0	0.000
2	Agro Forestry		0	73	0.000		0.000	0	0.000	0	0.000	0	0.000	0	0.000
3	Horticulture Plantation with fencing & Tanka		20	29400	5.880	0	0.000	5	1.470	5	1.470	5	1.470	5	1.470
4	Horticulture Plantation without fencing (Orchard)		3	10000	0.300	0	0.000	1	0.100	1	0.100	1	0.100	0	0.000
5	Vermi Compost		0	36000	0.000	0	0.000	0	0.000	0	0.000	0	0.000	0	0.000
6	Crop Demonstration		0	2000	0.000	0	0.000	0	0.000	0	0.000	0	0.000	0	0.000
7	Homestead Kitchen Garden		0	1000	0.000	0	0.000	0	0.000	0	0.000	0	0.000	0	0.000
8	Medicinal Plants		0	3000	0.000	0	0.000	0	0.000	0	0.000	0	0.000	0	0.000
	For Non-arable Land						0.000		0.000		0.000		0.000	0	0.000
1	V Ditch for PD		0	2200.000	0.000		0.000	0	0.000		0.000		0.000	0	0.000
2	Staggered Contour Trenches for PD		0	900.000	0.000		0.000	0	0.000		0.000		0.000	0	0.000
3	Fencing of PD (by SW)		0		0.000		0.000	0	0.000		0.000		0.000	0	0.000
TOTAL					6.180		0.000		1.570		1.570		1.570		1.470
GRAND TOTAL					42.932		0.000		14.130		15.258		6.726		#REF!

CHAPTER V
ANNUAL ACTION PLAN THROUGH CONVERGENCE

S. N.	ACTIVITY	Unit	Quantity	Unit Cost	Total cost	FIRST YEAR		SECOND YEAR		THIRD YEAR		FOURTH YEAR		FIFTH YEAR	
						PHY	FIN	PHY	FIN	PHY	FIN	PHY	FIN	PHY	FIN
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
STATE RAJASTHAN District: JALORE AGROCLIMATIC ZONE: IIB Name of the BLOCK: Name of WATERSHED CATEGORY OF WATERSHED IRRIGATION PERCENTAGE						IWMP-II Badanwadi II B Jalore		JALORE II DESERT AREA		UNIT COST 15000 Hac. Geographical Area Effective Area 741 Hac. Total Arable land 1. Unirrigated 626 Hac. Total Nonarable land 1. Pasture 30 Hac. 2. Govt. / waste /OTHER LA 85 Hac. TOTAL COST 111.15 Lac.					
AI.	ADMINISTRATIVE COST	10%		0.000	0.000		0.000		0.000		0.000		0.000		0.000
II	MONITORING	1%		0.000	0.000		0.000		0.000		0.000		0.000		0.000
III	EVALUATION	1%		0.000	0.000		0.000		0.000		0.000		0.000		0.000
	TOTAL	12%		0.000	0.000		0.000		0.000		0.000		0.000		0.000
BI	PREPARATORY PHASE ENTRY POINT ACTIVITY	4%		0.00	0.000		0.000		0.000		0.000		0.000		0.000
II	Instituion & CAPACITY BUILDING	5%		0.00	0.000		0.000		0.000		0.000		0.000		0.000
III	Preparation of DETAILED PROJECT REPORT	1%		0.00	0.000		0.000		0.000		0.000		0.000		0.000
	TOTAL	10%		0.00	0.000		0.000		0.000		0.000		0.000		0.000
	W/S WORK PHASE														
VII	NRM														
1	ARABLE CONSERVATION WORK														
(i)	Earthen Bund		80	11280	9.024	0	0.000	10	1.128	20	2.256	30	3.384	20	2.256
(ii)	WHS (Tanka)		20	82000	16.400	0	0.000	10	8.200	10	8.200	0	0.000	0	0.000
(iii)	Waste weir		10	14000	1.400	0	0.000	3	0.420	3	0.420	2	0.280	2	0.280
(iv)	Gulley Control Structure Nallah Bunding		0	10600	0.000	0	0.000	0	0.000	0	0.000	0	0.000	0	0.000
(v)	Farm Pond		8	50000	4.000	0	0.000	2	1.000	2	1.000	2	1.000	2	1.000
2	NON ARABLE CONSERVATION WORK														
(i)	V Ditch for PD		0	13760	0.000			0	0.000		0.000		0.000	0	0.000

S. N.	ACTIVITY	Unit	Quantity	Unit Cost	Total cost	FIRST YEAR		SECOND YEAR		THIRD YEAR		FOURTH YEAR		FIFTH YEAR	
						PHY	FIN	PHY	FIN	PHY	FIN	PHY	FIN	PHY	FIN
(ii)	Staggered Contour Trenches for PD		0	11790	0.000			0	0.000		0.000		0.000	0	0.000
(iii)	Dug out Pond		3	50000	1.500	0	0.000	1	0.500	1	0.500		0.000	1	0.500
(iv)	WHS (Tanka)		3	82000	2.460	0	0.000	1	0.820	1	0.820		0.000	1	0.820
(v)	Nallah Bunding with ww		8	24600	1.968	0	0.000	2	0.492	2	0.492	2	0.492	2	0.492
3	DRAINAGE LINE TREATMENT														
(i)	LSCD 'A'		0	18700	0.000	0	0.000	0	0.000	0	0.000	0	0.000	0	0.000
(ii)	LSCD 'B'		0	17200	0.000	0	0.000	0	0.000	0	0.000	0	0.000	0	0.000
(iii)	LSCD 'C'		0	15800	0.000	0	0.000	0	0.000	0	0.000	0	0.000	0	0.000
(iv)	LSCD 'D'		0	14400	0.000	0	0.000	0	0.000	0	0.000	0	0.000	0	0.000
(v)	LSCD 'E'		0	13000	0.000	0	0.000	0	0.000	0	0.000	0	0.000	0	0.000
(vi)	Masonry Check Dam		0		0.000	0	0.000	0	0.000	0	0.000	0	0.000	0	#REF!
TOTAL					36.752		0.000		12.560		13.688		5.156		#REF!
VIII	PRODUCTION SYSTEM & MICRO ENTERPRISES														
	For Arable Land														
1	Arable bund		0	320	0.000		0.000	0	0.000	0	0.000	0	0.000	0	0.000
2	Agro Forestry		0	73	0.000		0.000	0	0.000	0	0.000	0	0.000	0	0.000
3	Horticulture Plantation with fencing & Tanka		20	29400	5.880	0	0.000	5	1.470	5	1.470	5	1.470	5	1.470
4	Horticulture Plantation without fencing (Orchard)		3	10000	0.300	0	0.000	1	0.100	1	0.100	1	0.100	0	0.000
5	Vermi Compost		0	36000	0.000	0	0.000	0	0.000	0	0.000	0	0.000	0	0.000
6	Crop Demonstration		0	2000	0.000	0	0.000	0	0.000	0	0.000	0	0.000	0	0.000
7	Homestead Kitchen Garden		0	1000	0.000	0	0.000	0	0.000	0	0.000	0	0.000	0	0.000
8	Medicinal Plants		0	3000	0.000	0	0.000	0	0.000	0	0.000	0	0.000	0	0.000
	For Non-arable Land						0.000		0.000		0.000		0.000	0	0.000
1	V Ditch for PD		0	2200.000	0.000		0.000	0	0.000		0.000		0.000	0	0.000
2	Staggered Contour Trenches for PD		0	900.000	0.000		0.000	0	0.000		0.000		0.000	0	0.000
3	Fencing of PD (by SW)		0		0.000		0.000	0	0.000		0.000		0.000	0	0.000
TOTAL					6.180		0.000		1.570		1.570		1.570		1.470
GRAND TOTAL					42.932		0.000		14.130		15.258		6.726		#REF!

CHAPTER V
ANNUAL ACTION PLAN THROUGH CONVERGENCE

STATE RAJASTHAN District: JALORE AGROCLIMATIC ZONE: IIB Name of the BLOCK: Name of WATERSHED CATEGORY OF WATERSHED IRRIGATION PERCENTAGE	IWMP-II Oun II B Jalore JALORE II DESERT AREA	UNIT COST 15000 Hac. Geographical Area Effective Area 253 Hac. Total Arable land 1. Unirrigated 222 Hac. Total Nonarable land 1. Pasture 16 Hac. 2. Govt. / waste /OTHER LA] 15 Hac. TOTAL COST 37.95 Lac.
---	---	---

S. N.	ACTIVITY	Unit	Quantity	Unit Cost	Total cost	FIRST YEAR		SECOND YEAR		THIRD YEAR		FOURTH YEAR		FIFTH YEAR	
						PHY	FIN	PHY	FIN	PHY	FIN	PHY	FIN	PHY	FIN
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
AI.	ADMINISTRATIVE COST	10%		0.000	0.000		0.000		0.000		0.000		0.000		0.000
II	MONITORING	1%		0.000	0.000		0.000		0.000		0.000		0.000		0.000
III	EVALUATION	1%		0.000	0.000		0.000		0.000		0.000		0.000		0.000
	TOTAL	12%		0.000	0.000		0.000		0.000		0.000		0.000		0.000
BI	PREPARATORY PHASE ENTRY POINT ACTIVITY	4%		0.00	0.000		0.000		0.000		0.000		0.000		0.000
II	Instituion & CAPACITY BUILDING	5%		0.00	0.000		0.000		0.000		0.000		0.000		0.000
III	Preparation of DETAILED PROJECT REPORT	1%		0.00	0.000		0.000		0.000		0.000		0.000		0.000
	TOTAL	10%		0.00	0.000		0.000		0.000		0.000		0.000		0.000
	<u>W/S WORK PHASE</u>														
VII	NRM														
1	ARABLE CONSERVATION WORK														
(i)	Earthen Bund		60	11280	6.768	0	0.000	10	1.128	10	1.128	30	3.384	10	1.128
(ii)	WHS (Tanka)		15	82000	12.300	0	0.000	10	8.200	5	4.100	0	0.000	0	0.000
(iii)	Waste weir		10	14000	1.400	0	0.000	3	0.420	3	0.420	2	0.280	2	0.280
(iv)	Gulley Control Structure Nallah Bunding		0	10600	0.000	0	0.000	0	0.000	0	0.000	0	0.000	0	0.000
(v)	Farm Pond		8	50000	4.000	0	0.000	2	1.000	2	1.000	2	1.000	2	1.000
2	NON ARABLE CONSERVATION WORK														
(i)	V Ditch for PD		0	13760	0.000			0	0.000		0.000		0.000	0	0.000

S. N.	ACTIVITY	Unit	Quantity	Unit Cost	Total cost	FIRST YEAR		SECOND YEAR		THIRD YEAR		FOURTH YEAR		FIFTH YEAR	
						PHY	FIN	PHY	FIN	PHY	FIN	PHY	FIN	PHY	FIN
(ii)	Staggered Contour Trenches for PD		0	11790	0.000			0	0.000		0.000		0.000	0	0.000
(iii)	Dug out Pond		3	50000	1.500	0	0.000	1	0.500	1	0.500		0.000	1	0.500
(iv)	WHS (Tanka)		3	82000	2.460	0	0.000	1	0.820	1	0.820		0.000	1	0.820
(v)	Nallah Bunding with ww		8	24600	1.968	0	0.000	2	0.492	2	0.492	2	0.492	2	0.492
3	DRAINAGE LINE TREATMENT														
(i)	LSCD 'A'		0	18700	0.000	0	0.000	0	0.000	0	0.000	0	0.000	0	0.000
(ii)	LSCD 'B'		0	17200	0.000	0	0.000	0	0.000	0	0.000	0	0.000	0	0.000
(iii)	LSCD 'C'		0	15800	0.000	0	0.000	0	0.000	0	0.000	0	0.000	0	0.000
(iv)	LSCD 'D'		0	14400	0.000	0	0.000	0	0.000	0	0.000	0	0.000	0	0.000
(v)	LSCD 'E'		0	13000	0.000	0	0.000	0	0.000	0	0.000	0	0.000	0	0.000
(vi)	Masonry Check Dam		0		0.000	0	0.000	0	0.000	0	0.000	0	0.000	0	#REF!
TOTAL					30.396		0.000		12.560		8.460		5.156		#REF!
VIII	PRODUCTION SYSTEM & MICRO ENTERPRISES														
	For Arable Land														
1	Arable bund		0	320	0.000		0.000	0	0.000	0	0.000	0	0.000	0	0.000
2	Agro Forestry		0	73	0.000		0.000	0	0.000	0	0.000	0	0.000	0	0.000
3	Horticulture Plantation with fencing & Tanka		20	29400	5.880	0	0.000	5	1.470	5	1.470	5	1.470	5	1.470
4	Horticulture Plantation without fencing (Orchard)		3	10000	0.300	0	0.000	1	0.100	1	0.100	1	0.100	0	0.000
5	Vermi Compost		0	36000	0.000	0	0.000	0	0.000	0	0.000	0	0.000	0	0.000
6	Crop Demonstration		0	2000	0.000	0	0.000	0	0.000	0	0.000	0	0.000	0	0.000
7	Homestead Kitchen Garden		0	1000	0.000	0	0.000	0	0.000	0	0.000	0	0.000	0	0.000
8	Medicinal Plants		0	3000	0.000	0	0.000	0	0.000	0	0.000	0	0.000	0	0.000
	For Non-arable Land						0.000		0.000		0.000		0.000	0	0.000
1	V Ditch for PD		0	2200.000	0.000		0.000	0	0.000		0.000		0.000	0	0.000
2	Staggered Contour Trenches for PD		0	900.000	0.000		0.000	0	0.000		0.000		0.000	0	0.000
3	Fencing of PD (by SW)		0		0.000		0.000	0	0.000		0.000		0.000	0	0.000
TOTAL					6.180		0.000		1.570		1.570		1.570		1.470
GRAND TOTAL					36.576		0.000		14.130		10.030		6.726		#REF!

CHAPTER V
ANNUAL ACTION PLAN THROUGH CONVERGENCE

STATE RAJASTHAN District: JALORE AGROCLIMATIC ZONE: IIB Name of the BLOCK: Name of WATERSHED CATEGORY OF WATERSHED IRRIGATION PERCENTAGE						IWMP-II Desu II B Jalore JALORE II DESERT AREA		UNIT COST 15000 Hac. Geographical Area Effective Area 112 Hac. Total Arable land 1. Unirrigated 111 Hac. Total Nonarable land 1. Pasture Hac. 2. Govt. / waste /OTHER LA 1 Hac. TOTAL COST 16.8 Lac.							
S. N.	ACTIVITY	Unit	Quantity	Unit Cost	Total cost	FIRST YEAR		SECOND YEAR		THIRD YEAR		FOURTH YEAR		FIFTH YEAR	
						PHY	FIN	PHY	FIN	PHY	FIN	PHY	FIN	PHY	FIN
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
AI.	ADMINISTRATIVE COST	10%		0.000	0.000		0.000		0.000		0.000		0.000		0.000
II	MONITORING	1%		0.000	0.000		0.000		0.000		0.000		0.000		0.000
III	EVALUATION	1%		0.000	0.000		0.000		0.000		0.000		0.000		0.000
TOTAL		12%		0.000	0.000		0.000		0.000		0.000		0.000		0.000
BI	PREPARATORY PHASE ENTRY POINT ACTIVITY	4%		0.00	0.000		0.000		0.000		0.000		0.000		0.000
II	Instituion & CAPACITY BUILDING	5%		0.00	0.000		0.000		0.000		0.000		0.000		0.000
III	Preparation of DETAILED PROJECT REPORT	1%		0.00	0.000		0.000		0.000		0.000		0.000		0.000
TOTAL		10%		0.00	0.000		0.000		0.000		0.000		0.000		0.000
	<u>W/S WORK PHASE</u>														
VII	NRM														
1	ARABLE CONSERVATION WORK														
(i)	Earthen Bund		40	11280	4.512	0	0.000	10	1.128	20	2.256	10	1.128	0	0.000
(ii)	WHS (Tanka)		10	82000	8.200	0	0.000	5	4.100	5	4.100	0	0.000	0	0.000
(iii)	Waste weir		10	14000	1.400	0	0.000	3	0.420	3	0.420	2	0.280	2	0.280
(iv)	Gulley Control Structure Nallah Bunding		0	10600	0.000	0	0.000	0	0.000	0	0.000	0	0.000	0	0.000
(v)	Farm Pond		8	50000	4.000	0	0.000	2	1.000	2	1.000	2	1.000	2	1.000
2	NON ARABLE CONSERVATION WORK														
(i)	V Ditch for PD		0	13760	0.000			0	0.000		0.000		0.000	0	0.000

S. N.	ACTIVITY	Unit	Quantity	Unit Cost	Total cost	FIRST YEAR		SECOND YEAR		THIRD YEAR		FOURTH YEAR		FIFTH YEAR	
						PHY	FIN	PHY	FIN	PHY	FIN	PHY	FIN	PHY	FIN
(ii)	Staggered Contour Trenches for PD		0	11790	0.000			0	0.000		0.000		0.000	0	0.000
(iii)	Dug out Pond		3	50000	1.500	0	0.000	1	0.500	1	0.500		0.000	1	0.500
(iv)	WHS (Tanka)		3	82000	2.460	0	0.000	1	0.820	1	0.820		0.000	1	0.820
(v)	Nallah Bunding with ww		8	24600	1.968	0	0.000	2	0.492	2	0.492	2	0.492	2	0.492
3	DRAINAGE LINE TREATMENT														
(i)	LSCD 'A'		0	18700	0.000	0	0.000	0	0.000	0	0.000	0	0.000	0	0.000
(ii)	LSCD 'B'		0	17200	0.000	0	0.000	0	0.000	0	0.000	0	0.000	0	0.000
(iii)	LSCD 'C'		0	15800	0.000	0	0.000	0	0.000	0	0.000	0	0.000	0	0.000
(iv)	LSCD 'D'		0	14400	0.000	0	0.000	0	0.000	0	0.000	0	0.000	0	0.000
(v)	LSCD 'E'		0	13000	0.000	0	0.000	0	0.000	0	0.000	0	0.000	0	0.000
(vi)	Masonry Check Dam		0		0.000	0	0.000	0	0.000	0	0.000	0	0.000	0	#REF!
TOTAL					24.040		0.000		8.460		9.588		2.900		#REF!
VIII	PRODUCTION SYSTEM & MICRO ENTERPRISES														
	For Arable Land														
1	Arable bund		0	320	0.000		0.000	0	0.000	0	0.000	0	0.000	0	0.000
2	Agro Forestry		0	73	0.000		0.000	0	0.000	0	0.000	0	0.000	0	0.000
3	Horticulture Plantation with fencing & Tanka		20	29400	5.880	0	0.000	5	1.470	5	1.470	5	1.470	5	1.470
4	Horticulture Plantation without fencing (Orchard)		3	10000	0.300	0	0.000	1	0.100	1	0.100	1	0.100	0	0.000
5	Vermi Compost		0	36000	0.000	0	0.000	0	0.000	0	0.000	0	0.000	0	0.000
6	Crop Demonstration		0	2000	0.000	0	0.000	0	0.000	0	0.000	0	0.000	0	0.000
7	Homestead Kitchen Garden		0	1000	0.000	0	0.000	0	0.000	0	0.000	0	0.000	0	0.000
8	Medicinal Plants		0	3000	0.000	0	0.000	0	0.000	0	0.000	0	0.000	0	0.000
	For Non-arable Land						0.000		0.000		0.000		0.000	0	0.000
1	V Ditch for PD		0	2200.000	0.000		0.000	0	0.000		0.000		0.000	0	0.000
2	Staggered Contour Trenches for PD		0	900.000	0.000		0.000	0	0.000		0.000		0.000	0	0.000
3	Fencing of PD (by SW)		0		0.000		0.000	0	0.000		0.000		0.000	0	0.000
TOTAL					6.180		0.000		1.570		1.570		1.570		1.470
GRAND TOTAL					30.220		0.000		10.030		11.158		4.470		#REF!

